

DAILY PRODUCTION & QUALITY CONTROL REPORT						
Project No./Contract No.	Project Title / Location	Day of Report	Report No.			
6389	BRC Eastside Common Areas Soils Remediation	08-Nov-09	480			

PROJECT POINTS OF CONTACT							
Position	Name	E-Mail Address	Phone No.				
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400				
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400				
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886				
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660				

WEATHER CONDITIONS									
Conditions			Temp (F)		Wind		Add'l Readings		
AM Sunny/Clear		PM	0 101	Low	49			Precip. (In/Dy.)	0
Am	Suriny/Clear	F-MI	Sunny/Clear Hi		72	W		Humidity (%)	0
Addition	al Weather Comments								
Night S	Shift.								

ON-SITE WESTON PERSONNEL					
Name	Position	Trade / Work Performed	Y/N		
Dick Laubinger	Construction Manager	Construction Management Services.	N		
Dan Brennecke	Project Manager. CM	Construction Management Services.	N		
Richard Davis	Project Engineer	Construction Management Services.	N		
Chris White	Assist. Const. Mgr	Construction Management Services.	N		
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y		
June Laubinger	Admin Assistant	Construction Management Services.	N		

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	N
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	N

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N	

OVERSITE PERSONNE	<u>-</u> L			
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	N	
Devin Gordon, MGA	Oversight	For NDEP	N	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	

PBS&J, Survey	Surveyors	Survey	N
ON-SITE CONTRACTO	R PERSONNEL		
Name	Company	Trade / Work Performed	Y/N
Erik Gehringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	N
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	N
Michael Carlson	Entact	Engineer	N
Joe Curilla, Day	Entact	Health & Safety Officer	N
Timothy Stadt, Day	Entact	Health and Safety Officer	N
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	N
Lance Bruce, Night	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Health & Safety	N
John Frazier , Night	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Asst Project Manager	N
Scott Zattau, Day	Entact	Health & Safety Technician	N
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove	Entact	Health & Safety Technician	N
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	N
	ABC Survey	Eastside/CAMU/Western Hook	N

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed	-			
CAT D400E Dump Truck (10)		CAMU	CAMU			-	-	
JD D400 Dump Trucks (10)		Eastsid	le			-	-	-
CAT 324D long stick excavator		Eastsid	le		-	-	-	-
CAT D8R Dozer with disc, (1)		Eastsid	le			-	-	-
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	-
CAT 365 Excavator (1)		CAMU				-	-	-
CAT D6 LGP Dozer (1)		Eastsid	le					-
Water Trucks (3)		Eastsid	le					-
Case backhoe		CAMU						-
CAT 16H Grader		CAMU						-
CAT D8 Dozer		Eastsid	Eastside					-
Water Trucks (4)		CAMU	CAMU					-
CAT D-6 Dozer, (3)		CAMU						-
CAT 14H Grader		CAMU	CAMU					-
Gradall, forklift		CAMU						-
JLG		CAMU	CAMU					-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				-
Komatsu Loader		CAMU	and Eas	stside.				-
Chieftain 1400 Powerscreener		CAMU						-
								-
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
GCI	CETCO	0	rolls	For CAMU. On site	to date	2271	Spec	Tags
GCL Geocomposite	Agru	0		For CAMU, On site	_	2442	-	-
Geocomposite	Agru	1 0	rolls	FUI CAIVIU, ON SITE	- 1	2442		1

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)								
Material	Vendor	Today	UOM	Purpose		Delivery Verification		
material	vendor	Today	OOM	ruipose	to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		
WORK COMPLETED								

Eastside Mixing and Drying Activity:

Day Shift: - No Activity.

- Night Shift:
- Hauled material from PUB-9, CTR-2 and Beta Ditch stockpiles.

Ver 1.1 11/07 1 of 4

Project No./Contract No.	Project Title / Location	Day of Report	Report No
6389	BRC Eastside Common Areas Soils Remediation	08-Nov-09	480
:AMU Activity:			
Day Shift No Activity.			
Night Shift: Placed material in Phase I,	Phase II, Phase IIIB, Phase IV, Phase V.		
Embankment Phase 1 embankment, con Phase 1 estimated cumular Phase II embankment , cor	ive embankment placed:		
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase V: LCRS Sump: Measurement taken: (N/A). Water Pumped: (N/A).		
nspections: CAMU: N/A.			
Eastside: Ins	pected perimeter fence: All secure.		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.004 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =

Daily Night shift placed today: (26) loads @ 21cy/load (6) trucks =

To Date Phase I estimated cumulative waste placed = 372,550 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,058,671 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (172) loads @ 21 cy/load (15) trucks = су 3.612 CY To Date Phase II estimated cumulative waste placed = 1,062,283 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy су Operations layer placed (completed for liner certification = 21,276) Operations ages practed (conspected for liner definitionation = 2,1,21s)

Daily Days hift waste placed today: (0) loads @ 21cy/load (0) trucks =

Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =

To Date Phase IIIA estimated cumulative waste placed = су 222,174 cy Previous Daily Cumulative = 315,075 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cylld (0) trucks =
Daily Night shift waste placed today: (154) loads @ 21cyload (17) trucks =
To Date Phase IIIB estimated cumulative waste placed = су су 3,234 CY 318,309 cy Phase IV
Previous Daily Cumulative = 214,521 cy су Operations layer placed (completed) for liner certification = 37.314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (15) loads @ 21cylload (1) trucks =
To Date Phase IV estimated cumulative waste placed = су 214,836 cy Phase V Previous Daily Cumulative = 75,670 cv Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/load (0) trucks = су cy Daily Night shift waste placed today: (8) loads @ 21cy/load (4) trucks = To Date Phase V estimated cumulative waste placed = 168 ^{Cy} 75,838 cy

| Estimated Waste at Completion (cy) % Complet | Completion (cy) % Completion (cy) %

Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCI	221,000	0	221,000
Geomembrane	221,000	ō	221,000
Geocomposite	221,000	ō	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCI	459.942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459.952	0	459.952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15 925	0	15 925

Ver 1.1 11/07 2 of 4

6389	BRC Eastside Com		ion	Day of Report	Report No.
	BRC Eastside Common Areas Soils Remediation			08-Nov-09	480
MI North					
GCL	1,111,468	0	1,111,468		
Geomembrane Geocomposite	1,111,468 1,111,468	0	1,111,468 1,111,468		
	.,111,400		.,,,,,,		
MI South GCI	177,000	0	177,000		
Geomembrane	177,000	0	177,000		
Geocomposite	177,000	0	177,000		
Geomembrane AMU Cover	12,000	0	12,000		
GCL	205,500	0	205,500		
Geomembrane	205,500 205,500	0	205,500 205,500		
Geocomposite	205,500	U	205,500		
				Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope
	Seosynthetic System Cumulative Total To Date All CAMU Phases				

6,534,075

CAMU & Eastside: Eye safety.	Night a
CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL Description of Quality Control Actions Taken Today / Quality Inspections Conducted	
Daily CQA Summary.	
Monitor waste placement into the CAMU of Eastside material during the night shift.	
ISSUES AND/OR ITEMS OF DISCUSSION	
Discussion of Issues / Concerns / Conversations / Topics	

Name	Organization	Purpose of Visit			
	- v				
			_		

Report Prepared By / Title Date Prepared Signi Richard Laubinger, Construction Manager 8-Nov-09

Weather Table
Sunny/Clear

Sunny / Party Cloudy
Cloudy / Partly Sunny

Cloudy Ω Overcast MLight Rain Y_0 Rain

Rain ###
Thunderstorms ##
Snow &;

Ver 1.1 11/07 3 of 4

Basic Remediation Company

875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT Project No./Contract No. **Project Title / Location Day of Report** Report No. 6389 **BRC Eastside Common Areas Soils Remediation** 08-Nov-09 480 0 **DAILY PHOTO LOG** Photo 1 Photo 2 3.5-Inch Width or 2.63-Inch Height 3.5-Inch Width or 2.63-Inch Height Night Shift: No Pictures. Photo 4 Photo 3 3.5-Inch Width or 2.63-Inch Height 3.5-Inch Width or 2.63-Inch Height

Ver 1.1 11/07 4 of 4