

DAILY PRODUCTION & QUALITY CONTROL REPORT				
Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	11-Nov-09	483	
OJECT POINTS OF CONTA	ACT			

PROJECT POINTS OF CONTACT							
Position	Name	E-Mail Address	Phone No.				
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400				
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400				
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886				
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660				

WEATHER CONDITIONS									
Conditions				Temp (F)		Wind		Add'I Readings	
AM	Cloudy / Partly Sunny	PM	Cloudy	Low	54			Precip. (In/Dy.)	0
	Oloddy / Fally Cally		Cioday	High	76	S	3mph	Humidity (%)	0
Addition	Additional Weather Comments								

Name	Position	Trade / Work Performed	Y/N
ick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
tichard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Cevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
lune Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y
Kevin Brown	QA/QC Tech	Oversight	Y

UN-SITE SUFFORT FERSONNEL							
Name	Position	Trade / Work Performed	Y/N				
		Air Monitoring	N				
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N				

OVERSITE PERSONN	IEL			
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	OR PERSONNEL			
Nome	Componi	Trade / Wash Bestermed	3/8/	

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO		ouro,		
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	1
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	Î
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
				-
				┢
		Liner Crew, (1) Supt, (10) Laborers/ Seamers	Y	
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed	\vdash	_	_	_
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid	e			-	-	
CAT 324D long stick excavator		Eastsid	le		-	-	-	
CAT D8R Dozer with disc, (1)		Eastsid	le			-	-	
CAT 345 excavators, (8)		Eastsid	e, CAM	J and Galleria		-	-	
CAT 330 Excavator (1)		CAMU				-	-	
CAT 365 Excavator (1)		CAMU				-	-	
CAT D6 LGP Dozer (1)		Eastsid	le					
Water Trucks (3)		Eastsid	le					
Case backhoe		CAMU						
CAT 16H Grader		CAMU						
CAT D8 Dozer		Eastsid	le					
Water Trucks (4)		CAMU						
CAT D-6 Dozer, (3)		CAMU	CAMU					
CAT 14H Grader		CAMU	CAMU					
Gradall, forklift		CAMU	CAMU					
JLG		CAMU						
Smooth drum Rollers, (3)		CAMU						
Tenent Street Sweeper		Eastsid	e and C	AMU				
Komatsu Loader		CAMU	and Eas	tside.				
Chieftain 1400 Powerscreener		CAMU						
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	HOM	Purpose			Verificatio	
GCI	CETCO	0	rolls	For CAMU. On site	to date	Qty 2271	Spec	Tags
Geocomposite	Agru	0	rolls	For CAMU, On site	_	2442		\vdash
Geomembrane	Agru	0	rolls	For CAMU, On site		558	-	
Geomembrane	ngiu	1 0	IUIIS	I OI CAWO, OII SILE		338		

Geomembrane	Agru	0	rol
WORK COMPLETED			

Eastside Mixing and Drying Activity:

Day Shift:

- Continued excavating and stockpling material in PUA-10, CTR-2 and CTR-3.

- Continued excavating and loading from WST-5, WST-2, WST-3, WST-7 and WST-6, hauling to Beta Ditch stockpile.

- Continued excavating HP-4 berms, loading OTR trucks and hauling to CAMU for placement.

- Galleria Scrape continued stockpiling and loading OTR trucks, hauling to CAMU for placement.

- Night Shift: - Haulad material from CTR.4 and Reta Ditch stocknilles

1 of 4

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	11-Nov-09	483
- Hauled material from CTR-4	and Beta Ditch stockpiles.		
CAMU Activity:			
Placed material hauled in from Entact monitored Phase I, For GES collected samples from Continued screening operations.	second lift of final cover soil. west slope and toe of slope.		
- Night Shift: - Placed material in Phase I,	Phase II, Phase IIIB, Phase IV and Phase V.		
Embankment - Phase 1 embankment, com - Phase 1 estimated cumulati - Phase II embankment , com	ve embankment placed:		
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Measurement taken: (1.1) Water Pumped: (N/A). Vadose: Measurement taken: (0.6) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (2.3) Water Pumped: (N/A). Vadose: Measurement taken: (N/A Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
Inspections: CAMU: N/A.	Phase V: LCRS Sump: Measurement taken: (1.4) Water Pumped: (N/A).		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.823 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =

Daily Night shift placed today: (0) loads @ 2fcy/load (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,823 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,066,924 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = су Daily Night shift placed today: (107) loads @ 21 cy/load (14) trucks = 2.247 CY To Date Phase II estimated cumulative waste placed = 1,069,171 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy су Operations layer placed (completed for liner certification = 21,276) Operations ages practed (conspected for liner definitionation = 2,7,21s)

Daily Days hift waste placed today: (0) loads @ 21cy/load (0) trucks =

Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =

To Date Phase IIIA estimated cumulative waste placed = су 222,174 cy Previous Daily Cumulative = 328,415 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: GalletialEssistie (0) loads @ 17 cyld (0) trucks =
Daily Night shift waste placed today: (271) loads @ 21cyload (20) trucks =
To Date Phase IIIB estimated cumulative waste placed = су 5.691 CY 334,106 cy Phase IV
Previous Daily Cumulative = 215,466 cy су Operations layer placed (completed) for liner certification = 37.314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) trucks =
To Date Phase IV estimated cumulative waste placed = су 215,466 cy Phase V Previous Daily Cumulative = 75,880 cy Operations layer placed (completed) for liner certification = 40,284 Daily Day shift waste placed from: Galleria/Eastside (314) loads @ 17 cy/load (20) trucks = cv 5,338 cy Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks = To Date Phase V estimated cumulative waste placed = 81,218 cy

Geosynthetics Placed			
Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	Ó
Phase IIIA			
GCL	221.000	0	221.000
Geomembrane	221,000	0	221.000
Geocomposite	221,000	o	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459.942	0	459.942
Geocomposite	459.952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558.653
Geocomposite	558,653	ō	558,653
Geotextile	15,925	Ó	15,925

Ver 1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT						
Project No./Contract No.	Project Title / Location	Day of Report	Report No.			
6389	BRC Eastside Common Areas Soils Remediation	11-Nov-09	483			

4,004,038

BMI North GCL Geomembrane Geocomposite

BMI South GCL Geomembrane Geocomposite 177,000 177,000 177,000

Debris Storage Area (complete)

12,000 CAMU Cover GCL Geomembrane Geocomposite 51,400 51,400 0 329,600 329,600 205,500

% Complete of Basic Scope + Option Scope 61.3% Total Geosynthetics for CAMU Basic Scope (sf) Total Geosynthetics for CAMU Basic Scope Scope +Option Scope 4,151,232 96.5% 6,534,075

Geosynthetic System Cumulative Total To Date All CAMU Phases

HEALTH & SAFETY

Safety Topic:
Eastside Day: Discussed: Cell phone usage.
Night shift CAMU Day: Discussed: Cell phone usage.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Talen Today / Quality Inspections Consucero
Dailty COA Summary
Monitor waste placement into the CAMU of Eastside and Galleria material during the day shift.
Monitor waste placement into the CAMU of Eastside material during the right shift.
Monitor the installation of Inal cover for CAMU closure.
Monitor from a Internation of CAMU closure.
Monitor from the Internation of CAMU closure.
Monitor the installation of geosynthetics on Phase II.
Monitor final grading of BMI Morth Inadfill.
Perform eastside waste sampling as requested by Entact.

ISSUES AND/OR ITEMS OF DISCUSSION

ISITORS Name	Organization	Purpose of Visit	
	g		

Richard Laubinger, Construction Manager

11-Nov-09

Weather Table

Sunny/Clear 9 Sunny / Party Cloudy શ Cloudy / Partly Sunny m Cloudy <u>Ω</u> M, Overcast Light Rain η_o Rain *m* \mathcal{H} Thunderstorms

&

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road

Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	11 Nov 00	402
0	0	11-Nov-09	483

DAILY PHOTO LOG

Photo 1



CAMU: Phase II.

Photo 2



CAMU: Phase II.

Photo 3



Photo 4



CAMU: Phase II.

Ver 1.1 11/07 4 of 4