

D	AILY PRODUCTION & QUALITY CONTROL REPO	RT	
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	24-Nov-09	496

PROJECT POINTS OF CONTACT							
Position	Name	E-Mail Address	Phone No.				
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400				
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400				
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886				
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660				

WEATHER CONDITIONS									
	Con	ditions		Ten	1p (F)	W	ind	Add'l F	Readings
AM	Sunny/Clear	PM	Sunny/Clear	Low	44			Precip. (In/Dy.)	0
Am	Suriny/Clear	F-MI		High	62	N		Humidity (%)	0
Addition	al Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
(evin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
lune Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTE	C PERSONNEL			
Name	Position	Trade / Work Performed	Y/N	
Greg Corcoran	Design Engineer	Oversight	N	
Dan Street	QA Manager	Oversight	Y	
Jim Cox	QA/QC Supervisor	Oversight	N	
Rebecca Flynn	Engineer	Oversight	N	
Stuart Irwin	QA/QC Tech	Oversight	Y	
Camon Liddell	QA/QC Tech	Oversight	Y	
Graciano Malana	QA/QC Tech	Oversight	Y	

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	N	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
		Liner Crew, (1) Supt, (10) Laborers/ Seamers, Demobilized.	N	
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed				=
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid	е			-	-	
CAT 324D long stick excavator		Eastsid	е		-	-	-	
CAT D8R Dozer with disc, (1)		Eastsid	е			-	-	
CAT 345 excavators, (8)		Eastsid	e, CAM	J and Galleria		-	-	
CAT 330 Excavator (1)		CAMU				-	-	
CAT 365 Excavator (1)		CAMU				-	-	
CAT D6 LGP Dozer (1)		Eastsid	е					
Water Trucks (3)		Eastsid	е					_
Case backhoe		CAMU						
CAT 16H Grader		CAMU	CAMU					
CAT D8 Dozer		Eastsid	Eastside					
Water Trucks (4)		CAMU	CAMU					
CAT D-6 Dozer, (3)		CAMU						
CAT 14H Grader		CAMU						
Gradall, forklift		CAMU						
JLG		CAMU						
Smooth drum Rollers, (3)		CAMU						
Tenent Street Sweeper			e and C					
Komatsu Loader		CAMU	and Eas	tside.				
Chieftain 1400 Powerscreener		CAMU						
MATERIAL HANDLING (ON-SITE	DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
GCI CE	TCO		- and a	For CAMIL On site	to date	Qty 2271	Spec	Tags

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)									
Material	Vendor	Today	UOM	Purpose	-	Delivery Verification			
material	vendor	Today	OOM	ruipose	to date	Qty	Spec	Tags	
GCL	CETCO	0	rolls	For CAMU, On site		2271			
Geocomposite	Agru	0	rolls	For CAMU, On site		2442			
Geomembrane	Agru	0	rolls	For CAMU, On site		558			

Eastside Mixing and Drying Activity:

Day. Shift:

- Continued excavating and stockpiling material in PUB-9, PUC-8, and HP ponds.

- Continued final scrape of SW, CTR, and WST ponds, hauling material to Beta Ditch stockpile.

- Continued Galleria Scrape, stockpiling, loading and hauling with OTR trucks to CAMU for placement.

1 of 4 Ver 1.1 11/07

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	24-Nov-09	496
Night Shift: Hauled material from PUB-	9, HP stockpiles and Beta Ditch stockpiles.		
CAMU Activity:			
 Placed cover soil on Phase Continued powerscreening 			
- Night Shift: - Placed material in Phase IV	/ and Phase V.		
Embankment - Phase 1 embankment, com - Phase 1 estimated cumulat - Phase II embankment , cor	ive embankment placed:		
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
Inspections: CAMU: NA.	Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A)		
Eastside: Fer	ace perimeter inspected. All secure.		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.886 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cylload (0) trucks =

Daily Night shift placed today: (0) loads @ 2 tcylload (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,886 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,072,405 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks = су To Date Phase II estimated cumulative waste placed = 1,072,405 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations ages placed (completed unline certification = 2,7,27s)
Daily Days hift waste placed today: (0) loads @ 21cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) trucks =
To Date Phase IIIA estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 369,911 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cyld (0) trucks =
Daily Night shift waste placed today: (23) loads @ 21cyldoad (1) trucks =
To Daile Phase IIIB estimated cumulative waste placed = су су 483 CY 370,394 cy Phase IV
Previous Daily Cumulative = 256,353 cy су Operations layer placed (completed) for liner certification = 37.314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (212) loads @ 21cylload (18) trucks =
To Date Phase IV estimated cumulative waste placed = су Phase V Previous Daily Cumulative = 134,784 cy Previous train vurnicumer

Operations layer placed (compeleted) for liner certification = 40,284

Daily Day shift waste placed from: Galleria/Eastside (302) loads @ 17 cylload (19) trucks =

Daily Night shift waste placed today: (142) loads @ 21cylload (15) trucks =

To Date Phase V estimated cumulative waste placed = cv 5,134 cy 2,982 ^{Cy} 142,900 cy 10/31/09 Volume Adjustment to Correlate with Eastside Excavation Survey 261,799 cy

| Completion | Com

Geosynthetics Placed Phase I (complete)

Phase I (complete)	Previous	Placed	Cumulative Place
GCI	307.372	0	307.372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69.340	0	69.340
Geotextile	03,340	0	03,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520.592	0	520.592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340,535	0	340.535
	340,535	0	340,535
Geomembrane		0	
Geocomposite Geotextile	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCI	459,942	0	459.942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12.390	0	12.390
	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		,,,,,,
Phase V			
GCL	558,653	0	558,653

Ver 1.1 11/07 2 of 4

	Proj	Project Title / Location			Report No.	
6389	BRC Eastside Com	mon Areas	Soils Remediation	24-Nov-09	496	
Geomembrane	558,653	0	558,653			-
Geocomposite Geotextile	558,653 15,925	0	558,653 15,925			
BMI North						
GCL	1,111,468	0	1,111,468			
Geomembrane	1,111,468	0	1,111,468			
Geocomposite	1,111,468	0	1,111,468			
BMI South						
GCL	177,000	0	177,000			
Geomembrane	177,000	0	177,000			
Geocomposite	177,000	0	177,000			
Note - 1 - 04	1-4-1					
Debris Storage Area (comp	lete)					
Debris Storage Area (complete of the complete	12,000	0	12,000			
Geomembrane CAMU Cover	12,000	-	,			
CAMU Cover GCL	12,000	0	394,514			
Geomembrane CAMU Cover GCL Geomembrane	12,000 394,514 394,514	0	394,514 394,514			
Geomembrane CAMU Cover GCL	12,000	0	394,514			
Geomembrane CAMU Cover GCL Geomembrane	12,000 394,514 394,514	0	394,514 394,514	Total Geosynthetics for CAMU Basic Scope (8f)	% Complete of Basic Scope	Total G CAM +C

HEALTH & SAFETY	
Description of Health & Safety Actions Taken Today / Safety Inspections Conducted	
Safety Topic:	
Eastside Day: Discussed: Hazard recognition	
CAMU Day: Discussed: Hazard recognition	
Night shift CAMU & Eastside: Discussed: Staying focused on the last day before the Holiday.	

6,534,075

Description of Quality Control Actions Taken Today / Quality Inspections Conducted	
Daily CQA Summary.	
Monitor waste placement into the CAMU of Galieria and Eastside material during the day shift. Monitor waste placement into the CAMU of Eastside material during the night shift. Monitor the installation and grading of the final cover for CAMU closure. Monitor the waste slope regrading at the CAMU.	

ISSUES AND/OR ITEMS OF DIS	CUSSION			
Discussion of Issues / Concerns / Convers	ations / Topics			
SITE VISITORS				
			 _	_

Name	Organization	Purpose of Visit		
	-			
			_	
	<u> </u>			
			_	

Report Prepared By / Title Date Prepared Signate
Chris White, Assistant Construction Manager 25-Nov-09

 Weather Table

 Sunny/Clear
 ♀

 Sunny/Party Cloudy
 ♠

 Cloudy / Partly Sunny
 ♠

 Cloudy
 ♠

 Overcast
 ♠

 Light Rain
 ♠

 Rain
 ★

 Thunderstorms
 ★

 Snow
 &

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	24-Nov-09	406
0	0	24-1100-09	496

DAILY PHOTO LOG

Photo 1



Eastside: Scrape of WST-8

Photo 2



Eastside: East berm excavation in SW-12.

Photo 3



CAMU: Phase IV waste placement.

Photo 4



CAMU: The 200,000cy stockpile from the south side of Phase 2.

Ver 1.1 11/07 4 of 4