

DAILY PRODUCTION & QUALITY CONTROL REPORT							
Project No./Contract No.	Project Title / Location	Day of Report	Report No.				
6389	BRC Eastside Common Areas Soils Remediation	02-Dec-09	503				

PROJECT POINTS OF CONTACT							
Position	Name	E-Mail Address	Phone No.				
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400				
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400				
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886				
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660				

WEAT	HER CONDITIONS								
	Con	ditions		Ten	1p (F)	W	ind	Add'l F	Readings
AM	Sunny/Clear	PM	Sunny/Clear	Low	36			Precip. (In/Dy.)	0
- Ann	Suriny/Ciear		Suriny/Clear Hi	High	64	E	4mph	Humidity (%)	0
Additions	al Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTEC PERSONNEL						
Name	Position	Trade / Work Performed	Y/N			
Greg Corcoran	Design Engineer	Oversight	N			
Dan Street	QA Manager	Oversight	Y			
Jim Cox	QA/QC Supervisor	Oversight	N			
Rebecca Flynn	Engineer	Oversight	N			
Stuart Irwin	QA/QC Tech	Oversight	Y			
Camon Liddell	QA/QC Tech	Oversight	Y			
Graciano Malana	QA/QC Tech	Oversight	Y			

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	I
	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
DDC 9 I Curumu	Cuprouper	Suprav	M	

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
		Liner Crew, (1) Supt, (10) Laborers/ Seamers, Demobilized.	N	
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed		T		
CAT D400E Dump Truck (10)		CAMU	CAMU			-	-	-
JD D400 Dump Trucks (10)		Eastsid	е			-	-	-
CAT 324D long stick excavator		Eastsid	е		-	-	-	-
CAT D8R Dozer with disc, (1)		Eastsid	е			-	-	-
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	-
CAT 365 Excavator (1)		CAMU				-	-	-
CAT D6 LGP Dozer (1)		Eastsid	е					-
Water Trucks (5)		Eastsid	е					-
Case backhoe		CAMU						-
CAT 16H Grader		CAMU						-
CAT D8 Dozer		Eastsid	е					-
Water Trucks (4)		CAMU						-
CAT D-6 Dozer, (3)		CAMU						-
CAT 14H Grader		CAMU						-
Gradall, forklift		CAMU						-
JLG		CAMU						-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				-
Komatsu Loader		CAMU	and Eas	tside.				-
Chieftain 1400 Powerscreener		CAMU						-
								-
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
GCI	CETCO	0		For CAMIJ. On site	to date	Qty 2271	Spec	Tags
GUL	CETCO			FUI CAIVIU, ON SITE	- 1		1	

0 rolls For CAMU, On site 2271
0 rolls For CAMU, On site 2442
0 rolls For CAMU, On site 558

Eastside Mixing and Drying Activity:

Day Shift:

- Continued secavating and stockpilling material in PUB-9, PUC-8 and HP ponds.

- Continued scapes south of PUA-10, SW 10 and SW-11 loading and hauling to Beta Ditch stockpile.

- Continued loading OTR trucks from SW, HP berms and Southern ht, hauling to CAMU for placement.

- Southern Rib scrape, loading OTR trucks and hauled or Valued for placement.

- Southern Rib scrape, loading OTR trucks and hauled or placement.

Ver 1.1 11/07 1 of 4

Project No./Contract No.	Project Title / Location	Day of Report	Report N
6389	BRC Eastside Common Areas Soils Remediation	02-Dec-09	503
Night Shift: Hauled material from PUB-	9, PUC-9 and the Beta Ditch stockpiles.		
AMU Activity:			
Graded waste in Phase I, I Placed interim cover soil o GES collected water samp	ia, Southern Ribs and Eastside into Phase V. hase II, Phase IIIB and Phase IV. Phase I, Phase II and Phase IV west slopes. Is from LCRS sumps in Phase II and Phase V. hase II, Phase IIIB and Phase V LCRS sumps.		
	IIB, Phase IV and Phase V.		
Phase 1 embankment, con Phase 1 estimated cumula Phase II embankment , co	ive embankment placed:		
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Measurement taken: (1.475) Water Pumped: (N/A) Vadose: Measurement taken: (0.583) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (2.842) Water Pumped: (1,238 gs Vadose: Measurement taken: (N/A) Water pumped: (N/A).	I).	
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
nspections: CAMU: NA.	Phase V: LCRS Sump: Measurement taken: (1.308) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water pumped: (N/A)		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.886 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cylload (0) trucks =

Daily Night shift placed today: (0) loads @ 2 tcylload (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,886 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,072,405 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks = су To Date Phase II estimated cumulative waste placed = 1,072,405 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations ages placed (completed unline certification = 2,7,27s)
Daily Days hift waste placed today: (0) loads @ 21cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) trucks =
To Date Phase IIIA estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 374,573 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cyld (0) trucks =
Daily Night shift waste placed today: (78) loads @ 21cyldoad (11) trucks =
To Daile Phase IIIB estimated cumulative waste placed = су су 1.638 CY 376,211 cy Phase IV
Previous Daily Cumulative = 279,203 cy су Operations layer placed (completed) for liner certification = 37,314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (96) loads @ 21cylload (13) trucks =
To Date Phase IV estimated cumulative waste placed = су 281,219 cy Phase V Previous Daily Cumulative = 169,185 cy Previous train vurnicumer

Operations layer placed (compeleted) for liner certification = 40,284

Daily Day shift waste placed from: Galleria/Eastside (306) loads @ 17 cylload (20) trucks =

Daily Night shift waste placed today: (208) loads @ 21 cylload (16) trucks =

To Date Phase V estimated cumulative waste placed = cv 5,202 cy 4,368 ^{Cy} 178,755 cy 10/31/09 Volume Adjustment to Correlate with Eastside Excavation Survey

Estimated Waste at

261,799 cy

Cumulative Total To Date All Phases = 2,765,449 cy

Geosynthetics Placed			
Phase I (complete)	Previous	Placed	Cumulative Place
GCI	307.372	0	307.372
Geomembrane	307.372	0	307.372
Geocomposite	307.372	0	307.372
Geotextile	69,340	ō	69,340
Phase II (complete)			
GCI	498,468	0	498.468
Geomembrane	498.468	0	498,468
Geocomposite	520.592	0	520.592
Geotextile	0	0	0
Phase IIIA			
GCL	221.000	0	221.000
Geomembrane	221,000	0	221.000
Geocomposite	221,000	0	221.000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459.942	0	459.942
Geomembrane	459.942	0	459,942
Geocomposite	459.952	0	459.952
Geotextile	12,390	ō	12,390
Phase V			
GCL	558,653	0	558,653

Ver 1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT									
Project No./Contract No.	Proje	Day of Report	Report No.						
6389 BR	BRC Eastside Common Areas Soils Remediation				503				
Geomembrane Geocomposite Geotextile	558,653 558,653 15,925	0 0 0	558,653 558,653 15,925						
BMI North GCL Geomembrane Geocomposite	1,111,468 1,111,468 1,111,468	0 0 0	1,111,468 1,111,468 1,111,468						

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
CAMU Cover			
GCL	394,514	0	394,514
Geomembrane	394,514	0	394,514
Geocomposite	397 000	0	397 000

		Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complet of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,068,952	4,151,232	98.0%	6,534,075	62.3

HEALTH & SAFETY Description of Health & Salety Actions Taken Today / Salety Inspections Conducted Safety Topic: Eaststide Day: Discussed: Black ice possible in near future. CAMU Day: Discussed: Black ice possible in near future. Night shift CAMU & Eastside: Discussed: Decon pad, possible freezing conditions, watch speeds, watch out for decon workers. .

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Daily CQA Summary.

Monitor waste placement into the CAMU of galleria and east side materials during the day shift Monitor waste placement into the CAMU of eastside materials on the night shift.

fonitor placement of interim cover at the CAMU on the day shift.

ISSUES AND/OR ITEMS OF DISCUSSION

Chad Schoop, NDEP on site to inspect Decon facilities on eastside and CAMU side. Escorted by Erik Gehringer, Entact and Dick Laubinger,

E VISITORS					
Name	Organization	Purpose of Visit			T
					Τ
			1		t
			T		t
	+				t
			_	_	ł
					ł
					4
					1
					ı
			1		t
			1		t
			1		t
					Î
					1
					Τ

Report Prepared By / Title Date Prepared
Richard Laubinger, Construction Manager 2-Dec-09

Weather Table

Sunny/Clear 69 Sunny / Party Cloudy શ m Cloudy <u>Ω</u> Overcast M, Light Rain $\eta_{\!\scriptscriptstyle o}$ *m* Rain)(Thunderstorms &;

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Dec-09	503
0	0	02-Dec-09	503

DAILY PHOTO LOG

Photo 1



CAMU: Decon.

Photo 2



Eastside: Southern Rib, scrape.

Photo 3



Eastside: PUC-8, scrape.

Photo 4



Eastside: PUB-9, scrape.

Ver 1.1 11/07 4 of 4