

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	17-Dec-09	518

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjait Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)		Wind	Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low	39		Precip. (in/hr)	0
				High	56	NE 6mph	Humidity (%)	0
Additional Weather Comments								

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	Y
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Pynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector.	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakivca	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
Erk Gehring	Entact	Project Manager	Y
Jeremy Schissler	Entact	Acting Project Manager	N
Josh Carol	Entact	Asst Project Manager, Eastside Manager	N
Michael Carlson	Entact	Engineer	Y
Joe Curllie, Day	Entact	Health & Safety Officer	Y
Timothy Stadt, Day	Entact	Health and Safety Officer	Y
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y
Lance Bruce, Night	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	Y
Rick McInire	Entact	CSP, Health & Safety	N
John Frazier, Night	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Asst Project Manager	Y
Scott Zattau, Day	Entact	Health & Safety Technician	Y
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove	Entact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew (1) Supt, (10) Laborers/ Seamens, Demobilized.	N
	ABC Survey	Eastside/CAMU/Western Hook	N

Equipment	Vendor / Tag No.	Work Performed
CAT D400E Dump Truck (10)	CAMU	- - - -
JD D400 Dump Trucks (10)	Eastside	- - - -
CAT 324D long stick excavator	Eastside	- - - -
CAT D8R Dozer with disc, (1)	Eastside	- - - -
CAT 345 excavators, (8)	Eastside, CAMU and Galleria	- - - -
CAT 330 Excavator (1)	CAMU	- - - -
CAT 365 Excavator (1)	CAMU	- - - -
CAT 08 LSP Dozer (1)	Eastside	- - - -
Water Trucks (3)	Eastside	- - - -
Case backhoe	CAMU	- - - -
CAT 16H Grader	CAMU	- - - -
CAT 09 Dozer	Eastside	- - - -
Water Trucks (4)	CAMU	- - - -
CAT D-6 Dozer, (3)	CAMU	- - - -
CAT 14H Grader	CAMU	- - - -
Gradall, forklift	CAMU	- - - -
J.G.	CAMU	- - - -
Smooth drum Rollers, (3)	CAMU	- - - -
Tenent Street Sweeper	Eastside and CAMU	- - - -
Komatsu Loader	CAMU and Eastside.	- - - -
Chelstan 1400 Powerscreener	CAMU	- - - -

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geocomposite	Agru	0	rolls	For CAMU, On site		2448	
Geomembrane	Agru	0	rolls	For CAMU, On site		552	

Disruption of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- Continued excavating and stockpiling material in PUB-9, PUC-8 and CTR-1.
- Continued final scraping of SW and HP Ponds, hauling material to Beta Ditch stockpile.
- Continued loading and hauling material in OTR trucks from HP berms and Southern berms to CAMU for placement.
- Galleria Scrap, continued scraping Parcels 10 and 4, loading and hauling material with OTR trucks to the CAMU for placement.

Night Shift:

- Continued material from PUB-9, PUC-8, CTR-1, and Beta Ditch stockpile

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	17-Dec-09	518

- Hauled material from PUB-9, PUC-8, CTR-1, and Beta Ditch stockpile.

CAMU Activity:

- Day Shift:

- Continued to place waste from Galleria and eastside into Phase V.
- Continued grading waste in Phase IIIB and Phase IV
- Continued to place interim cover on Phase IIIB.
- Continued finish grading interim cover on Phase I and Phase II.
- Re-start power screening 1" and 6" minus soils from the 200,000cy stockpile.

- Night Shift:

- Placed material in Phase IIIB and Phase IV.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed:
- Phase II embankment , complete.

Sump/Vadose Monitoring:

Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water pumped: (N/A).

Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).

Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water pumped: (N/A).

Inspections: CAMU: N/A.

Eastside: Inspected fence perimeter: All secure.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative =	372,886	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase I estimated cumulative waste placed =	372,886	cy

Phase II

Previous Daily Cumulative =	1,072,405	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	1,072,405	cy

Phase IIIA

Previous Daily Cumulative =	222,174	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	222,174	cy

Phase IIIB

Previous Daily Cumulative =	410,567	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/lld (0) trucks =		cy
Daily Night shift waste placed today: (208) loads @ 21cy/load (20) trucks =	4,368	cy
To Date Phase IIIB estimated cumulative waste placed =	414,935	cy

Phase IV

Previous Daily Cumulative =	311,690	cy
Operations layer placed (completed) for liner certification = 37,314		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (175) loads @ 21cy/load (21) trucks =	3,675	cy
To Date Phase IV estimated cumulative waste placed =	315,365	cy

Phase V

Previous Daily Cumulative =	234,992	cy
Operations layer placed (completed) for liner certification = 40,284		cy
Daily Day shift waste placed from: Galleria/Eastside (318) loads @ 17 cy/load (20) trucks =	5,406	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	240,398	cy

11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750	cy
--	---------	----

Cumulative Total To Date All Phases =	2,761,913	cy	Estimated Waste at Completion (cy)	2,800,000	% Complete	98.6%
---------------------------------------	-----------	----	------------------------------------	-----------	------------	-------

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	17-Dec-09	518

Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925

BMI North

GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South

GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover 201

GCL	394,514	0	394,514
Geomembrane	394,514	0	394,514
Geocomposite	397,000	0	397,000

	Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope	
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,068,952	4,151,232	98.0%	6,534,075	62.3%

HEALTH & SAFETY

HEALTH & SAFETY	
Description of Health & Safety Actions Taken Today / Safety Inspections Conducted	
<p>1. Safety Inspections Conducted:</p> <ul style="list-style-type: none"> General safety inspection of the work area. Inspection of electrical equipment and wiring. Inspection of fire extinguishers and fire escape routes. Inspection of first aid kit and safety equipment. 	
<p>2. Health & Safety Actions Taken Today:</p> <ul style="list-style-type: none"> Revised safety protocols for handling hazardous materials. Conducted safety training for new employees. Implemented new safety measures for the construction site. Reviewed and updated the safety manual. 	

Safety Topic:

Eastside Day: Reviewed off site incident with crane.
CAMU Day: Reviewed off site incident with crane.
Night shift CAMU & Eastside: Discussed: Remaining alert during long week.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Monitored waste placement into the CAMU of Galleria and Eastside material on the day shift.
Monitored waste placement into the CAMU of Eastside material on the night shift.
Monitored placement of interim cover at the CAMU on the day shift.
Performed density tests on Phase I and Phase II interim cover as requested by Entact.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Richard Laubinger, Construction Manager

Date Prepared

17-Dec-09

Signature _____

Weather Table

Sunny/Clear	☀
Sunny / Party Cloudy	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁☁
Light Rain	☔
Rain	☔☔☔
Thunderstorms	⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	17-Dec-09	517

DAILY PHOTO LOG

Photo 1



CAMU: Phase I and Phase II interim cover.

Photo 2



Eastside: SW pond scraping.

Photo 3



CAMU: Phase II and Phase I, West slope.

Photo 4



CAMU: Phase V.