



DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Project Title / Location	Day of Report	Report No.		
6389	BRC Eastside Common Areas Soils Remediation	28-Jan-10	555		

PROJECT POINTS OF CONTACT						
Position	Name	E-Mail Address	Phone No.			
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400			
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400			
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886			
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660			

WEATHER CONDITIONS									
	Conditions					Wind		Add'l Readings	
AM			0 101	Low	36			Precip. (In/Dy.)	0
Am	Sunny / Party Cloudy	PM	M Sunny/Clear		55	N		Humidity (%)	0
Additions	Additional Weather Comments								

Name	Position	Trade / Work Performed	Y/N
ick Laubinger	Construction Manager	Construction Management Services.	Y
an Brennecke	Project Manager. CM	Construction Management Services.	N
hris White	Assist. Const. Mgr	Construction Management Services.	Y
(evin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
lune Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
John Duncan	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
		Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	N	П
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	N	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	
Scott Zattau, Day	Entact	Health & Safety Officer	Y	
Jose Martinez, Night	Entact	Health & Safety Officer	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
				H
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers, mobilized.	Y	Н
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed				_
CAT D400E Dump Truck (10)		CAMU			-	-	-	Γ.
JD D400 Dump Trucks (10)		Eastsid	le			-	-	
CAT 324D long stick excavator		Eastsid	e		-	-	-	
CAT D8R Dozer with disc, (1)		Eastsid	Eastside			-	-	-
CAT 345 excavators, (4)		Eastsid	e and C	AMU.		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	Γ-
Linkbelt 330LX Excavator (1)		CAMU				-	-	Γ-
CAT D6 LGP Dozer (1)		Eastsid	le					
Water Trucks (3)		Eastsid	le					-
Case 580 backhoe		CAMU						-
12,000 gal Water Towers (3)		CAMU	CAMU and Eastside.					-
CAT D5 Dozer		Eastside						-
Water Trucks (3)		CAMU						-
CAT D-6 Dozer, (3)		CAMU						-
CAT 14H Grader		CAMU	CAMU					-
Rock Crusher		CAMU						-
Kawasaki Loader		CAMU						-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				-
Komatsu Loader		CAMU	and Eas	tside.				-
Chieftain 1400 Powerscreener		CAMU						-
								-
								Ī
MATERIAL HANDLING (ON-S	ITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verification	
GCI	CETCO	0		For CAMU. On site	to date	Qty 2271	Spec	Tags
	Agri.	0		For CAMU, On site	_	24/1		<del></del>

Geocomposite Agru
Geomembrane Agru
WORK COMPLETED 0 rolls For CAMU, On site 2271
0 rolls For CAMU, On site 2442
0 rolls For CAMU, On site 558

Eastside Mixing and Drying Activity:

Day Shift:

- Continued:

- Continued final scrape of Beta Ditch, SW and HP Ponds, hauling material to Beta Ditch stockpile.

- Resumed day haul with over the road trucks from the eastside Beta Ditch stockpile to CAMU.

- GES/Eagle, continued to collect samples in spraywheel.

Night Shift

Ver 1.1 11/07 1 of 4

Project No./Contract No.	Project Title / Location	Project Title / Location Day of Report Report No.					
6389	BRC Eastside Common Areas Soils Remediation	28-Jan-10	555				
- Night Shift: - Hauled material from Beta	Ditch stockpiles.						
CAMU Activity:							
Graded haul roads.     Uncover toe of slope at Ph     ESI liner crew, continued in	s, final cover soils on Phase I and Phase II, east slope.						
Night Shift:     Placed material in Phase V     Entact monitored and pum	; ped water as needed at Phase V sump.						
Phase 1 embankment, con     Phase 1 estimated cumula     Phase II embankment , cor	tive embankment placed:						
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Measurement taken: (1.225) Water Pumped: (N/A).  Vadose: Measurement taken: (0.583) Water Pumped: (N/A).						
	Phase II: LCRS Sump: Measurement taken: (2.467) Water Pumped: (N/A).  Vadose: Measurement taken: (N/A) Water pumped: (N/A).						
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).						
	Phase V: LCRS Sump: Measurement taken: (2.8) Water pumped: (8,949 gal).						

DAILY PRODUCTION & QUALITY CONTROL REPORT

stimated Waste Placement (Estimated volumes do not account for shrinkage due to		
hase I		
Previous Daily Cumulative =	372,886	-
Operations layer placed (completed) for liner certification. = 21,662	0	су
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =		су
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =		су
To Date Phase I estimated cumulative waste placed =	372,886	су
hase II		
Previous Daily Cumulative =	1,072,405	су
Operations layer placed (completed) for liner certification. = 37,188		су
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =		су
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =		су
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	1,072,405	су
hase IIIA		
Previous Daily Cumulative =	222,174	cv
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		
Operations layer placed (completed for liner certification = 21,276)		су
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		су
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	222,174	су
hase IIIB Previous Daily Cumulative =	439,547	cv
1 Torrido Dally California	400,047	cy
Operations layer placed (completed) for liner certification. = 21,978		
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/ld (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =  To Date Phase IIIB estimated cumulative waste placed =	439,547	cy
To bate Filase IIIb estilitated cultilative waste placed =	455,547	cy
hase IV		
Previous Daily Cumulative =	437,669	
Operations layer placed (completed) for liner certification = 37,314		су
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		су
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		су
To Date Phase IV estimated cumulative waste placed =	437,669	су
hase V		
Previous Daily Cumulative =	367,999	су
Operations layer placed (completed) for liner certification = 40,284		су
Daily Day shift waste placed from: Eastside. (117) loads @ 17 cy/load (10) trucks =	1,989	cy
Daily Night shift waste placed today: (381) loads @ 21cy/load (19) trucks =	8,001	-
To Date Phase V estimated cumulative waste placed =	377,989	
1/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	400	
	123,750	

		Estimated Waste at Completion	
Cumulative Total To Date All Phases =	3,103,254 cy	(cy) 2,900,000	% Complete 107.0%

#### Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340,535	0	340,535
Geotextile	50.000	0	50.000
Geotextile	30,000	U	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390

Phase \

Ver 1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Proj	ect Title / Locati	ion	Day of Report	Report No.
6389 BR	C Eastside Com	Eastside Common Areas Soils Remediation			555
GCL Geomembrane Geocomposite Geotextile	558,653 558,653 558,653 15,925	0 0 0	558,653 558,653 558,653 15,925		

Geotextile	15,925	0	15,925
BMI North			
GCL	1.111.468	0	1.111.468
Geomembrane Geocomposite	1,111,468 1,111,468	0	1,111,468 1,111,468
BMI South			
GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

### Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
CAMU Cover			
GCL	737,514	0	737,514
Geomembrane	737,514	0	737,514
Geocomposite	614 800	74.200	689,000

		Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,423,952	4,151,232	88.8%	6,534,075	67.7%

HEALTH & SAFETY

Description of Health & Salety Antons Taken Today / Salety Inspections Conducted Safety Topic: Eastside Day: Discussed: Offsite, another project incident, faulty emergency brake resulted in crushing injuries. Night shift CAMU & Eastside: Discussed: Slowing down on the muddy hauf roads.

#### CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Securities of Quality Control Actions Taleen Today / Usasity empenses.

Daily COA Summary

Monitored waste placement from the eastside to the CAMU on the day shift.

Monitored waste placement from the eastside to the CAMU on the right shift.

Monitored placement of first cover solds on the day shift.

Monitored placement of first cover solds on the day shift.

## ISSUES AND/OR ITEMS OF DISCUSSION

Phase IIIB at anchor trench north, a couple of depressions were noticed. It was inspected by MGA, Entact, Geosyntec and Weston following the POD meeting. It was determined to inspect and repair in the morning.

SITE VISITORS				
Name	Organization	Purpose of Visit		
			-	-
			-	 

Report Prepared By / Title Richard Laubinger, Construction Manager 28-Jan-10

Weather Table

Sunny/Clear 69 Sunny / Party Cloudy શ Cloudy / Partly Sunny mp <u>ਨ</u> Cloudy M, Light Rain  $\eta_{\!\scriptscriptstyle o}$ *m* Rain Thunderstorms  $\mathcal{H}$ Snow &;

> Ver 1.1 11/07 3 of 4

# Basic Remediation Company 875 West Warm Springs Road

Henderson, Nevada 89011

# **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	28-Jan-10	
0	0	28-Jan-10	555

# **DAILY PHOTO LOG**

Photo 1



CAMU: Eastslope, Phase I and Phase II. Final cover soils.

Photo 2



CAMU: Phase I and Phase II, final cover soils.

Photo 3



CAMU: Phase I and Phase II, geocomposite.

Photo 4



CAMU: Phase I and Phase II, placing final cover soils.

Ver 1.1 11/07 4 of 4