

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 18-Feb-10 | 576 |
| | | | |

| Position | Name | E-Mail Address | Phone No. |
|------------------------|-------------------|--|--------------|
| BRC PROJECT MANAGER | Lee Farris | lfarris@landwellco.com | 702-567-0400 |
| BRC PROJECT MANAGER | Ranjit Sahu | sahuron@earthlink.net | 702-567-0400 |
| CONST. PROJECT MANAGER | Dan Brennecke | Dan.Brennecke@westonsolutions.com | 970-260-8586 |
| Construction Manager | Richard Laubinger | Richard.Laubinger@westonsolution.com | 720-641-5866 |

| Conditions | | | | Temp (°) | | Wind | | Add'l Readings | |
|-----------------------------|-------------|----|-------------|----------|----|------|------|-----------------|---|
| AM | Sunny/Clear | PM | Sunny/Clear | Low | 48 | | | Precip. (in/hr) | 0 |
| | | | | High | 74 | ENE | 3mph | Humidity (%) | 0 |
| Additional Weather Comments | | | | | | | | | |

[illegible]

| Name | | Position | Trade / Work Performed | Y/N |
|-----------------|--|------------------|------------------------|-----|
| Greg Corcoran | | Design Engineer | Oversight | Y |
| Dan Street | | QA Manager | Oversight | Y |
| Jim Cox | | QA/QC Supervisor | Oversight | N |
| Rebecca Flynn | | Engineer | Oversight | N |
| Samon Liddell | | QA/QC Tech | Oversight | Y |
| Graciano Malina | | QA/QC Tech | Oversight | Y |
| Victor Heredia | | QA/QC Tech | Oversight | Y |
| | | | | |
| | | | | |

| Name | Position | Trade / Work Performed | Y/N | |
|----------------------------|---------------------------|------------------------|-----|--|
| Doug Herlocker, Tetra Tech | Air Monitoring Specialist | Air Monitoring | N | |
| Becky Dano, Tetra Tech | Air Monitoring Specialist | Air Monitoring | N | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

| Name | Position | Trade / Work Performed | Y/N |
|-------------------|-----------|------------------------|-----|
| Bob Meyer, ASW | Inspector | Liner Inspector. | Y |
| Devin Gordon, MGA | Oversight | For NDEP | Y |
| Brian Rakivca | Inspector | NDEP | N |
| Steve Morrow, ASW | Inspector | Liner Inspector | N |
| PBS&J, Survey | Surveyors | Survey | N |

| Name | Company | Trade / Work Performed | Y/N |
|----------------------|---|---|--------|
| Erik Gehring | Contact | Project Manager | Y |
| Eli Blackburn | Contact | Asst Project Manager | Y |
| Josh Carroll | Contact | Asst Project Manager, Eastside Manager | Y |
| Michael Carlson | Contact | Engineer | Y |
| Joe Curllis, Day | Contact | Health & Safety Officer | N |
| Timothy Stadl, Day | Contact | Health and Safety Officer | N |
| Roger Wagner, Night | Contact | Eastside, Superintendent | Y |
| Russell Karnes | Contact | CAMU, Superintendent, Western Hook. | Y |
| Lance Bruce, Night | Contact | Health & Safety Officer | Y |
| Terry Harper, Night | Contact | CAMU, Superintendent | Y |
| Rick McIntire | Contact | CSP, Health & Safety | N |
| Scott Zattau, Day | Contact | Health & Safety Officer | Y |
| Jose Martinez, Night | Contact | Health & Safety Officer | Y |
| Dawn Breedlove | Contact | Health & Safety Technician | Y |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | Environmental Specialties, Inc. ABC Survey | Liner Crew. (1) Supt., (10) Laborers/ Seamens mobilized, Eastside/CAMU | Y N |

[illegible]

| Material | Vendor | Today | UOM | Purpose | Delivery Verification | | | |
|--------------|--------|-------|-------|-------------------|-----------------------|------|------|------|
| | | | | | to date | Qty | Spec | Tags |
| GCL | CETCO | 0 | rolls | For CAMU, On site | | 2271 | | |
| Geocomposite | Agru | 0 | rolls | For CAMU, On site | | 2448 | | |
| Geomembrane | Agru | 0 | rolls | For CAMU, On site | | 552 | | |

Eastside Mixing and Drying Activity:

Day Shift:

- Continued final scrape at Beta Ditch east to west, floor.
- Continued scraping laydown area and south of SC-1.
- Continued scraping haul road. Hauled all material to Beta Ditch Stockpile.

Night Shift:

- Hauled material from the Beta ditch stockpiles.

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 18-Feb-10 | 576 |

CAMU Activity:

- Day Shift

- Continued power screening 1" and 6" minus soils.
- ESI continued installing geocomposite on Phase I, Phase II and Phase IIIB ramp and west slope.
- Placed interim cover in Phase IV.
- Phase IV, continued grading and rolling top and North slope.
- Continued placing final cover on west slope.
- BMI North, grading.
- Installing CPE with drainage aggregate on ramp and top of Phase IIIB.
- Entact monitored sumps.

- Night Shift:

- Placed material in Phase V.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed:
- Phase II embankment , complete.

Sump/Vadose Monitoring:

| | | | |
|-------------|------------|----------------------------|--------------------------|
| Phase I: | LCRS Sump: | Measurement taken: (1.425) | Water Pumped: (N/A). |
| | Vadose: | Measurement taken: (0.583) | Water Pumped: (N/A). |
| Phase II: | LCRS Sump: | Measurement taken: (1.658) | Water Pumped: (N/A). |
| | Vadose: | Measurement taken: (N/A) | Water pumped: (N/A). |
| Phase IIIB: | LCRS Sump: | Measurement taken: (N/A) | Water Pumped: (N/A). |
| | Vadose: | Measurement taken: (N/A) | Water Pumped: (N/A). |
| Phase V: | LCRS Sump: | Measurement taken: (2.250) | Water pumped: (600 gal). |
| | Vadose: | Measurement taken: (N/A) | Water Pumped: (N/A). |

Inspections: CAMU: N/A.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

| | | |
|--|----------------|-----------|
| Previous Daily Cumulative = | 372,886 | cy |
| Operations layer placed (completed) for liner certification. = 21,662 | 0 | cy |
| Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks = | | cy |
| Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks = | | cy |
| To Date Phase I estimated cumulative waste placed = | 372,886 | cy |

Phase II

| | | |
|--|------------------|-----------|
| Previous Daily Cumulative = | 1,072,405 | cy |
| Operations layer placed (completed) for liner certification. = 37,188 | | cy |
| Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = | | cy |
| Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = | | cy |
| Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks = | | cy |
| To Date Phase II estimated cumulative waste placed = | 1,072,405 | cy |

Phase IIIA

| | | |
|---|----------------|-----------|
| Previous Daily Cumulative = | 222,174 | cy |
| Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = | | cy |
| Operations layer placed (completed for liner certification = 21,276) | | cy |
| Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks = | | cy |
| Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks = | | cy |
| To Date Phase IIIA estimated cumulative waste placed = | 222,174 | cy |

Phase IIIB

| | | |
|---|----------------|-----------|
| Previous Daily Cumulative = | 439,547 | cy |
| Operations layer placed (completed) for liner certification. = 21,978 | | cy |
| Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/d (0) trucks = | | cy |
| Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks = | | cy |
| To Date Phase IIIB estimated cumulative waste placed = | 439,547 | cy |

Phase IV

| | | |
|--|----------------|-----------|
| Previous Daily Cumulative = | 481,622 | cy |
| Operations layer placed (completed) for liner certification = 37,314 | | cy |
| Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks = | | cy |
| Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks = | | cy |
| To Date Phase IV estimated cumulative waste placed = | 481,622 | cy |

Phase V

| | | |
|--|----------------|-----------|
| Previous Daily Cumulative = | 481,309 | cy |
| Operations layer placed (completed) for liner certification = 40,284 | | cy |
| Daily Day shift waste placed from: Eastside, (0) loads @ 17 cy/load (0) trucks = | | cy |
| Daily Night shift waste placed today: (379) loads @ 21cy/load (15) trucks = | 7,952 | cy |
| To Date Phase V estimated cumulative waste placed = | 489,268 | cy |

| | | |
|--|---------|----|
| 11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey | 123,750 | cy |
| 12/31/09 Volume Adjustment to Correlate with CAMU Placement Survey | 56,834 | cy |

| | Estimated Waste at Completion (cy) | % Complete |
|---------------------------------------|------------------------------------|------------|
| Cumulative Total To Date All Phases = | 3,258,486 | 112.4% |

Geosynthetics Placed

| Phase I (complete) | Previous | Placed | Cumulative Placed |
|---------------------|----------|--------|-------------------|
| GCL | 307,372 | 0 | 307,372 |
| Geomembrane | 307,372 | 0 | 307,372 |
| Geocomposite | 307,372 | 0 | 307,372 |
| Geotextile | 69,340 | 0 | 69,340 |
| Phase II (complete) | | | |
| GCL | 498,468 | 0 | 498,468 |
| Geomembrane | 498,468 | 0 | 498,468 |
| Geocomposite | 520,592 | 0 | 520,592 |
| Geotextile | 0 | 0 | 0 |
| Phase IIIA | | | |
| GCL | 221,000 | 0 | 221,000 |
| Geomembrane | 221,000 | 0 | 221,000 |
| Geocomposite | 221,000 | 0 | 221,000 |
| Geotextile | 20,000 | 0 | 20,000 |
| Phase IIIB | | | |
| GCL | 340,535 | 0 | 340,535 |
| Geomembrane | 340,535 | 0 | 340,535 |
| Geocomposite | 340,535 | 0 | 340,535 |
| Geotextile | 50,000 | 0 | 50,000 |
| Phase IV | | | |
| GCL | 459,942 | 0 | 459,942 |
| Geomembrane | 459,942 | 0 | 459,942 |
| Geocomposite | 459,952 | 0 | 459,952 |
| Geotextile | 12,390 | 0 | 12,390 |
| Phase V | | | |

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 18-Feb-10 | 576 |

| | | | |
|--------------|---------|---|---------|
| GCL | 558,653 | 0 | 558,653 |
| Geomembrane | 558,653 | 0 | 558,653 |
| Geocomposite | 558,653 | 0 | 558,653 |
| Geotextile | 15,925 | 0 | 15,925 |

| | | | |
|--------------|-----------|---|-----------|
| BMI North | | | |
| GCL | 1,111,468 | 0 | 1,111,468 |
| Geomembrane | 1,111,468 | 0 | 1,111,468 |
| Geocomposite | 1,111,468 | 0 | 1,111,468 |

| | | | |
|--------------|---------|---|---------|
| BMI South | | | |
| GCL | 177,000 | 0 | 177,000 |
| Geomembrane | 177,000 | 0 | 177,000 |
| Geocomposite | 177,000 | 0 | 177,000 |

Debris Storage Area (complete)

| | | | |
|-------------|--------|---|--------|
| Geomembrane | 12,000 | 0 | 12,000 |
|-------------|--------|---|--------|

| | | | |
|--------------|-----------|--------|-----------|
| CAMU Cover | | | |
| GCL | 1,101,400 | 10,600 | 1,112,000 |
| Geomembrane | 1,101,400 | 10,600 | 1,112,000 |
| Geocomposite | 946,400 | 72,500 | 1,018,900 |

| | Total Geosynthetics for CAMU Basic Scope (sf) | % Complete of Basic Scope | Total Geosynthetics for CAMU Basic Scope +Option Scope | % Complete of Basic Scope + Option Scope |
|--|--|---------------------------------|--|--|
| Geosynthetic System Cumulative Total To Date All CAMU Phases | 4,798,438 | 88.8% | 6,534,075 | 73.4% |

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Safety Topic:

Eastside Day: Discussed: Don't take shortcuts, do things right.

CAMU Day: Discussed: Don't take shortcuts, do things right.

Night shift CAMU & Eastside: Always maintain complete control of your equipment at all times.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary

Monitor waste placement of eastside material in the CAMU on the night shift.

Monitor the installation of geosynthetics.

Monitor the placement of interim cover.

Phase IV, performed density tests.

Monitor the placement of final cover.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

| Name | Organization | Purpose of Visit | | | |
|------|--------------|------------------|--|--|--|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

Report Prepared By / Title

Richard Laubinger, Construction Manager

Date Prepared

18-Feb-10

Signature

Weather Table

Sunny/Clear



Sunny / Partly Cloudy



Cloudy / Partly Sunny



Cloudy



Overcast



Light Rain



Rain



Thunderstorms



Snow



Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 0 | BRC Eastside Common Areas Soils Remediation 0 | 18-Feb-10 | 576 |

DAILY PHOTO LOG

Photo 1



CAMU: Phase IIIB, North slope.

Photo 2



CAMU: Phase IIIB, West slope.

Photo 3



Eastside: Haul road and laydown area scrape.

Photo 4



Eastside: Beta Ditch.