

## **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	17-Jul-08	24

PROJECT POINTS OF CO	NTACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutio	720-641-8660

WEATHE	R CONDITIONS						
		onditions		Tem	p (F)	Wînd	Add't Readings
AM	Support Class	PM	Support / Borby Cloudly	Low	83		Precip. (in/Oy.)
AW	Sunny/Clear	PWI	Sunny / Party Cloudly	High	102	Dir	Humidity (%)

Calm, to ligh wind.

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Ý
Dan Brennecke	Project Manager, CM	Construction Management Services.	Y
TBD	Project Engineer	Construction Management Services.	N
TBD	Admin Assistant	Construction Management Services.	N

<u> </u>	Autilii Assisialii	Consucción Management Gervicos.	114	
N-SITE GEOSYNTE	C PERSONNEL			
Name	Position	Trade / Work Performed	Y/N	
Vayne Wofford	QA/QC Tech	Oversight	Υ	
Brent Barbacane	QA/QC Tech	Oversight	Υ	
Jim Cox	QA/QC Supervisor	Oversight	Υ	
ON-SITE Tetra Tech I				
Name	Position	Trade / Work Performed	Y/N	
	Air Monitoring Specialist	Air Monitoring	N	
		A CANADA CONTRACTOR OF THE CON		<u> </u>
				<del> </del>
ON-SITE CONTRACT	OR PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	Г
Erik Geringer	Entact	Project Manager	Υ	<u> </u>
Josh Carrol	Entact	Asst Project Manager	Y	Г
Russ Kames	Entact	Superintendent	Υ	Ĺ.,
Michael Carlson	Entact	Engineer	Y	
Joe Curilla	Entact	Health & Safety Officer	Y	L
Michael Parker	Entact	Health and Safety Technician	Ý	<u> </u>
	Entact	13 Equipment Operators & Truck Drivers	Υ	
	American Asphalt	Earthwork Superintendent	Y	
	American Asphalt	6 Equipment Operators & Truck Drivers,	Υ	<u> </u>
*******		5 Scraper operators sent home, Equip contacted discolored	N	
		Soil		
	Environmental Specialties,Inc	Liner Superintendent	N	⊢
	Environmental Specialties,Inc	Liner laborers	N	
			<del> </del>	
			L	Ľ
			+	┡

Ver 1.1 11/07 1 of 4

## **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	17-Jul-08	24
		17-341-06	24

ON-SITE EQUIPMENT			
Equipment	Vendor / Tag No.	Work Performed	
CAT D400E Dump Truck (1)		Eastside	
JD D400 Dump Trucks (4)		Eastside	
CAT 324D long stick excavator		No activity	
CAT D8R Dozer with disc	*** *	Eastside	
CAT 345 excavator		Eastside	
CAT 330 Excavator		Eastside	
Case double pan scrapers.		Eastside	
CAT D6 LGP Dozer (2)		Eastside	-
Water Trucks (2)		Eastside	-
637/631 Cat Scrapers (6)		CAMU	-
CAT 16H Grader		CAMU	-
CAT D-10 Dozer		CAMU	
CAT Water Wagon		CAMU	-
CAT D-6 Dozer		CAMU	
CAT 14H Grader		CAMU	-
Gradali		CAMU	
Bobcat Skidsteer		САМИ	
JLG		CAMU	
		-	
			-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)								
Material	Vendor	QTY	MOU	Purposa	Condtn		Verificatio Spec	n Tags
Geocomposite Clay Liner	CETCO	26	rolls	For CAMU	- GOTTOWN	5.0		rage
Geocomposite 60 mil Liner	Agru	13	rolls	For CAMU	1			
					Ţ			

### WORK COMPLETED

### Eastside Mixing and Drying Activity:

-SW-9 Loading out wet soils on (3) trucks, hauling to HP-3. D6 dozer spreading out wet material.

- D8 dozer disking all areas.
- D6 dozer grading beta ditch area for future stockpiling.
   CAT 330, excavator, cutting in ramps to SC1, SW-4 and SW-7.
- Motorgrader grading haul roads.
- Case tractor and scrapers continued cutting down haul rd.
- Estimated dryed material hauled to stockpile: (TBD) cy daily, (TBD)cy cummulative.

### **CAMU Activity:**

### Excavation

- Phase 1, Grading East and West slopes, grading floor and hauling material to north stockpile with 1 scraper.
- Excavating Northwest Retension Pond, on hold due to discolored soils. Area has been cordoned off. Samples taken.
- (TBD) cy daily, (TBD) cummulative.

### Embankment

- Phase 1 estimated daily embankment placed: 0 cy
- Phase 1 estimated cummulative embankment placed: 0 cy

### Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cummulative waste placed: 0 cy

### Geosynthetics

- Phase 1 GCL placed: 0 sf daily, 0 sf cummulative
- Phase 1 Geomembrane: 0 sf daily, 0 sf cummulative
- Phase 1 Geocomposite: 0 sf daily, 0 sf cummulative
- Phase 1 Geotextile: 0 sf daily, 0 sf cummulative

PBS&J Survey on site at CAMU, Phase 1. Entact Unloaded liner trucks at CAMU.

### Perimeter Fence Inspection and Repair

Fence repaired, east of main entrance that had been vandatized...

### Other Project Support Personnel

### **DAILY PRODUCTION & QUALITY CONTROL REPORT** Project No./Contract No. Project Title / Location Day of Report Report No. 6389 **BRC Eastside Common Areas Soils Remediation** 17-Jul-08 24

### Other Project Support Personner

Linda Nations, BRC, On site. Devin Gordon, McKeag, On site. Scott McKegg, McKeag, On Site. ASW, On Site.

<b>HEALTH &amp; SAFE</b>	TY
--------------------------	----

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

### Entact H&S Tailgates

Morning: Stop work when you see something unusual, discolored soils or an unsafe act. Afternoon: Cell phones not allowed during operating trucks or equipment.

American Asphalt Tailqates

Morning: Stop work responsibility of all workers.

### QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

### Daily CQA Summary

Monitored and inspected off loading of liner at CAMU,

Took soil density tests on berms around Phase 1 cell.

### **Deviations from CQA Plan**

None

### ISSUES AND/OR ITEMS OF DISCUSSION

CAMU Site contruction, (5) scrapers taken out of service that came in contact with discolored soils until further notice.

GES took samples of discolored soils. Area cordoned off to access.

SITE VISITORS				
Name	Organization	Purpose of Visit		
Rex Heppe Kyle	ATC	Inspect discolored soil area.		<u> </u>
Kyle	GES	Take samples of discolored soils.		
			 <del> </del>	
		WALL TO THE TANK OF THE TANK O		
				٠

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

17-Jul-08

Ver 1.1 11/07 3 of 4

# **Weston Solutions, Inc**

841 Bishop Street, Suite 2301 Honolulu, HI 96813 Phone: 808.275.2900 Fax: 808.585.7378



# **DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	47 141 00	04
0	0	17-Jul-08	24

DAILY PHOTO LOG	
Photo 1	Photo 2
3.5-Inch Width or 2.63-Inch Height	3.5-Inch Width or 2.63-Inch Height
Insert Picture Description	
insert Acture Description	
Photo 3	Photo 4
0.5 1 1.10 (15. 1.10 00 1 1 1 1 1 1 1	0.57.1.W.W. 0.001.1.11.11
3.5-Inch Width or 2.63-Inch Height	3.5-Inch Width or 2.63-Inch Height

Ver 1.1 11/07 4 of 4