

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Aug-08	50

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions				Temp (F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny / Partly Cloudy	Low	82			Precip. (in/Dy.)	
				High	104	ENE	8mph	Humidity (%)	
Additional Weather Comments Light wind to 8 mph.									

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Dick Laubinger	Construction Manager	Construction Management Services.	Y	
Dan Brennecke	Project Manager, CM	Construction Management Services.	N	
Dave Gertz	Project Engineer	Construction Management Services.	N	
June Laubinger	Admin Assistant	Construction Management Services.	N	

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Wayne Wofford	QA/QC Tech	Oversight	N	
Brent Barbacane	QA/QC Tech	Oversight	N	
Jim Cox	QA/QC Supervisor	Oversight	N	
Greg Corcoran	Engineer of Record	Oversight	N	
Rebecca Flynn	Engineer	Oversight	N	
Camon Liddell	QA/QC Tech	Oversight	N	

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring, Set out (3) SUMA Cannisters at CAMU	Y	
Jerry Fauchaux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y	
Linda Nations, BRC	BRC, QA Oversight	Site Monitoring, Progress and Security	N	

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N	
Scott McKeag, McGinley	Oversight	For NDEP	N	
Devin Gordon, McGinley	Oversight	For NDEP	N	
Dock Kim, ATC	Field Observation	For AIG	N	
Ron Perry, ASW	Inspector	For NDEP, CAMU Subgrade and Liner Inspection	N	
PBS&J, Survey	Surveyors		N	

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N	
Erik Geringer	Entact	Project Manager	Y	
Josh Carrol	Entact	Asst Project Manager	Y	
Russ Karnes	Entact	Eastside, Superintendent	N	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla	Entact	Health & Safety Officer	Y	
Michael Parker	Entact	Health and Safety Technician	Y	
	Entact	18 Equipment Operators & Truck Drivers	Y	
Ed Long	Entact	CAMU, Superintendent	Y	
	American Asphalt	Earthwork Superintendent	Y	
	American Asphalt	11 Equipment Operators & Truck Drivers,	Y	
Rick McIntire	Entact	CSP, Safety	Y	
Don Cadwell	KDC Company		N	
	Environmental Specialties, Inc	Liner Superintendent	Y	
	Environmental Specialties, Inc	12 Liner laborers	Y	
	Kenney Survey	CAMU	Y	

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Aug-08	50

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed					
CAT D400E Dump Truck (2)		CAMU	-	-	-	-	-
JD D400 Dump Trucks (6)		Eastside		-	-	-	-
CAT 324D long stick excavator		CAMU	-	-	-	-	-
CAT D8R Dozer with disc		Eastside		-	-	-	-
CAT 345 excavator		Eastside		-	-	-	-
CAT 330 Excavator		Eastside		-	-	-	-
Case double pan scrapers.		Eastside		-	-	-	-
CAT D6 LGP Dozer (2)		Eastside					-
Water Trucks (2)		Eastside					-
637/631 Cat Scrapers (6)		CAMU					-
CAT 16H Grader		CAMU					-
CAT D-10 Dozer		CAMU					-
CAT Water Wagon		CAMU					-
CAT D-6 Dozer		CAMU					-
CAT 14H Grader		CAMU					-
Gradall		CAMU					-
Bobcat Skidsteer		CAMU					-
JLG		CAMU					-
CAT D4 dozer		CAMU					-
							-
							-
							-
							-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	QTY	UOM	Purpose	Delivery Verification			
					Condn	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU				
Geocomposite	Agru	0	rolls	For CAMU				
Woven Geotextile		0	rolls	For CAMU				

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

- Loading out previously dried material from HP-3/HP-4 using 345 excavator. (4) haul trucks hauling to beta ditch stockpile. 198 loads, (3,960) cy.
- Leveled material from HP-3 on staging area and beta ditch using D6 dozer..
- D8 Dozer pushed up previously spread material that has dried out..
- Versatile tractor and pans transporting dried material from WST-5 ponds and spreading at stockpile. 97 loads, (2,910) cy. 2 tractors..
- Final cleanup scraping in SW-6, 22 loads, (1,782) cy, 2 trucks.

CAMU Activity:

Excavation

- Phase 2 Excavation. 631/637 scrapers - (0) cy - 0 scrapers.
- Installed SWPPP berm around the 200,00 cy stockpile.
- Pumped water from the temporary sump
- Phase 2, North pothole trench remains dry this morning.
- First pothole in sump SWest corner still has water. Pumped water into Poly tank and dispersed on western ditch.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cumulative waste placed: 0 cy

Geosynthetics

- Phase 1 Liner, ESI completed the installation of GCL and Geomembrane in CAMU Phase 1.
- Phase 1 GCL placed: 0 sf daily, 347,067 sf cumulative
- Phase 1 Geomembrane: 0 sf daily, 365,136 sf cumulative
- Phase 1 Geocomposite: 0 sf daily, 173,250 sf cumulative
- Phase 1 Geotextile:

Other:

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Aug-08	50

Perimeter Fence Inspection and Repair.
No Issues.

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates

Morning: Haul Truck Dumping Safety.

ESI, Liner Crew: No Work today.

Afternoon: Stay focused.

American Asphalt Tailgates

Morning: No Work..

Safety Incidents: No Incidents.

QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary

Inspected 12" capped haul roads for degradation. All areas ok.

Dust: Met requirements.

Deviations from CQA Plan

None

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

Name	Organization	Purpose of Visit			

Report Prepared By / Title

Dick Laubinger, Construction Manager

Date Prepared

16-Aug-08

Signature

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	16-Aug-08	50

DAILY PHOTO LOG

Photo 1



Eastside, SW-6, Final scraping operation.

Photo 2



Eastside, SW-4, Wet soil to be loaded out.

Photo 3



Eastside, SW-12 receiving SC-1 water.

Photo 4



Eastside, SC-1 pumping to SW-12.