Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 23-Aug-08 | 56 |
| | | 23-Aug-08 | 50 |

| PROJECT POINTS OF CONTACT | | | | | |
|---------------------------|----------------------|---------------------------------|--------------|--|--|
| Position | Name | E-Mail Address | Phone No. | | |
| BRC PROJECT MANAGER | Lee Farris, On Site. | lfarris@landwellco.com | 702-567-0400 | | |
| BRC PROJECT MANAGER | Ranajit Sahu | sahuron@earthlink.net | 702-567-0400 | | |
| CONST. PROJECT MANAGER | Dan Brennecke | Dan.Brennecke@westonsolutions. | 970-260-5886 | | |
| Construction Manager | Richard Laubinger | Richard.Laubinger@westonsolutio | 720-641-8660 | | |

| VEATHE | R CONDITIONS | | | | | | | | |
|--------|--------------|-----------|-------------|------|-------|-----|------|------------------|-----|
| | (| onditions | | Tem | p (F) | W | ind | Add'l Readi | ngs |
| T | - 101 | 704 | 0 | Low | 81 | | | Precip. (In/Dy.) | |
| AM | Sunny/Clear | PM | Sunny/Clear | High | 105 | ENE | 3mph | Humidity (%) | |

Light breeze to 4 mph..

| Name | Position | Trade / Work Performed | Y/N |
|----------------|----------------------|-----------------------------------|-----|
| Dick Laubinger | Construction Manager | Construction Management Services. | Y |
| Dan Brennecke | Project Manager. CM | Construction Management Services. | N |
| Dave Gertz | Project Engineer | Construction Management Services. | N |
| June Laubinger | Admin Assistant | Construction Management Services. | N |

| Name | Position | Trade / Work Performed | Y/N |
|-----------------|--------------------|------------------------|-----|
| Wayne Wofford | QA/QC Tech | Oversight | N |
| Brent Barbacane | QA/QC Tech | Oversight | Y |
| Jim Cox | QA/QC Supervisor | Oversight | N |
| Greg Corcoran | Engineer of Record | Oversight | N |
| Robecca Flynn | Engineer | Oversight | N |
| Camon Liddell | QA/QC Tech | Oversight | Y |

| Name | Position | Trade / Work Performed | Y/N |
|----------------------------|---------------------------|---|-----|
| Doug Herlocker, Tetra Tech | Air Monitoring Specialist | Air Monitoring, Sampling results non detect, TO- 10A. | N |
| Becky Dano, Tetra Tech | Air Monitoring Specialist | Air Monitoring, | Y |
| Jerry Faucheux, Tetra Tech | Air Monitoring Specialist | Air Monitoring | Y |
| Linda Nations, BRC | BRC, QA Oversight | Site Monitoring, Progress and Security | N |

| OVERSITE PERSONNE | L | | | |
|------------------------|-------------------|---|-----|--|
| Name | Position | Trade / Work Performed | Y/N | |
| Scott McKeag, McGinley | Oversight | For NDEP | N | |
| Devin Gordon, McGinley | Oversight | For NDEP | N | |
| Dock Kim, ATC | Field Observation | For AIG | Y | |
| Ron Perry, ASW | Inspector | For NDEP, On site for OPS layer placement beginning | N | |
| PBS&J, Survey | Surveyors | | N | |
| | | | | |

| PBS&J, Survey | Surveyors | | |
|-------------------|-------------------------------|---|-----|
| ON-SITE CONTRACTO | OR PERSONNEL | | |
| Name | Company | Trade / Work Performed | Y/N |
| Erik Geringer | Entact | Project Manager | N |
| Josh Carrol | Entact | Asst Project Manager | Υ |
| Russ Karnes | Entact | Eastside, Superintendent | Y |
| Michael Carlson | Entact | Engineer | Y |
| Joe Curilla | Entact | Health & Safety Officer | Y |
| Michael Parker | Entact | Health and Safety Technician | Y |
| | Entact | 22 Equipment Operators & Truck Drivers | Y |
| Ed Long | Entact | CAMU, Superintendent | Y |
| | American Asphalt | Earthwork Superintendent | Y |
| | American Asphalt | 11 Equipment Operators & Truck Drivers, | Y |
| Rick McIntire | Entact | CSP, Safety | N |
| | Environmental Specialties,Inc | Liner Superintendent | Y |
| | Environmental Specialties,Inc | 12 Liner laborers | Y |
| | Kenney Survey | CAMU | Y |

1 of 4 Ver 1.1 11/07

| DAIL | Y PRODUCTION & QUALITY CONTROL RE | PORT | |
|--------------------------|---|---------------|------------|
| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
| 6389 | BRC Eastside Common Areas Soils Remediation | 23-Aug-08 | 56 |
| | | | |
| | | | |

| ON-SITE EQUIPMENT | | 對於並供給的發展表別的物質的原理的影響。 | | | | |
|-------------------------------|------------------|----------------------|---|---|---|--|
| Equipment | Vendor / Tag No. | Work Performed | | | | |
| CAT D400E Dump Truck (2) | | CAMU | - | - | - | |
| JD D400 Dump Trucks (6) | | Eastside | | - | - | |
| CAT 324D long stick excavator | | CAMU | - | - | - | |
| CAT D8R Dozer with disc | | Eastside | | - | - | |
| CAT 345 excavator | | Eastside | | - | - | |
| CAT 330 Excavator | | Eastside | | - | - | |
| Case double pan scrapers. | | Eastside | | - | - | |
| CAT D6 LGP Dozer (2) | | Eastside | | | | |
| Water Trucks (2) | | Eastside | | | | |
| 637/631 Cat Scrapers (6) | | CAMU | | | | |
| CAT 16H Grader | | CAMU | | | | |
| CAT D-10 Dozer | | CAMU | | | | |
| CAT Water Wagon | | CAMU | | | | |
| CAT D-6 Dozer | | CAMU | | | | |
| CAT 14H Grader | | CAMU | | | | |
| Gradall | | CAMU | | | | |
| Bobcat Skidsteer | | CAMU | | | | |
| JLG | | CAMU | | | | |
| CAT D4 dozer | | CAMU | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

| MATERIAL HANDLING | G (ON-SITE DELIVERY / REMOVAL | | | | | | | |
|-------------------|-------------------------------|-----|-------|----------|--------|-----------|-------------|------|
| 14 | Manufact | QTY | UOM | Durange | D | elivery ' | Verificatio | n |
| Material | Vendor | GIT | UOM | Purpose | Condtn | Qty | Spec | Tags |
| GCL | CETCO | 0 | rolls | For CAMU | | | | |
| Geocomposite | Agru | 0 | rolls | For CAMU | | | | |
| Woven Geotextile | | 0 | rolls | For CAMU | | | | |

WORK COMPLETED

Eastside Mixing and Drying Activity:

- Loading out wet material from SW-4 using 345 excavator. (4) haul trucks hauling to dry ponds. 189 loads, (3,780) cy.

 D6 dozer spread wet soils at the dry ponds and spread prepared soils at the beta ditch.

 D8 Dozer continued disking operation.

- Versatile tractor and pans transporting dried material from WST-4 and spreading at stockpile. 0 loads, (0) cy. No Activity.
- Motorgrader maintaining roads. Water truck managing dust control. Continued installing Crossover Road at Sewer Realignment corridor. Continued pumping water from SC-1 to SW-12.

CAMU Activity:

Excavation

- Phase 2 Excavation. Pothole excavations Option #5 and #6. Done with backhoe and breaker.
- Northwest Detention Basin excavation 631/637 scrapers (0) cy. No Activity.
- -Western Ditch. Power screener in use. Entact maintained 12" clean soil cap over west haul rd and bypass rd.
- Continued Anchor trench backfill.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cummulative waste placed: 0 cy
 Phase 1 Operations Layer placed daily 51 loads, (1,020) cy

Geosynthetics

- Phase 1 Liner crew installed caps on LCRS Pipe.
- Phase 1 GCL placed: 0 sf daily, 347,067 sf cummulative.
- Phase 1 Geomembrane:0 sf daily, 365,136 sf cummulative
- Phase 1 Geocomposite: 0 sf daily, 327,600 sf cummulative.
- Phase 1 Geotextile: (0) sf daily..

Other: Continued installing Crossover road at Sewer realignment corridor.

DAILY PRODUCTION & QUALITY CONTROL REPORT Project Title / Location Report No. Project No./Contract No. **BRC Eastside Common Areas Soils Remediation** 6389 56 23-Aug-08 Perimeter Fence Inspection and Repair. **HEALTH & SAFETY** Description of Health & Safety Actions Taken Today / Safety Inspections Conducted Entact H&S Tallgates Morning: Pinch Points, Dump truck bodies and tail gates. Do not put yourself in that position. ESI, Liner Crew: Slippery footing on slopes. Afternoon: Pinch points, carry over and focus on tasks. American Asphalt Tailgates Morning: No activity.. Safety Incidents: No Incidents. QUALITY CONTROL otion of Quality Control Actions Taken Today / Quality Inspections Conducted Daily CQA Summary. Inspected 12" capped haul roads for degradation. All areas ok. Operations layer placement on liner halted at 11:20. Wrinkles beginnning. Compaction testing phase 1 anchor trenches. Dust: Met requirements. **Deviations from CQA Plan** ISSUES AND/OR ITEMS OF DISCUSSION CAMU: Burrowing Owls still on site.(4).

| ISITORS | | | |
|---------|--------------|------------------|--|
| Name | Organization | Purpose of Visit | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

23-Aug-08

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 23-Aug-08 | 56 |
| 0 | 0 | | |

DAILY PHOTO LOG

Photo 1



Photo 2



Eastside: Sewer Realignment crossover road construction.

Photo 3



Eastside, HP-3. Wet soil disked and drying.

Photo 4



Eastside, SW-9, Wet and Dry soils being mixed and spread out to dry.