

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Sep-08	65

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris, On Site.	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu,	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutio	720-641-8660

WEATHER CONDITIONS

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low	71			Precip. (in/hr)	
				High	96	N	9mph	Humidity (%)	

Additional Weather Comments

Calm to light wind in afternoon.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	Y
Dave Gertz	Project Engineer	Construction Management Services.	N
June Laubinger	Admin Assistant	Construction Management Services.	Y
Linda Nations	Asst Const Manager	Construction Management Services	Y

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Wayne Wofford	QA/QC Tech	Oversight	N
Brent Barbacane	QA/QC Tech	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Greg Corcoran	Engineer of Record	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Carmon Liddell	QA/QC Tech	Oversight	N
Dan Street	QA Manager	Oversight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring.	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring.	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Scott McKeag, McGinley	Oversight	For NDEP	N
Devin Gordon, McGinley	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Ron Perry, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors		N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Josh Carrol	Entact	Asst Project Manager	N
Russ Karnes	Entact	Eastside, Superintendent	N
Michael Carlson	Entact	Engineer	N
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
	Entact	22 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
	American Asphalt	Earthwork Superintendent	Y
	American Asphalt	11 Equipment Operators & Truck Drivers,	Y
Rick McIntire	Entact	CSP, Safety	N
	Environmental Specialties, Inc	Liner Superintendent	N
	Environmental Specialties, Inc	1 Liner Seamer on site.	N
	Kenney Survey	CAMU	N

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Sep-08	65

ON-SITE EQUIPMENT						
Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (2)		CAMU	-	-	-	-
JD D400 Dump Trucks (6)		Eastside		-	-	-
CAT 324D long stick excavator		CAMU	-	-	-	-
CAT D8R Dozer with disc		Eastside		-	-	-
CAT 345 excavator		Eastside		-	-	-
CAT 330 Excavator		Eastside		-	-	-
Case double pan scrapers.		Eastside		-	-	-
CAT D6 LGP Dozer (2)		Eastside				-
Water Trucks (2)		Eastside				-
637/631 Cat Scrapers (6)		CAMU				-
CAT 16H Grader		CAMU				-
CAT D-10 Dozer		CAMU				-
CAT Water Wagon		CAMU				-
CAT D-6 Dozer		CAMU				-
CAT 14H Grader		CAMU				-
Gradall		CAMU				-
Bobcat Skidsteer		CAMU				-
JLG		CAMU				-
CAT D4 dozer		CAMU				-
						-
						-
						-
						-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)								
Material	Vendor	QTY	UOM	Purpose	Delivery Verification			
					Confirm	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU				
Geocomposite	Agro	0	rolls	For CAMU				
Woven Geotextile		0	rolls	For CAMU				

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

- Loaded out SW-4 wet soils with CAT 345 excavator (4) trucks hauled 150 loads @ 20 cy/load = 3,000 cy.
- Tractor and pans - 42 loads @ 30 cy/loads = 1,260 cy CTR pond Material - 1 tractor.
- Watered haul Rds and Maintained them with 4,000 gal Water truck and Motorgrader.
- CAT 324 Long Stick excavator worked on cleaning out the perimeter trenches in the SC-1 wet pond.
- Installed filter fabric to fence in sewer alignment crossover road.

CAMU Activity:

Excavation

- Northwest Detention Basin excavation - 631/637 scrapers - (800) cy - 1 scraper.
- Western Ditch. Power screener screening operations layer. Two (AAG) workers assisting in screening operation.
- Entact maintained 12" clean soil cap over west haul rd and bypass rd.
- Dewatered last 18" of water. Silt approx. 6" - 8" at bottom of sump. Drying out will shovel out 9/2/08.
- Continued shoveling and brooming runoff silt from geocomposite..
- Covered Westside slope with Geotextile to meet spec.
- Continued fence installation in Tronox area for haul road construction.
- GES supplied a meter and Entact probed the vadose sump and verified that no water was present. Also probed with a pump.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cumulative waste placed: 0 cy
- Phase 1 Operations Layer placed daily 88 loads @ 15 cy/load, (1,320) cy, 2 trucks.

Geosynthetics.

- Phase 1 GCL placed: 0 sf daily, 347,067 sf cumulative.
- Phase 1 Geomembrane: 0 sf daily, 365,136 sf cumulative
- Phase 1 Geocomposite: 0 sf daily, 327,600 sf cumulative.
- Phase 1 Geotextile: (0) sf daily..

Other: Sewer realignment corridor crossroad. Filter fabric installed on fence. Work Completed

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Sep-08	65

CAMU: Wildlife Biologists, Sarah Piper and Aaron Works on site with Devin Gordon, McGinley, Linda Nations, Weston, Joe Curillo, Entact. In regards to burrowing Owls. Site visit. Identified 5 owls habitats.

Perimeter Fence Inspection and Repair,

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates

Morning: Returning from Holiday Weekend, getting refocused.

ESI, Liner Crew: Not on site.

Afternoon: Hydrate.

American Asphalt Tailgates

Morning: Site traffic.

Safety Incidents: No Incidents.

QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Inspected 12" capped haul roads for degradation. All areas ok.

Operations layer placement on liner.

Inspected shoveling/sweeping cleanup activitiy at west slope floor area. approved floor for ops placement closer to sump.

Entact covered West slope and part of East slope with plastic to meet spec.

Dust: Met requirements. Less wind.

Deviations from CQA Plan

Nnnn

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Comments / Topics

CAMU: Burrowing Owls, ERM, (2) Wildlife biologists on site, and conducted survey of Owls habitat. Will return next week to close burrows.

Probed the vadose sump and verified with a meter and a pump that no water was present.

SITE VISITORS

[illegible]

Report Prepared By / Title

Dick Laubinger, Construction Manager

Date Prepared

2-Sep-08

Signature _____

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	02-Sep-08	65

DAILY PHOTO LOG

Photo 1



CAMU, Phase 1, Silt in sump to be removed.

Photo 2



CAMU: Phase 1 sump to be cleaned.

Photo 3



CAMU: Phase 1 Northeast floor being cleaned of silt..

Photo 4



CAMU, Phase 1, Northeast floor being cleaned.