

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	31-Jan-09	202

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Harris	lharris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions		Temp (°F)		Wind	Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low 41	High 68	Wind WNW 6mph
				Precip. (inches)	Humidity (%)	
Additional Weather Comments						

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	N
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	N
June Laubinger	Admin Assistant	Construction Management Services.	N

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Overnight	N
Dan Street	QA Manager	Overnight	Y
Jim Cox	QA/QC Supervisor	Overnight	N
Rebecca Flynn	Engineer	Overnight	N
Wayne Wofford	QA/QC Tech	Overnight	Y
Roland Derosier	QA/QC Tech	Overnight	Y
Camron Liddell	QA/QC Tech	Overnight	Y
Jeremy Osborn	QA/QC Tech	Overnight	Y
Victor Heredia	QA/QC Tech	Overnight	Y

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Elzman, ASW	Inspector	Liner Inspector	N
Devin Gordon, McGinley	Overnight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Joe Ludlow, ASW	Inspector	Liner Inspector	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors		N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	N
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
Ed Long	Entact	48 Equipment Operators & Truck Drivers	Y
Lance Bruce	Entact	CAMU, Superintendent	Y
Terry Harper	Entact	Health & Safety Officer	N
Rick McIntire	Entact	CAMU, Superintendent	N
Dale Walsh	Converse	CSP, Safety	N
Eli Blackburn	Entact	CSP, Safety	N
		Asst Project Manager	Y
	Environmental Specialties, Inc	1 Liner Superintendent	Y
	Environmental Specialties, Inc	12 Laborers/ Seamers	Y
Jeremy Schlusser	Entact	Acting Project Manager	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift.	N
	ABC Survey	Eastside/CAMU, Mohawk Drive.	N
	Foundation Pile, Inc.	(8) Sheet Piling Crew	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed				
CAT D400E Dump Truck (10)		CAMU	-	-	-	-
JD D400 Dump Trucks (9)		Eastside	-	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-	-
CAT D8R Dozer with disc		Eastside	-	-	-	-
CAT 345 excavators, (5)		Eastside and CAMU	-	-	-	-
CAT 330 Excavator		CAMU	-	-	-	-
Case double pan scrapers.		Eastside, demolished.	-	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-	-
Water Trucks (2)		Eastside	-	-	-	-
JD450 Dozer		CAMU	-	-	-	-
CAT 16H Grader		CAMU	-	-	-	-
CAT D-10 Dozer		CAMU	-	-	-	-
Water Trucks (2)		CAMU	-	-	-	-
CAT D-6 Dozer, (2)		CAMU	-	-	-	-
CAT 14H Grader		CAMU	-	-	-	-
Gradall		CAMU	-	-	-	-
JLG		CAMU	-	-	-	-
IR Smooth drum Roller		CAMU, Phase 1	-	-	-	-
Tenent Street Sweeper		Eastside and CAMU	-	-	-	-
Bomag Smooth drum Roller		CAMU, Phase 1	-	-	-	-
Chieftain 1400 Powerscreener		CAMU, screening 1" & 6" minus	-	-	-	-
(2) Cranes		Sheet pile driving.	-	-	-	-

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No. Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	31-Jan-09	202

[illegible]

MATERIAL HANDLING	(ON-SITE DELIVERY / REMOVAL)
--------------------------	------------------------------

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					In date	Qty	Source	Pass
GCL	CETCO	0	rolls	For CAMU, On site		830		
Geocomposite	Agru	0	rolls	For CAMU, On site		993		
Geomembrane	Agru	0	rolls	For CAMU, On site		258		

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- Stockpiled/drying material in SW-2, PUA-5.
- Pumping water from SW-7 - SW-12.
- Excavating in PUB-5, below design excavation depth and hauling material to the Beta ditch and SW-2.
- Continued mixing and drying material with long stick excavator in 7A ponds.
- Moisture conditioning beta ditch.
- Working on holding tank for tire wash.

- Night Shift:

- No Activity.

CAMU Activity:

- Day Shift:
- Screening soils from Berms along entrance haul rd.
- Hauled/placed 1' and 6" minus cover soils on N. BMI Landfill.
- Excavating contaminated soils from NW Basin/Phase IIIB and hauled/placed in Phase II.
- ESI placed GCL and Geomembrane liner on Phase IIIA.

- Night Shift:

- No Activity.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed: 0 cy
- Phase II embankment, complete.

Other: Foundation Pile, Inc., No work.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative =	269,538	cy
Operations layer placed (completed) = 21,662	21,662	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy

Phase II

Previous Daily Cumulative =	205,962 cy
Operations layer placed (completed) = 37,188	0 cy
Daily Day shift waste placed today: Phase IV,V scape,Slit Trench excavation & Phase IIIB trench excavation. (140) loads @ 20 cy/load (3 trucks) =	2,800 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
To Date Phase II estimated cumulative waste placed =	208,762 cy

Estimated Waste at Completion (cv)	% Complete
2,200,000	22.7%

Cummulative Total To Date All Phases = 499,962 cy

Geosynthetics Placed

Phase I (complete)		Previous Daily Cum (\$f)	Placed Today (\$f)	Cummulative Placed to Date (\$f)
GCL		307,372	0	307,372
Geomembrane		307,372	0	307,372
Geocomposite		307,372	0	307,372
Geotextile		69,340	0	69,340
Phase II (complete)				
GCL		498,468	0	498,468
Geomembrane		498,468	0	498,468
Geocomposite		520,592	0	520,592
Geotextile		0	0	0
Phase IIIA				
GCL		135,000	25000	160,000
Geomembrane		135,000	25000	160,000
Geocomposite		0	0	0
Geotextile		0	0	0
Phase IIIB				
GCL		0	0	0
Geomembrane		0	0	0
Geocomposite		0	0	0
Geotextile		0	0	0
Phase IV				
GCL		0	0	0
Geomembrane		0	0	0
Geocomposite		0	0	0
Geotextile		0	0	0
Phase V				
GCL		0	0	0
Geomembrane		0	0	0
Geocomposite		0	0	0
Geotextile		0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	31-Jan-09	202

DAILY PHOTO LOG

Photo 1



CAMU: Phase II.

Photo 2



CAMU: Phase IIIA.

Photo 3



CAMU: Screening operation along entrance haul rd..

Photo 4



.CAMU: Screening operation along entrance haul rd.