

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title - Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	01-Mar-09	231

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Leo Faria	lfaria@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Saha	sahuron@earthlink.net	702-567-0400
CONSTR. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8950

WEATHER CONDITIONS

Conditions	Temp (F)	Wind	Add'l Readings
AM Cloudy	Low 50 High 64	SE 10mph	Precip - 0.0 Humidity - 65

Night shift, Westons in PM 5 - 15 mph.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	N
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Asst. Const. Mgr	Construction Management Services.	N
Wayne Hodgson	Asst. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Asst. Const. Mgr	Construction Management Services.	N
June Laubinger	Admin Assistant	Construction Management Services.	N

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	N
Roland Derosier	QA/QC Tech	Oversight	N
Carmon Liddell	QA/QC Tech	Oversight	N
Jeremy Osborn	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	N

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jerry Fauchoux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Etzman, ASW	Inspector	Liner Inspector	N
Devin Gordon, McGinley	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Joe Ludlow, ASW	Inspector	Liner Inspector	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Hestica	Inspector	NDEP	N
PR&J, Survey	Surveyors	Survey	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schlissel	Entact	Acting Project Manager	Y
Josh Carroll	Entact	Asst Project Manager	N
Michael Carlson	Entact	Engineer	N
Joe Curilla	Entact	Health & Safety Officer	N
Timothy Stadt	Entact	Health and Safety Technician	N
Ed Long	Entact	48 Equipment Operators & Truck Drivers	Y
Lance Bruce	Entact	CAMU, Superintendent	N
Terry Harper	Entact	Health & Safety Officer	N
Rick McIntire	Entact	CAMU, Superintendent	Y
Dale Walsh	Converse	CSP, Safety	N
Eli Blackburn	Entact	CSP, Safety	N
	Environmental Specialties, Inc	Asst Project Manager	Y
	Environmental Specialties, Inc	1 Liner Superintendent	N
	Environmental Specialties, Inc	12 Laborers/ Seamen	N
Carol McIntire	Entact	Health & Safety Officer	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift.	Y
	ABC Survey	Eastside/CAMU, Mohawk Drive.	N
	Foundation Pile, Inc.	Demobilized.	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed			
CAT D400E Dump Truck (10)		CAMU	-	-	-
JD D400 Dump Trucks (8)		Eastside	-	-	-
CAT 320D long stick excavator		Eastside	-	-	-
CAT D8R Dozer with disc		Eastside	-	-	-
CAT 345 excavators, (5)		Eastside and CAMU	-	-	-
CAT 330 Excavator		CAMU	-	-	-
Casa double pan scrapers.		Eastside, demobilized.	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-
Water Trucks (2)		Eastside	-	-	-
JD450 Dozer		CAMU	-	-	-
CAT 16H Grader		CAMU	-	-	-
CAT D-10 Dozer		CAMU	-	-	-
Water Trucks (2)		CAMU	-	-	-
CAT D-6 Dozer, (2)		CAMU	-	-	-
CAT 14H Grader		CAMU	-	-	-
Gradiall		CAMU	-	-	-
JLG		CAMU	-	-	-
IR Smooth drum Roller		CAMU, Phase 1	-	-	-
Tenest Street Sweeper		Eastside and CAMU	-	-	-
Bomag Smooth drum Roller		CAMU, Phase 1	-	-	-
Chaffin 1400 Powerscreener		Eastside, screening 1" & 6" minus	-	-	-
(1) Crane		Sheet pile driving. Installed. (1)Crane remains.	-	-	-

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	Today	UOM	Purpose	Delivery verification
GCL	CETCO	0	rolls	For CAMU, On site	1001

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No. Contract No.	Project Title Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	01-Mar-09	231

Geocomposite	Agri	0	rolls	For CAMU, On site	2292	
Geomembrane	Agri	0	rolls	For CAMU, On site	448	

WORK COMPLETED

Measurement of Stock & Estimated Today

Eastside Mixing and Drilling Activity:

Day Shift:

- No Work.

Night Shift:

- Continued hauling material from the Beta ditch.
- Continued hauling material from Parcel 7A ponds.

CAMU Activity:

Day Shift:

- Worked of steel tire wash.

Night Shift:

- Continued placing material in Phase II.
- Started hauling 6" minus operations layer material to Phase IIIA.

Embankment

- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed: 0 cy
- Phase II embankment, complete.

Other:

Inspections:

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative = 291,200 cy
Operations layer placed (completed) for liner certification. = 21,662 0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy
To Date Phase I estimated cumulative waste placed = 291,200 cy

Phase II

Previous Daily Cumulative = 332,546 cy
Operations layer placed (completed) for liner certification. = 37,188 0 cy
Daily Day shift waste placed today: Phase IIIB 0 loads @ 18 cy/load 0 trucks = 0 cy
Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks = 0 cy
Daily Night shift placed today: (225) loads @ 18cy/load (18) trucks = 4,050 cy
To Date Phase II estimated cumulative waste placed = 336,596 cy

Phase IIIA

Previous Daily Cumulative = 11,862 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 0 cy
Operations layer staged in Phase IIIA for day placement (ongoing) for liner certification: (56) loads @ 18 cy/load (3) trucks = 1,008 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks = 0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = 0 cy
To Date Phase IIIA estimated cumulative waste placed = 12,870 cy

Cumulative Total To Date All Phases = 640,666 cy

Estimated Waste at Completion (cy) 2,050,000 % Complete 31.3%

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)	Previous	Placed	Cumulative
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA	Previous	Placed	Cumulative
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V	Previous	Placed	Cumulative
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	01-Mar-09	231

DAILY PHOTO LOG

Photo 1



CAMU: Decon pad, steel tire wash.

Photo 2



CAMU: Decon pad. Steel tire wash.

Photo 3



3.5-Inch Width or 2.63-Inch Height

Photo 4



3.5-Inch Width or 2.63-Inch Height