

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	22-Mar-09	252

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	Farris.L@brcwco.com	702-567-0400
BRC PROJECT MANAGER	Harriet Saha	hsaha@brcwco.com	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5666
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8550

WEATHER CONDITIONS

Conditions	Temp (F)	Wind	Astt Readings
AM Overcast PM Overcast	Low 44 High 54	SE 30mph	Pressure Humidity

Adjusted Weather Comments

Windy conditions most of the day. Night Shift hauling canceled.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	N
Dan Brennecke	Project Manager, CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	N
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	N
Jane Laubinger	Admin Assistant	Construction Management Services.	N

ON-SITE GEOSYNTEC PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Sam Campbell-Nelson	QA/QC Tech	Oversight	N
Roland Derosier	QA/QC Tech	Oversight	N
Carmen Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	N

ON-SITE SUPPORT PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jerry Fischeux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

OVERSITE PERSONNEL

Name	Position	Trade / Work Performed	Y/N
Mark Eizman, ASW	Inspector	Liner Inspector	N
Devin Gordon, McGinley	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	N
Joe Ludlow, ASW	Inspector	Liner Inspector	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Rakvia	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Survey, NW basin trench remediation.	N

ON-SITE CONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Y/N
Erik Goringier	Entact	Project Manager	N
Jeremy Schliesser	Entact	Acting Project Manager	N
Josh Carol	Entact	Asst Project Manager	N
Michael Carlson	Entact	Engineer	N
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	N
Ed Long	Entact	48 Equipment Operators & Truck Drivers	Y
Lance Bruce	Entact	CAMU, Superintendent	N
Terry Harper	Entact	Health & Safety Officer	Y
Rick McIntire	Entact	CAMU, Superintendent	Y
Gale Walsh	Converse	CSP, Safety	N
Eli Blackburn	Entact	CSP, Safety	N
	Environmental Specialties, Inc	Asst Project Manager	N
	Environmental Specialties, Inc	1 Liner Superintendent	N
	Environmental Specialties, Inc	12 Laborers/ Seamers	N
Carol McIntire	Entact	Health & Safety Officer	Y
Roger Wagner	Entact	Eastside, Superintendent, Night Shift.	Y
	ABC Survey	Eastside/CAMU, Mohawk Drive.	N
	Foundation Pile, Inc.	Demobilized.	N

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed	Y/N
CAT D400E Dump Truck (10)		CAMU	-
JD D400 Dump Trucks (9)		Eastside	-
CAT 524D long stick excavator		Eastside	-
CAT D6H Dozer with disc		Eastside	-
CAT 345 excavators, (5)		Eastside and CAMU	-
CAT 330 Excavator		CAMU	-
Caterpillar double pan scrapers.		Eastside, demobilized	-
CAT D6 LGP Dozer (1)		Eastside	-
Water Trucks (2)		Eastside	-
JD450 Dozer		CAMU	-
CAT 16H Grader		CAMU	-
CAT D-10 Dozer		CAMU	-
Water Trucks (2)		CAMU	-
CAT D-4 Dozer, (2)		CAMU	-
CAT 14H Grader		CAMU	-
Grapple		CAMU	-
JLG		CAMU	-
IR Smooth drum Roller		CAMU, Phase 1	-
Tenent Street Sweeper		Eastside and CAMU	-
Bomag Smooth drum Roller		CAMU, Phase 1	-
Chilman 1400 Powerscreener		Eastside, screening 1" & 6" minus	-
(1) Crane		Sheet pile driving. Installed. (1)Crane remains.	-

MATERIAL HANDLING - (ON SITE DELIVERY / REMOVAL)

Material	Vendor	Today	UOM	Purpose	Inventory Verified
GCL	CEYCO	0	rolls	For CAMU, On site	1288

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.		Project Title / Location		Day of Report	Report No.
6359		BRC Eastside Common Areas Soils Remediation		22-Mar-09	252
Geocomposite	Agri	0	rolls	For CAMU On site	2292
Geomembrane	Agri	0	rolls	For CAMU On site	448

WORK COMPLETED

(Show general work completed activity)

Eastside Mixing and Drying Activity:

Day Shift:

- No Activity.

Night Shift:

- Night Haul canceled due to high winds. BBS Safety and driver training conducted by Joe Curila and Safety personnel.

CAMU Activity:

Day Shift:

- No Activity.

Night Shift:

- Water trucks ran for two hours.

- Night work canceled due to high winds. BBS Safety and driver training conducted by Joe Curila and Safety personnel.

Embankment

- Phase I embankment, complete.

- Phase I estimated cumulative embankment placed: 0 cy

- Phase II embankment, complete.

Other:

Inspections:

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation, 0 loads @ 20 cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy
Phase II		
Previous Daily Cumulative =	447,836	cy
Operations layer placed (completed) for liner certification. = 37,188	0	cy
Daily Day shift waste placed today: NW Basin (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks =	0	cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	0	cy
To Date Phase II estimated cumulative waste placed =	447,836	cy
Phase IIIA		
Previous Daily Cumulative =	21,492	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0	cy
Operations layer staged in Phase IIIA for day placement (ongoing) for liner certification: (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0	cy
To Date Phase IIIA estimated cumulative waste placed =	21,492	cy
Cumulative Total To Date All Phases =		
	760,528	cy
		Estimated Waste at Completion (cy)
		2,050,000
		% Complete
		37.1%

Geosynthetics Placed

	Previous	Placed	Cumulative
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	22-Mar-09	252

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift, No pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height