

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	05-Jun-09	326

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris, On Site	<a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	<a href="mailto:sahuron@earthlink.net">sahuron@earthlink.net</a>	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	<a href="mailto:Dan.Brennecke@westonsolutions.c">Dan.Brennecke@westonsolutions.c</a>	970-260-5886
Construction Manager	Richard Laubinger	<a href="mailto:Richard.Laubinger@westonsolution">Richard.Laubinger@westonsolution</a>	720-641-5666

Conditions				Temp (°)		Wind		Add'l Readings	
AM	Cloudy	PM	Cloudy / Partly Sunny	Low	68			Precip. (in/hr)	0
				High	89			SW	20
Additional Weather Comments Wind 16 - 20 mph.									

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Shawn Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devlin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Rakvica	Inspector	NDEP, Site Visit	Y
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla, Day	Entact	Health & Safety Officer	Y
Timothy Stad, Day	Entact	Health & Safety Officer	Y
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Ed Long, Day	Entact	CAMU, Superintendent	Y
Lance Bruce, Nights	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	N
Rick Morine	Entact	CSP, Health & Safety	N
John Frazier, Nights	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Asst Project Manager	Y
Scott Zattau, Day	Entact	Health & Safety Technician	Y
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove, Night	Entact	Health & Safety Technician	Y
Russell Karnes	Entact	Superintendent, Additional Tasks, Southern Rib, etc.	Y
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, 9 Laborers/ Seamers	Y
	ABC Survey	Eastside/CAMU	N

[illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		1924		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	05-Jun-09	326

Description of Work Executed Today

**Eastside Mixing and Drying Activity:**

**Day Shift:**

- SC-1, continued hauling wet material to CTR ponds for drying.
- N Beta Ditch, continued excavating and hauling to Beta ditch staging area.
- PUH-7 scraping with excavator hauling to Beta ditch staging area.
- PUC-7 dry ponds continued excavating with long stick excavator and stockpiling.
- Dozer discing ponds drying out wet material from SC-1 and SW-7.
- Western Hook, scraping up sediment and soils from ditches and stockpiling.
- Cleared area for GES future drilling work in wash. GES verified location.
- Southern Rib, continued loading out soils in OTR trucks and hauling to Phase II in CAMUJ.
- SW-12 pH: 6.

**Night Shift:**

- Hauled material from Beta Ditch staging area and WST/CTR stockpiles.

**CAMUJ Activity:**

**Day Shift**

- NE-2 & SE-2 Silt trenches continued loading and hauling to Phase II for placement.
- SW-1, SW-2 and SE-2 (partial) Silt trenches, continued backfilling and compacting.
- NE-1, silt trench inspected by MGA and Weston. Approved for backfill.
- Phase II, D6 dozer and vibratory roller worked on southwest slope, continued.
- Received waste from Southern Rib and placed in Phase II.
- GES collected water samples from Phase I LCRS and monitoring well. Also Phase II LCRS.
- Entact checked the water levels in Phase I LCRS sump and vadose zone. Also Phase II LCRS sump.

**Night Shift**

- Continued placing material in Phase II and Phase IIIA.

**Embankment**

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed:
- Phase II embankment, complete.

**Sump/Vadose Monitoring** Phase 1: LCRS Sump: Measurement taken: (2.3) Post sample/pump measurement. Water Pumped: (200 gal)  
Vadose: Measurement taken: (0.64) Water Pumped: (N/A)  
Phase II: LCRS Sump: Measurement taken: (.6) Post sample/ pump measurement. Water Pumped: (1,120 gal)  
Vadose: Measurement taken: (NA) Water pumped: (NA)

**Inspections:** CAMUJ: Weston monitored sump access. For measuring.  
NE-1, Silt trench inspected by MGA and Weston. Approved for backfill

Eastside: Inspected perimeter fence. All secure.

**Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)**

**Phase I**

Previous Daily Cumulative = 291,200 cy  
Operations layer placed (completed) for liner certification. = 21,662 0 cy  
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy  
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy  
**To Date Phase I estimated cumulative waste placed = 291,200 cy**

**Phase II**

Previous Daily Cumulative = 702,768 cy  
Operations layer placed (completed) for liner certification. = 37,188  
Daily Day shift waste placed today: Parcel 4B/Mohawk Drive/Southern Ribs: (66) loads @ 18 cy/load (10) trucks = 1,188 cy  
Daily Day shift waste placed today: Silt Trenches, (106) loads @ 18cy/load (5) trucks = 1,908 cy  
Daily Night shift placed today: (157) loads @ 18cy/load (20) trucks = 2,826 cy  
**To Date Phase II estimated cumulative waste placed = 708,690 cy**

**Phase IIIA**

Previous Daily Cumulative = 163,656 cy  
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =  
Operations layer placed (completed for liner certification = 21,276)  
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =  
Daily Night shift waste placed today: (129) loads @ 18cy/load (20) trucks = 2,322 cy  
**To Date Phase IIIA estimated cumulative waste placed = 165,978 cy**

**Phase IIIB**

Previous Daily Cumulative = 21,978 cy  
Operations layer placed (completed) for liner certification. = 21,978  
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =  
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =  
**To Date Phase IIIA estimated cumulative waste placed = 21,978 cy**

	<b>Estimated Waste at Completion (cy)</b>	<b>% Complete</b>
<b>Cummulative Total To Date All Phases =</b>	<b>1,187,846 cy</b>	<b>57.9%</b>

**Geosynthetics Placed**

	Previous	Placed	Cummulative
<b>Phase I (complete)</b>			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
<b>Phase II (complete)</b>			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
<b>Phase IIIA</b>			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
<b>Phase IIIB</b>			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
<b>Phase IV</b>			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
<b>Phase V</b>			
GCL	0	0	0



## Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

### DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
<b>6389</b> 0	<b>BRC Eastside Common Areas Soils Remediation</b> 0	05-Jun-09	<b>326</b>

### DAILY PHOTO LOG

Photo 1



Western Hook: Ditch scraping.

Photo 2



Western Hook: SWIP controls.

Photo 3



CAMU: NE-1, Slit trench. Inspection by MGA and Weston.

Photo 4



CAMU: NE-1, Slit trench inspection by MGA and Weston.