

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	07-Jun-09	328

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5666

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny / Partly Cloudy	Low	63			Precip. (in/hr)	0
				High	85			SW	7
Additional Weather Comments Calm - 7 mph.									

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Shawn Irwin	QA/QC Tech	Oversight	N
Roland Derosier	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	N
Victor Heredia	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jerry Fauchaux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Linear Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	N
Brian Rakiva	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
PBS&J Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	Y
Josh Carroll	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla, Day	Entact	Health & Safety Officer	N
Timothy Stutz, Day	Entact	Health and Safety Officer	N
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russell Kames	Entact	CAMU, Superintend, Additional tasks, Southern Rib, Hook.	N
Lance Bruce, Nights	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	N
Rick McIntire	Entact	CSP, Health & Safety	N
John Frazier, Nights	Entact	Health & Safety Officer	Y
El Blackburn	Entact	Asst Project Manager	N
Scott Zattau, Day	Entact	Health & Safety Technician	N
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Broedlove, Night	Entact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, 9 Laborers/ Seamers	
	ABC Survey	Eastside/CAMU	N

[illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Olv	Spec
GCL	CETCO	0	rolls	For CAMU, On site		1924	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	07-Jun-09	328

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- D8 and D6 dozer pushed up and stockpiled dried material in SW-2 , SC-1 and HP-3 ponds.

Night Shift:

- Hauled material from Beta Ditch staging area and HP-3 stockpiles.

CAMU Activity:

Day Shift

- No Activity.

Night Shift

- Continued placing material in Phase II and Phase IIIA.

Embankment

- Phase I embankment, complete.

- Phase I estimated cumulative embankment placed:

- Phase II embankment , complete.

Sump/Vadose Monitoring Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (N/A) Water Pumped: (N/A)

Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (NA) Water pumped: (NA)

Inspections: CAMU: Weston monitored sump access. (N/A).

Eastside: Inspected perimeter fence. All secure.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative = 291,200 cy
Operations layer placed (completed) for liner certification. = 21,662 0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy
To Date Phase I estimated cumulative waste placed = 291,200 cy

Phase II

Previous Daily Cumulative = 715,854 cy
Operations layer placed (completed) for liner certification. = 37,188 cy
Daily Day shift waste placed today: Parcel 4B/Mohawk Drive/Southern Ribs: (0) loads @ 18 cy/load (0) trucks = cy
Daily Day shift waste placed today: Silt Trenches, (0) loads @ 18cy/load (0) trucks = cy
Daily Night shift placed today: (211) loads @ 18cy/load (19) trucks = 3,798 cy
To Date Phase II estimated cumulative waste placed = 719,652 cy

Phase IIIA

Previous Daily Cumulative = 167,184 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = cy
Operations layer placed (completed for liner certification = 21,276) cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks = cy
Daily Night shift waste placed today: (142) loads @ 18cy/load (18) trucks = 2,556 cy
To Date Phase IIIA estimated cumulative waste placed = 169,740 cy

Phase IIIB

Previous Daily Cumulative = 21,978 cy
Operations layer placed (completed) for liner certification. = 21,978 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks = cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = cy
To Date Phase IIIB estimated cumulative waste placed = 21,978 cy

		Estimated Waste at Completion (cy)	% Complete
Cumulative Total To Date All Phases =		1,202,570 cy	58.7%

Geosynthetics Placed

	Previous	Placed	Cummulative
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	07-Jun-09	328

Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
BMI North			
GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468
BMI South			
GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
CAMU Cover			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	<u>0</u>

		Total Geosynthetics for CAMU Basic Scope (\$)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU	2,655,843	4,151,232	64.0%	6,534,075	40.6%

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Safety Topic:

Eastside Day: Discussed Remote communication.

CAMU Day: No Activity.

Night shift CAMU & Eastside: Discussed driving speed threw decon

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted	
1	1. Inspected 100% of the work performed by the crew on the project. All work was found to be in accordance with the plans and specifications. 2. Reviewed the crew's work logs and found them to be accurate and complete. 3. Conducted a safety meeting with the crew and discussed the importance of following safety protocols. 4. Inspected the site and found it to be clean and free of debris. 5. Reviewed the crew's work logs and found them to be accurate and complete.

Daily CQA Summary.

Monitored waste placement into the CAMU of eastside materials on the night shift.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Date Prepared

Signature _____

Richard Laubinger, Construction Manager

7-Jun-09

Weather Table

Sunny/Clear	☀
Sunny / Party Cloudly	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁
Light Rain	☁☔
Rain	☔
Thunderstorms	⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	07-Jun-09	328

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height