

| Project No./Contract No. | Project Title / Location                    | Day of Report | Report No. |
|--------------------------|---------------------------------------------|---------------|------------|
| 6389                     | BRC Eastside Common Areas Soils Remediation | 09-Jun-09     | 330        |
|                          |                                             |               |            |

| Position               | Name              | E-Mail Address                                                                                 | Phone No.    |
|------------------------|-------------------|------------------------------------------------------------------------------------------------|--------------|
| BRC PROJECT MANAGER    | Lee Farris        | <a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>                             | 702-567-0400 |
| BRC PROJECT MANAGER    | Ranjati Sahu      | <a href="mailto:sahuron@earthlink.net">sahuron@earthlink.net</a>                               | 702-567-0400 |
| CONST. PROJECT MANAGER | Dan Brennecke     | <a href="mailto:Dan.Brennecke@westonsolutions.com">Dan.Brennecke@westonsolutions.com</a>       | 970-260-5886 |
| Construction Manager   | Richard Laubinger | <a href="mailto:Richard.Laubinger@westonsolution.com">Richard.Laubinger@westonsolution.com</a> | 720-641-5666 |

| Conditions                  |             |    |                       | Temp (°F) |    | Wind |       | Add'l Readings  |   |
|-----------------------------|-------------|----|-----------------------|-----------|----|------|-------|-----------------|---|
| AM                          | Sunny/Clear | PM | Sunny / Partly Cloudy | Low       | 65 |      |       | Precip. (in/hr) | 0 |
|                             |             |    |                       | High      | 82 | S    | 5 mph | Humidity (%)    | 0 |
| Additional Weather Comments |             |    |                       |           |    |      |       |                 |   |
| Calm - 5 mph.               |             |    |                       |           |    |      |       |                 |   |

[illegible]

| Name            | Position         | Trade / Work Performed | Y/N |
|-----------------|------------------|------------------------|-----|
| Greg Corcoran   | Design Engineer  | Oversight              | N   |
| Dan Street      | QA Manager       | Oversight              | N   |
| Jim Cox         | QA/QC Supervisor | Oversight              | Y   |
| Robecca Flynn   | Engineer         | Oversight              | N   |
| Shawn Irwin     | QA/QC Tech       | Oversight              | Y   |
| Roland Derosier | QA/QC Tech       | Oversight              | Y   |
| Camron Liddell  | QA/QC Tech       | Oversight              | Y   |
| Victor Heredia  | QA/QC Tech       | Oversight              | Y   |

| Name                       | Position                  | Trade / Work Performed | Y/N |
|----------------------------|---------------------------|------------------------|-----|
| Doug Herlocker, Tetra Tech | Air Monitoring Specialist | Air Monitoring         | N   |
| Becky Dano, Tetra Tech     | Air Monitoring Specialist | Air Monitoring         | Y   |
| Jill Dale                  | Air Monitoring Specialist | Air Monitoring         | Y   |
|                            |                           |                        |     |
|                            |                           |                        |     |
|                            |                           |                        |     |
|                            |                           |                        |     |

| Name              | Position          | Trade / Work Performed | Y/N |
|-------------------|-------------------|------------------------|-----|
| Bob Meyer, ASW    | Inspector         | Liner Inspector,       | Y   |
| Devin Gordon, MGA | Oversight         | For NDEP               | Y   |
| Dock Kim, ATC     | Field Observation | For AIG                | N   |
| Brian Rakvica     | Inspector         | NDEP                   | N   |
| Steve Morrow, ASW | Inspector         | Liner Inspector        | N   |
| PBS&J, Survey     | Surveyors         | Survey                 | N   |

| Name                  | Company                         | Trade / Work Performed                                      | Y/N |
|-----------------------|---------------------------------|-------------------------------------------------------------|-----|
| Erik Geringer         | Entact                          | Project Manager                                             | N   |
| Jeremy Schissler      | Entact                          | Acting Project Manager                                      | Y   |
| Josh Carrol           | Entact                          | Asst Project Manager                                        | Y   |
| Michael Carlson       | Entact                          | Engineer                                                    | Y   |
| Joe Curila, Day       | Entact                          | Health & Safety Officer                                     | Y   |
| Timothy Stad, Day     | Entact                          | Health and Safety Officer                                   | Y   |
| Roger Wagner, Night   | Entact                          | Eastside, Superintendent                                    | Y   |
| Russell Karnes        | Entact                          | CAMU, Superintendent, Additional tasks, Southern Rib, Hook. | Y   |
| Lance Bruce, Nights   | Entact                          | Health & Safety Officer                                     | Y   |
| Terry Harper, Night   | Entact                          | CAMU, Superintendent                                        | Y   |
| Rick Morine           | Entact                          | CSP, Health & Safety                                        | N   |
| John Frazier, Nights  | Entact                          | Health & Safety Officer                                     | Y   |
| Eli Blackburn         | Entact                          | Asst Project Manager                                        | Y   |
| Scott Zattau, Day     | Entact                          | Health & Safety Technician                                  | Y   |
| Jose Martinez, Night  | Entact                          | Health & Safety Technician                                  | Y   |
| Dawn Breedlove, Night | Entact                          | Health & Safety Technician                                  | Y   |
|                       |                                 |                                                             |     |
|                       |                                 |                                                             |     |
|                       | Environmental Specialties, Inc. | Liner Crew, (1) Supt, 9 Laborers/ Seamers                   | N   |
|                       | ABC Survey                      | Eastside/CAMU                                               | N   |

[illegible]

| Material     | Vendor | Today | UOM   | Purpose           | Delivery Verification |      |      |      |
|--------------|--------|-------|-------|-------------------|-----------------------|------|------|------|
|              |        |       |       |                   | to date               | Qty  | Spec | Tags |
| GCL          | CETCO  | 0     | rolls | For CAMU, On site |                       | 1924 |      |      |
| Geocomposite | Agru   | 0     | rolls | For CAMU, On site |                       | 2442 |      |      |
| Geomembrane  | Agru   | 0     | rolls | For CAMU, On site |                       | 558  |      |      |

| DAILY PRODUCTION & QUALITY CONTROL REPORT |                                             |               |            |
|-------------------------------------------|---------------------------------------------|---------------|------------|
| Project No./Contract No.                  | Project Title / Location                    | Day of Report | Report No. |
| 6389                                      | BRC Eastside Common Areas Soils Remediation | 09-Jun-09     | 330        |
|                                           |                                             |               |            |

Description of Work Executed Today

**Eastside Mixing and Drying Activity:**

**Day Shift:**

- SC-1, load and haul wet material to HP-2 and spread out for drying.
- N, Beta ditch, continue excavation and hauling material to HP-3 stockpile.
- PUC-7, excavating and stockpiling with long stick excavator.
- PUH-7, excavator loading out material and hauling to HP-3 stockpile.
- D8 dozer disced and pushed up dried material into stockpiles for loadout.
- Southern Rib, hauling stockpiled material to CAMU for placement.
- Western Hook, scraping sediment and debris from ditches and stockpiling.
- GES/Eagle mobilized drill rig, Trac tank and well drilling equipment. Set into position and began drilling operations.
- Entact assisted in grading area for drilling activities.
- SW-12 pH: 6

**Night Shift:**

- Hauled material from Beta Ditch staging area and HP-3 stockpiles.

**CAMU Activity:**

**Day Shift**

- SE-1 slit trenches continued excavating loading out and hauling to phase II for placement.
- NE-2, Inspected by MGA and Weston to design limits. Approved for backfill. Waste outside design limits continues east, Entact to remove.
- SW-1, SW-2 continue backfilling and compacting trenches. Continued.
- Phase IV, continued grading.
- Phase V, excavator loaded haul trucks with overburden material along north side for backfill material. Some brick found first foot, placed in Phase II.
- Received and placed southern rib soils in phase II and IIIA.
- Begin covering geosynthetics with new tarps.

**Night Shift:**

- Continued placing material in Phase II and Phase IIIA.

**Embankment**

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed:
- Phase II embankment , complete.

**Sump/Vadose Monitoring** Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).  
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).  
Vadose: Measurement taken: (NA) Water pumped: (N/A).

**Inspections:** CAMU: Weston monitored sump access. (N/A).

**Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)**

**Phase I**

Previous Daily Cumulative = 291,200 cy  
Operations layer placed (completed) for liner certification. = 21,662 0 cy  
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = 0 cy  
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) = 0 cy  
**To Date Phase I estimated cumulative waste placed = 291,200 cy**

**Phase II**

Previous Daily Cumulative = 726,528 cy  
Operations layer placed (completed) for liner certification. = 37,188  
Daily Day shift waste placed today: Parcel 4B/Mohawk Drive/Southern Ribs: (80) loads @ 18 cy/load (10) trucks = 1,440 cy  
Daily Day shift waste placed today: Slit Trenches, (126) loads @ 18cy/load (5) trucks = 2,268 cy  
Daily Night shift placed today: (259) loads @ 18cy/load (20) trucks = 4,662 cy  
**To Date Phase II estimated cumulative waste placed = 734,898 cy**

**Phase IIIA**

Previous Daily Cumulative = 171,684 cy  
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =  
Operations layer placed (completed for liner certification = 21,276)  
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =  
Daily Night shift waste placed today: (88) loads @ 18cy/load (14) trucks = 1,584 cy  
**To Date Phase IIIA estimated cumulative waste placed = 173,268 cy**

**Phase IIIB**

Previous Daily Cumulative = 21,978 cy  
Operations layer placed (completed) for liner certification. = 21,978  
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =  
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =  
**To Date Phase IIIB estimated cumulative waste placed = 21,978 cy**

**Cummulative Total To Date All Phases = 1,221,344 cy**

|                                           |           |
|-------------------------------------------|-----------|
| <b>Estimated Waste at Completion (cy)</b> | 2,050,000 |
| <b>% Complete</b>                         | 59.6%     |

**Geosynthetics Placed**

|                            | Previous | Placed | Cummulative |
|----------------------------|----------|--------|-------------|
| <b>Phase I (complete)</b>  |          |        |             |
| GCL                        | 307,372  | 0      | 307,372     |
| Geomembrane                | 307,372  | 0      | 307,372     |
| Geocomposite               | 307,372  | 0      | 307,372     |
| Geotextile                 | 69,340   | 0      | 69,340      |
| <b>Phase II (complete)</b> |          |        |             |
| GCL                        | 498,468  | 0      | 498,468     |
| Geomembrane                | 498,468  | 0      | 498,468     |
| Geocomposite               | 520,592  | 0      | 520,592     |
| Geotextile                 | 0        | 0      | 0           |
| <b>Phase IIIA</b>          |          |        |             |
| GCL                        | 221,000  | 0      | 221,000     |
| Geomembrane                | 221,000  | 0      | 221,000     |
| Geocomposite               | 221,000  | 0      | 221,000     |
| Geotextile                 | 20,000   | 0      | 20,000      |
| <b>Phase IIIB</b>          |          |        |             |
| GCL                        | 340,535  | 0      | 340,535     |
| Geomembrane                | 340,535  | 0      | 340,535     |
| Geocomposite               | 340,535  | 0      | 340,535     |
| Geotextile                 | 50,000   | 0      | 50,000      |
| <b>Phase IV</b>            |          |        |             |
| GCL                        | 0        | 0      | 0           |
| Geomembrane                | 0        | 0      | 0           |
| Geocomposite               | 0        | 0      | 0           |
| Geotextile                 | 0        | 0      | 0           |
| <b>Phase V</b>             |          |        |             |
| GCL                        | 0        | 0      | 0           |

| DAILY PRODUCTION & QUALITY CONTROL REPORT |                                             |  |               |
|-------------------------------------------|---------------------------------------------|--|---------------|
| Project No./Contract No.                  | Project Title / Location                    |  | Day of Report |
| 6389                                      | BRC Eastside Common Areas Soils Remediation |  | 09-Jun-09     |
|                                           |                                             |  | 330           |

|                  |           |   |           |
|------------------|-----------|---|-----------|
| Geomembrane      | 0         | 0 | 0         |
| Geocomposite     | 0         | 0 | 0         |
| Geotextile       | 0         | 0 | 0         |
| <b>BMI North</b> |           |   |           |
| GCL              | 1,111,468 | 0 | 1,111,468 |
| Geomembrane      | 1,111,468 | 0 | 1,111,468 |
| Geocomposite     | 1,111,468 | 0 | 1,111,468 |
| <b>BMI South</b> |           |   |           |
| GCL              | 177,000   | 0 | 177,000   |
| Geomembrane      | 177,000   | 0 | 177,000   |
| Geocomposite     | 177,000   | 0 | 177,000   |

Debris Storage Area (complete)

|                   |        |   |        |
|-------------------|--------|---|--------|
| Geomembrane       | 12,000 | 0 | 12,000 |
| <b>CAMU Cover</b> |        |   |        |
| GCL               | 0      | 0 | 0      |
| Geomembrane       | 0      | 0 | 0      |
| Geocomposite      | 0      | 0 | 0      |

|                                                       |           | Total Geosynthetics for CAMU Basic Scope (sf) | % Complete of Basic Scope | Total Geosynthetics for CAMU Basic Scope +Option Scope | % Complete of Basic Scope + Option Scope |
|-------------------------------------------------------|-----------|-----------------------------------------------|---------------------------|--------------------------------------------------------|------------------------------------------|
| Geosynthetic System Cumulative Total To Date All CAMU | 2,655,843 | 4,151,232                                     | 64.0%                     | 6,534,075                                              | 40.6%                                    |

| HEALTH & SAFETY                                                                                                                                                                                                                                                                     |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Description of Health & Safety Actions Taken Today / Safety Inspections Conducted                                                                                                                                                                                                   |
| <b>Safety Topic:</b><br>Eastside Day: Discussed truck speeds, driver safety and truck overturning incident.<br>CAMU Day: Discussed truck speeds, driver safety and truck overturning incident.<br>Night shift CAMU & Eastside: Discussed fatigue, traffic light timing and passing. |

| CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL                                                                                                                                                                                                                                                                                                          |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Description of Quality Control Actions Taken Today / Quality Inspections Conducted                                                                                                                                                                                                                                                                        |
| <b>Daily COA Summary:</b><br>Monitored waste placement into the CAMU of eastside materials on the night shift.<br>Monitored waste placement into the CAMU of silt trench material and eastside materials on the day shift.<br>Monitored backfill operations in Phase IV on the day shift.<br>Continue updating project documents to facilitate reporting. |

| ISSUES AND/OR ITEMS OF DISCUSSION                        |
|----------------------------------------------------------|
| Discussion of Issues / Concerns / Conversations / Topics |

| SITE VISITORS |              |                  |  |  |  |
|---------------|--------------|------------------|--|--|--|
| Name          | Organization | Purpose of Visit |  |  |  |
| Ron Johnson   | Geosyntec    | Site Visit       |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |
|               |              |                  |  |  |  |

|                                         |               |           |
|-----------------------------------------|---------------|-----------|
| Report Prepared By / Title              | Date Prepared | Signature |
| Richard Laubinger, Construction Manager | 9-Jun-09      |           |

| Weather Table         |     |
|-----------------------|-----|
| Sunny/Clear           | ☀   |
| Sunny / Partly Cloudy | ☀☁  |
| Cloudy / Partly Sunny | ☁☀  |
| Cloudy                | ☁   |
| Overcast              | ☁☁☁ |
| Light Rain            | ☔   |
| Rain                  | 🌧   |
| Thunderstorms         | ⚡   |
| Snow                  | ❄   |

## Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

### DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location                                | Day of Report | Report No. |
|--------------------------|---------------------------------------------------------|---------------|------------|
| <b>6389</b><br>0         | <b>BRC Eastside Common Areas Soils Remediation</b><br>0 | 09-Jun-09     | <b>330</b> |

### DAILY PHOTO LOG

Photo 1



CAMU: NE-2, Slit trench.

Photo 2



CAMU: NE-2, Slit trench. Waste beyond design limits. East.

Photo 3



CAMU: SE- 1, Slit trench.

Photo 4



Eastside: GES/Eagle Well installation.