

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	07-Jul-09	357

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)		Wind	Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low	82		Precip. (in/hr)	0
				High	107	SW 17 mph	Humidity (%)	0
Additional Weather Comments								

[illegible]

Name	Position	Trade / Work Performed	YN
Greg Corcoran	Design Engineer	Oversight	Y
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Keith Schraite	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Linear Inspector	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Raklica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Linear Inspector	Y
PBS&J, Survey	Surveyors	Survey, 7A	N

Name	Company	Trade / Work Performed	Y/N
Erik Gehringer	Contact	Project Manager	N
Jeremy Schissler	Contact	Acting Project Manager	Y
Josh Carol	Contact	Asst Project Manager	Y
Michael Carlson	Contact	Engineer	Y
Joe Curllis, Day	Contact	Health & Safety Officer	Y
Timothy Stadt, Day	Contact	Health and Safety Officer	Y
Roger Wagner, Night	Contact	Eastside, Superintendent	Y
Russell Karnes	Contact	CAMU, Superintendent, Western Hook.	Y
Lance Bruce, Nights	Contact	Health & Safety Officer	Y
Terry Harper, Night	Contact	CAMU, Superintendent	N
Rick McIntire	Contact	CSP, Health & Safety	Y
John Frazier , Days	Contact	Health & Safety Officer	Y
Eli Blackburn	Contact	Asst Project Manager	Y
Scott Zattau, Day	Contact	Health & Safety Technician	Y
Jose Martinez, Night	Contact	Health & Safety Technician	Y
Dawn Bredlowe, Night	Contact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew (1) Supt, 9 Laborers/ Seamers	Y
	ABC Survey	Eastside/CAMU,	N

[illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

Endsite Mixing and Drying Activity:

Day Shift:

- PUG-8, continued excavating/crushing, loading out and hauling to beta ditch stockpile.
- PUF-7 and PUE-7, continued excavating/crushing, loading out and hauling to beta ditch stockpile.
- SW-7, continued fueled out wet material and hauling to HP-5 for drying.
- Southern Rd., exploratory trenching continued along north side.
- WST ponds, D8 dozer cleared and pushed up drier material.
- Western Hook, continued loading out material and hauling to CAMU, Phase II.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	07-Jul-09	357

- SW-12, pH: 6.
- Night Shift:
- Hauled material from Beta ditch stockpile and HP-3/5 stockpiles.
CAMU Activity:
- Day Shift:
- SE-2, Silt trench, continue excavation east, beyond design limits loading out trash and debris, hauling to Phase II for placement.
- SE-2, Silt trench, inspected by Weston and MGA, north finger approved. Additional removal is still needed in southeast finger and south wall.
- Phase II, placed waste from SE-2 silt trench and Western hook.
- Phase IIIA, dozer placed interim cover on south slope.
- Phase IV, continue backfilling anchor trenches.
- Phase IV, ESI continued to install geosynthetics.
- Phase V, continued grading cell floor.
- Continued powerscreening 1" & 6" minus soils along clean haul rd on CAMU side.
- Night Shift:
- Continued placing material in Phase IIIB.
Embankment
- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed:
- Phase II embankment, complete.
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water pumped: (N/A).
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).
Inspections: CAMU: Weston monitored sump access. N/A.
SF-2: silt trench inspected by Weston and MGA, north finger approved for backfill. Southeast finger and south wall needs

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20		
cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy
Phase II		
Previous Daily Cumulative =	798,310	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Western Hook (88) loads @ 18 cy/load (10) trucks =	1,584	cy
Daily Day shift waste placed today: Silt Trenches, (35) loads @ 18cy/load (3) trucks =	630	cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	800,524	cy
Phase IIIA		
Previous Daily Cumulative =	217,188	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	217,188	cy
Phase IIIB		
Previous Daily Cumulative =	47,412	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (300) loads @ 18cy/load (18) trucks =	5,400	cy
To Date Phase IIIB estimated cumulative waste placed =	52,812	cy
Phase IV		
Previous Daily Cumulative =	8,856	cy
Operations layer placed directly in Phase IV today: (0) loads @ 18 cy/load (0) trucks =		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IV estimated cumulative waste placed =	8,856	cy
Phase V		
Previous Daily Cumulative =		cy
Operations layer placed (completed) for liner certification. = ?		cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	0	cy

Cumulative Total To Date All Phases =	Estimated Waste at	
	Completion	% Complete
	(cy) 2,050,000	66.9%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	376,000	31,000	407,000
Geomembrane	376,000	31,000	407,000
Geocomposite	250,000	10,000	260,000
Geotextile	0	2,000	2,000
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	07-Jul-09	357

DAILY PHOTO LOG

Photo 1



CAMU: Phase IV, low spot being raised.

Photo 2



CAMU: Phase IIIA, South slope, interim cover placement.

Photo 3



Eastside: Southern rib, exploratory trenching.

Photo 4



CAMU: SE-2, Slit trench, remaining debris to the south.