

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Jul-09	363

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny / Party Cloudy	Low	84			Precip. (in/hr)	0
				High	106	SW	17 mph	Humidity (%)	0
Additional Weather Comments									

[illegible]

Name	Position	Trade / Work Performed	YN
Greg Corcoran	Design Engineer	Oversight	Y
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Meghan Lithgow	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Hensley	QA/QC Tech	Oversight	Y
Keith Stradette	QA/QC Tech	Oversight	Y

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Rakusa	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey,	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

1-3W-12 pH. 6.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Jul-09	363

- Night Shift: - Hauled material from Beta Ditch stockpile. - Hauled material from I " minus stockpile.			
CAMU Activity:			
- Day Shift: - Phase IV, continue anchor trench backfill and compaction. - Phase IV, continue grading cell floor. - ESI liner crew continued installing geosynthetics. - Phase V, SE-2, Silt trench continued excavating beyond design limits on south slope, heading west. - Powerscreener continued screening 1" and 6" minus soils. - Phase 2 and Phase IIIA, continued placing interim cover. - GES collected water samples from Phase II sump and monitoring well next to Phase I sump. - Entact measured the water depth in Phase I sump and vadose zone. Also the Phase II sump.			
- Night Shift: - Continued placing material in Phase IIIB. - Continued placing operations layer in Phase IV.			
Embankment - Phase 1 embankment, complete. - Phase 1 estimated cumulative embankment placed: - Phase II embankment , complete.			
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (1.9) Water Pumped : (N/A). Vadose: Measurement taken: (0.6) Water Pumped: (N/A). Phase II: LCRS Sump: Measurement taken: (1.8) Water Pumped: (699 gal). Vadose: Measurement taken: (NA) Water pumped: (N/A). Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A) Vadose: Measurement taken: (NA) Water Pumped: (N/A)			
Inspections: CAMI I- Western monitored sumn across			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I			
Previous Daily Cumulative =		291,200	cy
Operations layer placed (completed) for liner certification. = 21,662		0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =		0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =		0	cy
To Date Phase I estimated cumulative waste placed =		291,200	cy
Phase II			
Previous Daily Cumulative =		806,878	cy
Operations layer placed (completed) for liner certification. = 37,188			cy
Daily Day shift waste placed today: Western Hook (76) loads @ 18 cy/load (10) trucks =		1,368	cy
Daily Day shift waste placed today: Silt Trenches, (43) loads @ 18cy/load (2) trucks =		774	cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =		0	cy
To Date Phase II estimated cumulative waste placed =		809,020	cy
Phase IIIA			
Previous Daily Cumulative =		217,188	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =			cy
Operations layer placed (completed for liner certification = 21,276)			cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =			cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =			cy
To Date Phase IIIA estimated cumulative waste placed =		217,188	cy
Phase IIIB			
Previous Daily Cumulative =		70,722	cy
Operations layer placed (completed) for liner certification. = 21,978			cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =			cy
Daily Night shift waste placed today: (180) loads @ 18cy/load (19) trucks =		3,240	cy
To Date Phase IIIB estimated cumulative waste placed =		73,962	cy
Phase IV			
Previous Daily Cumulative =		14,580	cy
Operations layer placed directly in Phase IV today: (136) loads @ 18 cy/load (9) trucks =		2,448	cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =			cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =			cy
To Date Phase IV estimated cumulative waste placed =		17,028	cy
Phase V			
Previous Daily Cumulative =			cy
Operations layer placed (completed) for liner certification. = ?			cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =			cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =			cy
To Date Phase V estimated cumulative waste placed =		0	cy

Cumulative Total To Date All Phases =		1,408,398	cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	68.7%
---------------------------------------	--	-----------	----	------------------------------------	-----------	------------	-------

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	430,000	29,952	459,952
Geotextile	4,000	4,000	8,000
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	13-Jul-09	363

DAILY PHOTO LOG

Photo 1



CAMU: Phase IV, Liner installation.

Photo 2



CAMU: SE-2, Slit trench.

Photo 3



CAMU: SE-2, Slit trench.

Photo 4



Eastside: SC-1 ponds.