

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Aug-09	383

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuranj@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard I. Aubinger	Richard.I.aubinger@westonsolution.com	770-641-8660

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny / Party Cloudy	PM	Sunny / Party Cloudy	Low	78			Precip. (in/Dy.)	0
				High	106	SW	5 mph	Humidity (%)	0

Night Shift.

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	N
Roland Derosier	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	N
Victor Heredia	QA/QC Tech	Oversight	N
Keith Strathairn	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Deek Kim, ATC	Field Observation	For AIG	N
Brian Rakusa	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

Eastside Mixing and Drying Activity:

Day Shift:

- No Activity.

Night Shift:

- Hauled material from Beta Ditch stockpile and HP-5 stockpile.

CAMI Activity:

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02-Aug-09	383
<div><div></div><div><div>- Day Shift</div><div>- No Activity.</div><div>- Night Shift</div><div>- Placed material in Phase II and Phase IIIB.</div><div>Embankment</div><div>- Phase 1 embankment, complete.</div><div>- Phase 1 estimated cumulative embankment placed:</div><div>- Phase II embankment, complete.</div><div>Sump/Vadose Monitoring</div><div>Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped : (N/A).</div><div>Vadose: Measurement taken: (N/A) Water Pumped: (N/A).</div><div>Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).</div><div>Vadose: Measurement taken: (NA) Water pumped: (N/A).</div><div>Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A)</div><div>Vadose: Measurement taken: (NA) Water Pumped: (N/A)</div><div>Inspections</div><div>CAMU: Weston monitored sump access. N/A.</div><div>Eastside: N/A.</div></div></div>			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	291,200 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
To Date Phase I estimated cumulative waste placed =	291,200 cy
Phase II	
Previous Daily Cumulative =	817,786 cy
Operations layer placed (completed) for liner certification. = 37,188	0 cy
Daily Day shift waste placed today: From Western Hook (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks =	0 cy
Daily Night shift placed today: (123) loads @ 18cy/load (8) trucks =	2,214 cy
To Date Phase II estimated cumulative waste placed =	820,000 cy
Phase IIIA	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Operations layer placed (completed for liner certification = 21,276)	0 cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase IIIA estimated cumulative waste placed =	222,174 cy
Phase IIIB	
Previous Daily Cumulative =	138,906 cy
Operations layer placed (completed) for liner certification. = 21,978	0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (215) loads @ 18cy/load (13) trucks =	3,870 cy
To Date Phase IIIB estimated cumulative waste placed =	142,776 cy
Phase IV	
Previous Daily Cumulative =	37,314 cy
Operations layer placed (completed) for liner certification = 37,314	0 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase IV estimated cumulative waste placed =	37,314 cy
Phase V	
Previous Daily Cumulative =	0 cy
Operations layer placed (completed) for liner certification. = ?	0 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase V estimated cumulative waste placed =	0 cy

Cumulative Total To Date All Phases =		1,513,464 cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	73.8%
---------------------------------------	--	--------------	------------------------------------	-----------	------------	-------

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	02-Aug-09	383

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift. No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height