

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	04-Aug-09	385

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	<a href="mailto:lfarris@landwellco.com">lfarris@landwellco.com</a>	702-567-0400
BRC PROJECT MANAGER	Ranjait Sahu	<a href="mailto:sahuraj@earthlink.net">sahuraj@earthlink.net</a>	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	<a href="mailto:Dan.Brennecke@westonsolutions.com">Dan.Brennecke@westonsolutions.com</a>	970-260-5886
Construction Manager	Richard L Aubiner	<a href="mailto:Richard.L.aubiner@westonsolution.com">Richard.L.aubiner@westonsolution.com</a>	720-641-8660

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny / Partly Cloudy	PM	Sunny / Partly Cloudy	Low	86			Precip. (in/dy)	0
				High	111	S	9 mph	Humidity (%)	0

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager, CM	Construction Management Services.	Y
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Asstt. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
Jane Laubinger	Admin Assistant	Construction Management Services.	Y
.....			
.....			
.....			

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Keith Schratte	QA/QC Tech	Oversight	Y

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Linear Inspector,	Y
Devin Gordon, MGA	Overnight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Raklica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Aggu	0	rolls	For CAMU, On site		2442		
Geomembrane	Aggu	0	rolls	For CAMU, On site		558		

**Eastside Mixing and Drying Activity:**

**Day Shift:**

- PUF-6, PUG-6, PUB-7 ponds, continued excavating, loading and hauling to Beta stockpile.
- 28 cubic, discharging/pushing up dried material and stockpiling.
- PUE-7 ponds, excavating and stockpiling.
- Continued shredding debris.
- Western Hook continued excavating/crushing and stockpiling contaminated material.
- Fence installation (6,800 sq. ft.) on south side of Western Hook completed.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	04-Aug-09	385
<div><div>- Night Shift:</div><div>- Hauled material from Beta Ditch stockpile and HP-3 stockpiles.</div><div>CAMU Activity:</div><div>- Day Shift</div><div>- Phase IIIA, grading waste.</div><div>- Phase IIIB, graded slopes for interim cover.</div><div>- Phase II, grading waste on east sideslope.</div><div>- Phase IIIA, placing interim cover.</div><div>- Phase V, continue grading cell floor and slopes.</div><div>- Night Shift:</div><div>- Placed material in Phase II and Phase IIIB.</div><div>Embankment</div><div>- Phase I embankment, complete.</div><div>- Phase 1 estimated cumulative embankment placed:</div><div>- Phase II embankment , complete.</div><div>Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped : (N/A).</div><div>Vadose: Measurement taken: (N/A) Water Pumped: (N/A).</div><div>Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).</div><div>Vadose: Measurement taken: (N/A) Water pumped: (N/A).</div><div>Phase IIIB: LCRS Sump: Measurement taken: (NA) Water Pumped: (N/A)</div><div>Vadose: Measurement taken: (NA) Water Pumped: (N/A)</div><div>Inspections: CAMU: Weston monitored sump access. N/A.</div><div>Eastside: Inspected perimeter fence. All secure.</div></div>			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	291,200	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20		
cy/load (0 trucks) =	0	cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0	cy
To Date Phase I estimated cumulative waste placed =	291,200	cy
Phase II		
Previous Daily Cumulative =	823,438	cy
Operations layer placed (completed) for liner certification. = 37,188		
Daily Day shift waste placed today: From Western Hook (0) loads @ 18 cy/load (0) trucks =		cy
Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks =		cy
Daily Night shift placed today: (126) loads @ 18cy/load (10) trucks =	2,268	cy
To Date Phase II estimated cumulative waste placed =	825,706	cy
Phase IIIA		
Previous Daily Cumulative =	222,174	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	222,174	cy
Phase IIIB		
Previous Daily Cumulative =	145,908	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (251) loads @ 18cy/load (18) trucks =	4,518	cy
To Date Phase IIIB estimated cumulative waste placed =	150,426	cy
Phase IV		
Previous Daily Cumulative =	37,314	cy
Operations layer placed (completed) for liner certification = 37,314		cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase IV estimated cumulative waste placed =	37,314	cy
Phase V		
Previous Daily Cumulative =		cy
Operations layer placed (completed) for liner certification. = ?		cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	0	cy

Estimated Waste at	
Cumulative Total To Date All Phases =	1,526,820 cy
Completion (cy)	2,050,000
% Complete	74.5%

Geosynthetics Placed

Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

## DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	04-Aug-09	385

**BMI North**

GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South  
2011

GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

**Debris Storage Area (complete)**

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover  
CCI

GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0

		Total Geosynthetics for CAMU Basic Scope (\$f)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	3,115,785	4,151,232	75.1%	6,534,075	47.7%

## HEALTH & SAFETY

Description of Health &amp; Safety Actions Taken Today / Safety Inspections Conducted

**Safety Topic:**

Eastside Day: Discussed skin protection from extreme heat.  
CAMU Day: Discussed skin protection from extreme heat.  
Night shift CAMU & Eastside: Discussed driving slow if the roads are dry.

## CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Monitor waste placement from the eastside into Phase II and Phase IIIB on the night shift.  
Monitor construction of sideslopes and subgrade preparation in Phase V.  
Monitor waste slope regrading in Phase IIIA and Phase II and Phase IIIB.  
Monitor the installation of interim cover in Phase IIIA.

### ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

## SITE VISITORS

[illegible]

Report Prepared By / Title

**Richard Laubinger, Construction Manager**

Date Prepared

4-Aug-09

Signature \_\_\_\_\_

### Weather Table

Sunny/Clear	☀
Sunny / Party Cloudy	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁☁
Light Rain	☔
Rain	☔☔☔
Thunderstorms	⚡
Snow	❄

## Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

### DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
<b>6389</b> 0	<b>BRC Eastside Common Areas Soils Remediation</b> 0	04-Aug-09	<b>385</b>

### DAILY PHOTO LOG

Photo 1



CAMU: Phase IIIA.

Photo 2



CAMU: Phase IIIA and Phase II.

Photo 3



CAMU: Phase II.

Photo 4



CAMU: Phase V. Geosynthetics staged for installation.