

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	30-Aug-09	411

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-8860

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny / Partly Cloudy	PM	Cloudy	Low	78			Precip. (in/Dy.)	0
				High	106	SW	14 mph	Humidity (%)	0

ON-SITE WESTON PERSONNEL

[illegible]

Name		Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight		N
Dan Street	QA Manager	Oversight		N
Jim Cox	QA/QC Supervisor	Oversight		N
Robelanda Flynn	Engineer	Oversight		N
Shawn Irwin	QA/QC Tech	Oversight		N
Robland Derosier	QA/QC Tech	Oversight		N
Camron Liddell	QA/QC Tech	Oversight		Y
Keith Schratle	QA/QC Tech	Oversight		Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		568	

Eastside Mixing and Drying Activity:

Day Shift:

- No Activity.

Night Shift:

- Hauled material from Beta Ditch, 1" minus operations layer soil and PUC row stockpiles.

CAMI Activity:

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	30-Aug-09	411
<p>Summary:</p> <p>- Day Shift: - No Activity.</p> <p>- Night Shift: - Placed material in Phase II. - Placed operations layer material in Phase V.</p> <p>Embankment - Phase I embankment, complete. - Phase 1 estimated cumulative embankment placed: - Phase II embankment, complete.</p> <p>Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A). Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A). Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).</p> <p>Inspections: CAMU: N/A. Eastside:</p>			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =		311,862 cy
Operations layer placed (completed) for liner certification. = 21,662		0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =		0 cy
Daily Night shift placed today: (1) loads @ 18cy/load (1) trucks =		18 cy
To Date Phase I estimated cumulative waste placed =		311,880 cy
Phase II		
Previous Daily Cumulative =		887,518 cy
Operations layer placed (completed) for liner certification. = 37,188		0 cy
Daily Day shift waste placed today: From Western Hook (109) loads @ 18 cy/load (10) trucks =		0 cy
Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks =		0 cy
Daily Night shift placed today: (222) loads @ 18cy/load (19) trucks =		3,996 cy
To Date Phase II estimated cumulative waste placed =		891,514 cy
Phase IIIA		
Previous Daily Cumulative =		222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		0 cy
Operations layer placed (completed for liner certification = 21,276)		0 cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =		0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		0 cy
To Date Phase IIIA estimated cumulative waste placed =		222,174 cy
Phase IIIB		
Previous Daily Cumulative =		176,328 cy
Operations layer placed (completed) for liner certification. = 21,978		0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =		0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		0 cy
To Date Phase IIIB estimated cumulative waste placed =		176,328 cy
Phase IV		
Previous Daily Cumulative =		70,038 cy
Operations layer placed (completed) for liner certification = 37,314		0 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =		0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		0 cy
To Date Phase IV estimated cumulative waste placed =		70,038 cy
Phase V		
Previous Daily Cumulative =		9,288 cy
Operations layer placed: (150) loads @ 18cy/load (19) trucks =		2,700 cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =		0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		0 cy
To Date Phase V estimated cumulative waste placed =		11,988 cy

Cumulative Total To Date All Phases =		1,683,922 cy	Estimated Waste at Completion (cy)	% Complete
			2,050,000	82.1%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	498,000	0	498,000
Geomembrane	498,000	0	498,000
Geocomposite	300,000	0	300,000
Geotextile	0	0	0

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	30-Aug-09	411

BMI North

GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South

GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover
CCI

GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0

		Total Geosynthetics for CAMU Basic Scope (\$f)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	3,613,785	4,151,232	87.1%	6,534,075	55.3%

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Safety Topic:

Eastside Day: No Work.
Day: No Work.
CAMU & Eastside: Decon hand signals.

Night shift

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Monitor waste placement into the CAMU of eastside material on the night shift.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Richard Laubinger, Construction Manager

Date Prepared

30-Aug-09

Signature _____

Weather Table

Sunny/Clear	☀
Sunny / Party Cloudy	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁☁
Light Rain	☔
Rain	☔☔☔
Thunderstorms	⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	30-Aug-09	411

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

No Pictures, Night Shift.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height