

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Sep-09	424

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny / Party Cloudy	PM	Sunny / Party Cloudy	Low	82			Precip. (in/Dy.)	0
				High	98	SW	18 mph	Humidity (%)	0

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	N	Oversight
Stuart Irvin	QA/QC Tech	Oversight	N
Roland Derostor	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Hensley	QA/QC Tech	Oversight	N
Keith Schwitte	QA/QC Tech	Oversight	N

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible]

Equipment	Vendor / Tag No.	Work Performed
CAT D400E Dump Truck (10)	CAMU	- - -
JD D400 Dump Trucks (10)	Eastside	- - -
CAT 324D long stick excavator	Eastside	- - -
CAT 658 Dozer with disc, (1)	Eastside	- - -
CAT 945 excavators, (5)	Eastside and CAMU, Western Hook	- - -
CAT 330 Excavator (1)	CAMU	- - -
CAT 365 Excavator (1)	CAMU	- - -
CAT D6 LGP Dozer (1)	Eastside	- - -
Water Trucks (3)	Eastside	- - -
Case backhoe	CAMU	- - -
CAT 16H Grader	CAMU	- - -
CAT D6 Dozer	Eastside	- - -
Water Trucks (4)	CAMU	- - -
CAT D-6 Dozer, (3)	CAMU	- - -
CAT 14H Grader	CAMU	- - -
Grastail, forklift	CAMU	- - -
JLG	CAMU	- - -
Smooth drum Rollers, (3)	CAMU	- - -
Tenent Street Sweeper	Eastside and CAMU	- - -
Komatsu Loader	CAMU, Phase 1	- - -
Chelstan 1400 Powerscreener	CAMU	- - -

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

Work Completion
Description of Work Executed Today

Eastside Mixing and Driving Activity:

Day Shift:
- No Activity.

Night Shift:
- Hauled material from Beta Ditch, WST-3 and WST-5 stockpiles.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Sep-09	424
CAMU Activity:			
- Day Shift			
- No Activity.			
- Night Shift:			
- Placed material in Phase II.			
Embankment			
- Phase 1 embankment, complete.			
- Phase 1 estimated cumulative embankment placed:			
- Phase II embankment , complete.			
Sump/Vadose Monitoring:			
Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped : (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).			
Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Inspections: CAMU: N/A.			
Eastside: N/A.			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	312,384 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scrape & Phase IIIB trench excavation. 0 loads @ 21 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase I estimated cumulative waste placed =	312,384 cy
Phase II	
Previous Daily Cumulative =	935,560 cy
Operations layer placed (completed) for liner certification. = 37,188	cy
Daily Day shift waste placed today: From Western Hook (0) loads @ 18 cy/load (0) trucks =	cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 18cy/load (0) trucks =	cy
Daily Night shift placed today: (326) loads @ 18cy/load (20) trucks =	5,868 cy
To Date Phase II estimated cumulative waste placed =	941,428 cy
Phase IIIA	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	cy
Operations layer placed (completed for liner certification = 21,276)	cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase IIIA estimated cumulative waste placed =	222,174 cy
Phase IIIB	
Previous Daily Cumulative =	178,416 cy
Operations layer placed (completed) for liner certification. = 21,978	cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase IIIB estimated cumulative waste placed =	178,416 cy
Phase IV	
Previous Daily Cumulative =	76,770 cy
Operations layer placed (completed) for liner certification = 37,314	cy
Daily Day shift waste placed today: From ??. (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase IV estimated cumulative waste placed =	76,770 cy
Phase V	
Previous Daily Cumulative =	40,284 cy
Operations layer placed: (0) loads @ 18cy/load (0) trucks =	cy
Daily Day shift waste placed today: From ??. (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase V estimated cumulative waste placed =	40,284 cy

Cumulative Total To Date All Phases =		1,771,456 cy	Estimated Waste at Completion (cy)	% Complete
			2,050,000	86.4%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	13-Sep-09	424

Debris Storage Area (complete)

CAMU Cover

Geosynthetic System Cumulative Total To Date All CAMU Phases	3,674,438	4,151,232	88.5%	6,534,075	56.2%
--	-----------	-----------	-------	-----------	-------

HEALTH & SAFETY	
Description of Health & Safety Actions Taken Today / Safety Inspections Conducted	
Safety Topic: Eastside Day: No Work. Day: No Work. CAMU & Eastside: Discussed: Job Task Reviews and safety moments.	CAMU Night shift

Daily COA Summary
Monitor waste placement into the CAMU of eastside material during the Night shift.

Discussion of Issues / Concerns / Conversations / Topics

[illegible]

Richard Laubinger, Construction Manager

13-Sep-09

Sunny/Clear

9

9

m

 Ω

m

 γ_b 

♊

et

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	13-Sep-09	424

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift: No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height