

DAILY PRODUCTION & QUALITY CONTROL REPORT							
Project No./Contract No.	Project Title / Location	Day of Report	Report No.				
6389	BRC Eastside Common Areas Soils Remediation	16-Sep-09	427				

PROJECT POINTS OF CONTACT						
Position	Name	E-Mail Address	Phone No.			
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400			
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400			
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886			
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660			

WEATHER CONDITIONS									
Conditions			Temp (F)		Wind		Add'l Readings		
AM	Sunny/Clear	PM	Sunny/Clear	Low	71			Precip. (In/Dy.)	0
Am	Suriny/Clear	P-M	Sunny/Clear H	High	95	NE		Humidity (%)	0
Additions	al Weather Comments								
Additions	al Weather Comments			nigii	95	NE	/ mpn	Hullidity (%)	

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y

ON-SITE SOLLOKLI LIKSC	MINEL			
Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	
Jill Dale, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	

OVERSITE PERSONNE	:L			
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	
ON SITE CONTRACTOR	DEDCONNEL			

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	_
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	_
Michael Carlson	Entact	Engineer	Y	_
Joe Curilla, Day	Entact	Health & Safety Officer	Y	-
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	_
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	_
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Nights	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	Y	_
John Frazier , Days	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
	Entact			
	T T			
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	N	
	ABC Survey	Eastside/CAMU/Western Hook	N	

UN-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed		_	_	
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid	le			-	-	Г
CAT 324D long stick excavator		Eastsid	le		-	-	-	Г
CAT D8R Dozer with disc, (1)		Eastsid	le			-	-	
CAT 345 excavators, (8)		Eastsid	e and C	AMU, Western Hook		-	-	
CAT 330 Excavator (1)		CAMU				-	-	
CAT 365 Excavator (1)		CAMU				-	-	
CAT D6 LGP Dozer (1)		Eastsid	le					
Water Trucks (3)		Eastsid	le					
Case backhoe		CAMU						
CAT 16H Grader		CAMU						
CAT D8 Dozer		Eastsid	e					
Water Trucks (4)		CAMU						
CAT D-6 Dozer, (3)		CAMU						П
CAT 14H Grader		CAMU						
Gradall, forklift		CAMU						
JLG		CAMU						
Smooth drum Rollers, (3)		CAMU						
Tenent Street Sweeper		Eastsid						
Komatsu Loader		CAMU,	Phase	1		T		I -
Chieftain 1400 Powerscreener		CAMU						
								Г
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
GCL	CETCO	0		For CAMU. On site	to date	Qty 2271	Spec	Tag
GCL	CETCO	- 0	rolls	For CAMU, On site	_	22/1	-	-

material	vendor	Today	OOM	ruipose	to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

WORK COMPLETED

Eastside Mixing and Drying Activity:

Dax Shift:

PRUT & PUD-8 continued loading out and hauling material from eastside to CAMU Phase II using OTR trucks.

PRUT & PUD-8 continued executing the road to the south, loaded material and hauled to the Beta Ditch stockpile.

PRUF & PUD-8, excernating along sever realignment, loading and hauling to Beta Ditch stockpile.

PRUF To Expanse executing loading part hauling material to Beta Ditch Stockpile.

WST-6 and SM-12, discord material for drying.

WST-6, continued executing and loading out wet soil, hauled to WST-2 for drying.

Ver 1.1 11/07

	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Sep-09	427
PUD-9, stockpiled material.	1		
Western Hook, continued ha	uling stockpiled material with OTR trucks to the CAMU, placing in Phase II.		
Night Shift:			
	itch, WST-3 and SW-9 stockpiles.		
CAMU Activity:			
Day Shift			
	raste hauled in from eastside.		
	raste hauled in from western hook.		
Phase V, electrician worked	on control panel for leachate pumps.		
GES collected water sample	s from monitoring well next to Phase I LCRS sump. Also Phase II LCRS sump.		
Entact measured depths of I	quid in Phase I LCRS Sump and Vadose zone. Also Phase II LCRS sump.		
Phase I, Phase II, placed int			
Power screening 1" and 6" n	ninus soils at the 200,000 cy stockpile.		
Night Shift:			
Placed material in Phase II a	nd Phase IV.		
Embankment			
Phase 1 embankment, comp	Into		
Phase 1 estimated cumulativ			
Phase II embankment . com			
Sump/Vadose Monitoring:			
	Phase 1: LCRS Sump: Measurement taken: (2.8) Water Pumped: (N/A).		
	Vadose: Measurement taken: (0.6) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (2.4) Water Pumped: (N/A).		
	Vadose: Measurement taken: (2.4) Water pumped: (N/A).		
	vadose. Measurement taken: (N/A) Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		

Inspections: CAMU-N/A		
Estimated Waste Placement (Estimated volumes do not account for shrinkage due to	loss of mois	sture
Phase I		
Previous Daily Cumulative =	312,384	су
Operations layer placed (completed) for liner certification. = 21,662	0	су
Daily Day shift waste placed today: Phase IV,V scrape & Phase IIIB trench excavation. 0 loads @ 2 cy/load (0 trucks) =		су
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =		су
To Date Phase I estimated cumulative waste placed =	312,384	су
Phase II		
Previous Daily Cumulative =	952,930	
Operations layer placed (completed) for liner certification. = 37,188		су
Daily Day shift waste placed today: From Western Hook (107) loads @ 18 cy/load (9) trucks =	1,926	су
Daily Day shift waste placed today: Eastside Waste, (79) loads @ 18cy/load (7) trucks =	1,422	су
Daily Night shift placed today: (152) loads @ 18cy/load (18) trucks =	2,736	су
To Date Phase II estimated cumulative waste placed =	959,014	су
Phase IIIA		
Previous Daily Cumulative = Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	222,174	су
Operations layer placed (completed for liner certification = 21,276)		су
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =		су
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		су
To Date Phase IIIA estimated cumulative waste placed =	222,174	су
Phase IIIB		
Previous Daily Cumulative =	178,686	су
Operations layer placed (completed) for liner certification. = 21,978		су
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =		су
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =		су
To Date Phase IIIB estimated cumulative waste placed =	178,686	су
Phase IV		
Previous Daily Cumulative =	82,926	су
Operations layer placed (completed) for liner certification = 37,314		су
Daily Day shift waste placed today: From ??. (0) loads @ 18 cy/load (0) trucks =		су
Daily Night shift waste placed today: (216) loads @ 18cy/load (19) trucks =	3,888	су
To Date Phase IV estimated cumulative waste placed =	86,814	су
Phase V		
Previous Daily Cumulative =	40,284	су
Operations layer placed (completed) for liner certification = 40,284		су
Daily Day shift waste placed today: From ??. (0) loads @ 18 cy/load (0) trucks =		су
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = To Date Phase V estimated cumulative waste placed =	40,284	су
To Date Fliase V estillated cultidative waste placed =	40,204	Сý

		Estimated Waste at Completion	
Cumulative Total To Date All Phases =	1.799.356 cv	(cy) 2.050.000	% Complete 87.8%
Cumulative Total To Date All Filases =	1,799,330 Cy	2,030,000	07.0%

Geosynthetics Placed			
Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	Ó
Phase IIIA			
GCL	221.000	0	221,000
Geomembrane	221,000	0	221.000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459.942	0	459,942
Geocomposite	459.952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	ō	558,653
Geotextile	15,925	0	15,925

Ver1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Sep-09	427

BMI North GCL Geomembrane Geocomposite

BMI South GCL Geomembrane Geocomposite

Debris Storage Area (complete)

Geomembrane	12,000	0	12,00
CAMU Cover			
GCL	0	0	0
Geomembrane	0	0	0
0	0	0	

% Complete of Basic Scope + Option Scope 56.2% 4,151,232 88.5% 3,674,438 6,534,075

Geosynthetic System Cumulative Total To Date All CAMU Phases

HEALTH & SAFETY

Safety Topic.

Eastside Day: Discussed: Report potential hazards and unsafe acts, regardless of how small.

CAMU Day: Discussed: Report potential hazards and unsafe acts, regardless of how small.

Night shift CAMU & Eastside: Discussed: Report potential hazards and unsafe acts, regardless of how small.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Cases prison of Cushiy Comed Actions Talean Today / Cushiy Inspections scenarios and Cases Manuary Monitor waste placement into the CAMU of eastside material during the Night shift. Monitor waste placement into the CAMU of eastside material during the Day shift. Monitor waste placement into the CAMU of western book material during the Day shift. Monitor interim cover placement.

ISSUES AND/OR ITEMS OF DISCUSSION

SITE VISITORS

Richard Laubinger, Construction Manager

16-Sep-09

Weather Table

9 Sunny / Party Cloudy શ Cloudy / Partly Sunny m Cloudy <u>Ω</u> M, Overcast Light Rain η_o Rain $\frac{m}{m}$ \mathcal{H} Thunderstorms &

> Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Sep-09	427
0	0	16-3ep-09	421

DAILY PHOTO LOG

Photo 1



Western Hook: Load Out.

Photo 2



CAMU: Phase II, Interim cover.

Photo 3



Photo 4



CAMU: Phase II, Interim cover.

Ver 1.1 11/07 4 of 4