

D.	AILY PRODUCTION & QU	JALITY CONTROL REPO	RT		
Project No./Contract No.	Project Titl	Project Title / Location			
6389	BRC Eastside Common	Areas Soils Remediation	09-Nov-09	481	
OJECT POINTS OF CON	TACT				
Position	Name	E-Mail Address	Pho	ne No.	

PROJECT POINTS OF CONTACT							
Position	Name	E-Mail Address	Phone No.				
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400				
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400				
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886				
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660				

WEA.	THER CONDITIONS								
	Conc	litions		Ten	1p (F)	W	ind	Add'l F	Readings
AM	Sunny / Party Cloudy	PM	PM Cloudy / Partly Sunny		48			Precip. (In/Dy.)	0
Am	Suriny / Party Cloudy	- m	Cloudy / Partiy Sunny	High	74	NNE	2mph	Humidity (%)	0
Additio	nal Weather Comments								
Night	Shift.								

Nic	aht	:S	hif	t.
	-			

ON-SITE WESTON PE	RSONNEL		
Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

ON-SITE GEOSYNTE	C PERSONNEL		
Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y
Kevin Brown	QA/QC Tech	Oversight	Y

OIL OILE OOL LOILL LILOI				
Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	N	

OVERSITE PERSONNE	L		
Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

PBS&J, Survey	Surveyors	Survey	N
ON-SITE CONTRACTO	R PERSONNEL		
Name	Company	Trade / Work Performed	Y/N
Erik Gehringer	Entact	Project Manager	Y
Jeremy Schissler	Entact	Acting Project Manager	N
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla, Day	Entact	Health & Safety Officer	Y
Timothy Stadt, Day	Entact	Health and Safety Officer	Y
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y
Lance Bruce, Night	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	Y
Rick McIntire	Entact	CSP, Health & Safety	N
John Frazier , Night	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Asst Project Manager	Y
Scott Zattau, Day	Entact	Health & Safety Technician	Y
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove	Entact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	Y
	ABC Survey	Eastside/CAMU/Western Hook	N

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed	-			
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid	le			-	-	
CAT 324D long stick excavator		Eastsid	le		-	-	-	
CAT D8R Dozer with disc, (1)		Eastsid	le			-	-	
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	
CAT 365 Excavator (1)		CAMU				-	-	
CAT D6 LGP Dozer (1)		Eastsid	le					
Water Trucks (3)		Eastsid	le					
Case backhoe		CAMU						
CAT 16H Grader		CAMU						
CAT D8 Dozer		Eastsid	e					
Water Trucks (4)		CAMU						
CAT D-6 Dozer, (3)		CAMU						
CAT 14H Grader		CAMU						
Gradall, forklift		CAMU			-			
JLG		CAMU						
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				
Komatsu Loader		CAMU	and Eas	tside.				
Chieftain 1400 Powerscreener		CAMU						
					-			
MATERIAL HANDLING (ON-S	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
	CETCO	nouay		For CAMU. On site	to date	Qty 2271	Spec	Tags

MINTERIAL TIMES ENGINE	orre beervert / itemo vine)							
Material	Vendor	Today	UOM	Purpose	Delivery Verification			
material	vendor	ndor roday UUM Purpose	to date	Qty	Spec	Tags		
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

WORK COMPLETED

Eastside Mixing and Drying Activity:

Day Shift:

- Continued excavating and stockpiling material in PUA-10, CTR-2 and CTR-3.

- Continued excavating and loading from WST-5, WST-3, WST-7, SC-1, hauling to Beta Ditch stockpile.

- Continued excavating HP-4 berms, loading DTR trucks and hauling to CAMU for placement.

- Continued excavation of Southern Rots fence.

- Galleria Scrape continued stockpiling and loading DTR trucks, hauling to CAMU for placement.

1 of 4 Ver 1.1 11/07

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	09-Nov-09	481
- Night Shift: - Hauled material from PUC	8, CTR-2 and Beta Ditch stockpiles.		
CAMU Activity:			
Placed material hauled in f Phase IIIA, continued cover Continued screening operations	Phase II, Phase IIIB, and Phase V sumps. orn Eastside and Galleria scrape into Phase V. sor placement or geocomposite, tracking in with D6 dozer. ition at 200,000 or stockpile. was stope and too of slope		
Night Shift: Placed material in Phase I,	Phase II, Phase IIIB, Phase V.		
Embankment - Phase 1 embankment, con - Phase 1 estimated cumula - Phase II embankment , con	tive embankment placed:		
Sump/Vadose Monitoring	Phase 1: LCRS Sump: Measurement taken: (1.7) Water Pumped: (475 gal). Vadose: Measurement taken: (0.6) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (2.95) Water Pumped: (1,430 gal Vadose: Measurement taken: (N/A Water pumped: (N/A).).	
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase V: LCRS Sump: Measurement taken: (N/A). Water Pumped: (N/A).		
Inspections: CAMU: N/A.			
Fastside: Ins	nected perimeter fence: All secure		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372,550 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks = Daily Night shift placed today: (12) loads @ 21cy/load (4) trucks = To Date Phase I estimated cumulative waste placed = 372,802 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,062,283 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (129) loads @ 21 cy/load (10) trucks = су To Date Phase II estimated cumulative waste placed = 1,064,992 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy cy Operations layer placed (completed for liner certification = 21,276) Operations layer placed (completed to finite certification = 2 1, 2 r)

Daily Dayshift waste placed today: (0) loads @ 17 cyload (0) trucks =

Daily Night shift waste placed today: (0) loads @ 21cyload (0) trucks =

To Date Phase III.A estimated cumulative waste placed = су 222,174 cy Previous Daily Cumulative = 318,309 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cylld (0) trucks =
Daily Night shift waste placed today: (224) loads @ 21cyload (18) trucks =
To Date Phase IIIB estimated cumulative waste placed = су су 4,709 cy 323,018 cy Phase IV
Previous Daily Cumulative = 214,836 cy су Operations layer placed (completed) for liner certification = 37,314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) truck =
To Date Phase IV estimated cumulative waste placed = 214,836 cy Previous Daily Cumulative = 75,670 cv Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/load (0) trucks = су cy Daily Night shift waste placed today: (8) loads @ 21cy/load (3) trucks =
To Date Phase V estimated cumulative waste placed =

Geosynthetics Placed			
Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221.000	0	221.000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	Ö	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCI	459.942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459.952	0	459,952
Geotextile	12,390	ō	12,390
Phase V			
GCL	558.653	0	558.653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	ō	558,653
Geotextile	15,925	0	15,925

Ver 1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT				
Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	09-Nov-09	481	

BMI North GCL Geomembrane Geocomposite

BMI South GCL Geomembrane Geocomposite

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
CAMU Cover GCL Geomembrane Geocomposite	205,500 205,500 205,500	0 0 0	205,500 205,500 205,500

% Complete of Basic Scope + Option Scope 59.4% 4,151,232 93.5% 3,879,938 6,534,075

Geosynthetic System Cumulative Total To Date All CAMU Phases

HEALTH & SAFETY

Safety Topic:
Eastside Day: Discussed: Housekeeping and no trash in CAMU.
CAMU Day: Discussed: Housekeeping and no trash in CAMU.
Night shift CAMU & Eastside: Incidents from other projects and speeding.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Cases green of Custry Control Actions Talen roday; valuely engaged and Calalicia Maximums;
Montrol waster placement into the CAMU of Estatisde and Calalicia material during the day shift.
Montrol waster placement into the CAMU of Estatisde material during the night shift.
Montrol waster placement into the CAMU of Estatisde material during the night shift.
Montrol the installation of final cover for CAMU closure.
Perform eastside waste sampling as requested by Entact.

SSI	UES	AND/C	R ITE	MS OF	DISCU	SSION	

VISITORS				
Name	Name Organization Purpose of Visit			
			† 	
	-		+	
			_	\vdash
			_	_
			1	
	-		·	
	-		t	T

Richard Laubinger, Construction Manager

9-Nov-09

Weather Table

Sunny/Clear 9 Sunny / Party Cloudy શ Cloudy / Partly Sunny m Cloudy <u>Ω</u> M, Overcast Light Rain η_o Rain $\frac{m}{m}$ \mathcal{H} Thunderstorms &

> Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road

Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	00 Nov 00	404
0	0	09-Nov-09	481

DAILY PHOTO LOG

Photo 1



CAMU: Phase I.

Photo 2



CAMU: Phase I and Phase IIIB.

Photo 3



Photo 4



Ver 1.1 11/07 4 of 4