

DAI	ILY PRODUCTION & QUALITY CONTROL REPO	RT	
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	19-Nov-09	491
ROJECT POINTS OF CONTA	ACT		

PROJECT POINTS OF CONTACT							
Position	Name	E-Mail Address	Phone No.				
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400				
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400				
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886				
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660				

WEATHER CONDITIONS									
	Con	ditions		Ten	1p (F)	W	ind	Add'l F	teadings
AM	Sunny/Clear	PM	Sunny/Clear	Low	40			Precip. (In/Dy.)	0
Am	Sunny/Clear PM Sunny/Clear	High	69	NE	6mph	Humidity (%)	0		
Additions	al Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	·//
Dan Brennecke	Project Manager, CM	Construction Management Services.	·
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Oan Street	QA Manager	Oversight	Y
lim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y

ON-SITE SOLLOKLI LIKSC	MINEL			
Name	Position	Trade / Work Performed	Y/N	
	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONNEL				
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	Y	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	Y	
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	Y	
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed		_		
CAT D400E Dump Truck (10)		CAMU			-	-	-	
JD D400 Dump Trucks (10)		Eastsid	le			-	-	
CAT 324D long stick excavator		Eastsid	le		-	-	-	
CAT D8R Dozer with disc, (1)		Eastsid	le			-	-	
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	
CAT 330 Excavator (1)		CAMU				-	-	
CAT 365 Excavator (1)		CAMU				-	-	
CAT D6 LGP Dozer (1)		Eastsid	le					
Water Trucks (3)		Eastsid	le					
Case backhoe		CAMU						
CAT 16H Grader		CAMU						
CAT D8 Dozer		Eastsid	Eastside					
Water Trucks (4)		CAMU						
CAT D-6 Dozer, (3)		CAMU						
CAT 14H Grader		CAMU						
Gradall, forklift		CAMU						
JLG		CAMU						
Smooth drum Rollers, (3)		CAMU						
Tenent Street Sweeper		Eastsid	e and C	AMU				
Komatsu Loader		CAMU	and Eas	tside.				
Chieftain 1400 Powerscreener		CAMU	CAMU					
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose	to date	Oty Oty	Verificatio Spec	n Tags
GCL	CETCO	0	rolls	For CAMU. On site	vo date	2271	upeu	rays
Geocomposite	Agru	0		For CAMU, On site		2442		-

Material	vendor	Today	UOM	Purpose	to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0		For CAMU, On site		558		

WORK COMPLETED

Eastside Mixing and Drying Activity:

Day Shift:

- Continued excavating and stockpilling material in PUB-9. PUC-8, HP ponds.

- Continued final scrape of SW, CTR and WST ponds, along with haul rds. Hauling material to Beta Ditch stockpile.

- Hauling material to CAMU in CTR trucks for placement from the SW berns.

- Galleria scrape, continued scraping in Parcel 10 and hauled material to CAMU in OTR trucks.

1 of 4 Ver 1.1 11/07

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	19-Nov-09	491
- Night Shift: - Hauled material from PUB	-9, HP-2/3 and Beta Ditch stockpiles.		
CAMU Activity:			
- Continued grading waste i - ESI continued installing ge	uria and Eastside into Phase V. Phase II, Phase III and Phase IIII. sopythetics on west lope of Phase III. final cover soil on south slope. If he 200,000 y estocyle.		
- Night Shift: - Placed material in Phase I	I, Phase IIIB and Phase IV.		
Embankment - Phase 1 embankment, cor - Phase 1 estimated cumula - Phase II embankment , co	ative embankment placed:		
Sump/Vadose Monitoring	: Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
	Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).		
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).		
Inspections: CAMU: NA	Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A)		
Eastside: Fe	nce perimeter inspected, all secure.		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds) Phase I 372.886 cv Previous Daily Cumulative = Operations layer placed (completed) for liner certification. = 21,662 Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cylload (0) trucks =

Daily Night shift placed today: (0) loads @ 2 tcylload (0) trucks =

To Date Phase I estimated cumulative waste placed = 372,886 cy Phase II
Previous Daily Cumulative =
Operations layer placed (completed) for liner certification. = 37,188 1,072,321 CV Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks = Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks = Daily Night shift placed today: (4) loads @ 21 cy/load (1) trucks = су To Date Phase II estimated cumulative waste placed = 1,072,405 cy Previous Daily Cumulative =
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = 222,174 cy су Operations layer placed (completed for liner certification = 21,276) Operations ages placed (completed unline certification = 2,7,27s)
Daily Days hift waste placed today: (0) loads @ 21cylload (0) trucks =
Daily Night shift waste placed today: (0) loads @ 21cylload (0) trucks =
To Date Phase IIIA estimated cumulative waste placed = cy 222,174 cy Previous Daily Cumulative = 354,119 cy Operations layer placed (completed) for liner certification. = 21,978
Daily Day shift waste placed from: GalletialEssistie (0) loads @ 17 cyld (0) trucks =
Daily Night shift waste placed today: (190) loads @ 21cyload (18) trucks =
To Date Phase IIIB estimated cumulative waste placed = су 3,990 cy 358,109 cy Phase IV
Previous Daily Cumulative = 235,836 cy су Operations layer placed (completed) for liner certification = 37.314
Daily Day shift waste placed today: (0) loads @ 17 cylload (0) trucks =
Daily Night shift waste placed today: (184) loads @ 21cylload (18) trucks =
To Date Phase IV estimated cumulative waste placed = су Phase V Previous Daily Cumulative = 110,775 cy Operations layer placed (completed) for liner certification = 40,284
Daily Day shift waste placed from: Galleria/Eastside (307) loads @ 17 cy/load (20) trucks = cv 5,219 cy Daily Day still waste placed roots. Galleriac Look () Look () Inucks =
To Date Phase V estimated cumulative waste placed = 115,994 cy 10/31/09 Volume Adjustment to Correlate with Eastside Excavation Survey 261,799 cy

Geosynthetics Placed

Discould complete	Previous	Diseased	Cumulative Place
Phase I (complete)	307.372	Placed	307.372
	307,372	0	307,372
Geomembrane		0	
Geocomposite Geotextile	307,372	0	307,372
Geotextile	69,340	U	69,340
Phase II (complete)			
GCI	498.468	0	498,468
Geomembrane	498.468	0	498,468
Geocomposite	520.592	0	520.592
Geotextile	0	0	0
	-	-	-
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV	450.040	0	450.040
GCL	459,942		459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCI	558.653	0	558,653
GCL	550,655	U	330,033

Ver 1.1 11/07 2 of 4

Project No./Contract No.	Pro	Project Title / Location			Report No.	
6389	BRC Eastside Cor	mmon Areas	Soils Remediation	19-Nov-09	491	
Geomembrane	558.653	0	558.653			-
Geocomposite Geotextile	558,653 15,925	0	558,653 15,925			
SMI North						
GCL	1,111,468	0	1,111,468			
Geomembrane	1,111,468	0	1,111,468			
Geocomposite	1,111,468	0	1,111,468			
MI South						
GCL	177,000	0	177,000			
Geomembrane Geocomposite	177,000 177,000	0	177,000 177.000			
ebris Storage Area (comple	te)					
ebris Storage Area (complete Geomembrane	12,000	0	12,000			
Geomembrane AMU Cover	12,000		,			
AMU Cover GCL	12,000 394,514	0	394,514			
Geomembrane AMU Cover GCL Geomembrane	12,000 394,514 394,514	0	394,514 394,514			
Geomembrane AMU Cover GCL	12,000 394,514	0	394,514			
Geomembrane AMU Cover GCL Geomembrane	12,000 394,514 394,514	0	394,514 394,514	Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total G CAMI +O

HEALTH & SAFETY

Cleansplace of Health & Salety Actions Talletin Today / Salety Inspections Conducted

Safety Today:

Eaststide Day: Discussed: Cell phones.

CAMU Day: Discussed: Cell phones.

Night shift CAMU & Eastside: Discussed: Slowing down in the CAMU.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL.
Cescription of Quality Control Actions Talen Today (Vallety Inspections Conducted

Quality COA Summany
Monitor waste placement into the CAMU of Galletin and Eastside material during the day shift.
Monitor waste placement into the CAMU of Eastside material during the right shift.
Monitor twite interest in the CAMU of Eastside material during the right shift.
Monitor the installation of and grading of final cover soils for CAMU Closure.
Monitor waste slope grading in CAMU.
Monitor the installation of geosynthetics.
Perform eastside waste sampling as requested by Entact.

Discussion of Issues / Concerns / Conversations / Topics		
Jacobson of Sauce / Consume / Conversaulone / Topics		

VISITORS				
Name	Name Organization Purpose of Visit			
	<u> </u>			
			_	
			_	

Report Prepared By / Title Date Prepared Signat
Richard Laubinger, Construction Manager 19-Nov-09

 Weather Table

 Sunny/Clear
 ♀

 Sunny/ Party Cloudy
 ♠

 Cloudy / Partly Sunny
 M

 Cloudy
 ♠

 Cloudy
 ♠

 Light Rain
 M

 Rain
 ★

 Thunderstorms
 ★

&

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	10 Nov 00	404
0	0	19-Nov-09	491

DAILY PHOTO LOG

Photo 1



Photo 2



Photo 3



Photo 4



Ver 1.1 11/07 4 of 4