

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	03-Jan-10	530

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)	Wind	Add'l Readings	
AM	Cloudy	PM	Cloudy	Low 31		Precip. (in/dy)	0
				High 61	SE 3mph	Humidity (%)	0
Additional Weather Comments							
Night Shift							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Pynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	N
Graciano Malana	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector.	N
Devin Gordon, MGA	Oversight	For NDEP	N
Brian Rakivca	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible][illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

Eastside Mixing and Drying Activity:

Day Shift:

- No Activity.

Night Shift:

- Hauled material from CTR-1, and Beta Ditch stockpiles..

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	03-Jan-10	530
CAMU Activity: - Day Shift - No Activity. - Night Shift - Placed material in Phase IV. Embankment - Phase I embankment, complete. - Phase I estimated cumulative embankment placed: - Phase II embankment , complete. Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A). Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A). Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A). Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A). Inspections: CAMU: N/A. Eastside: N/A.			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	372,886 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase I estimated cumulative waste placed =	372,886 cy
Phase II	
Previous Daily Cumulative =	1,072,405 cy
Operations layer placed (completed) for liner certification. = 37,188	cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =	cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =	cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =	cy
To Date Phase II estimated cumulative waste placed =	1,072,405 cy
Phase IIIA	
Previous Daily Cumulative =	222,174 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	cy
Operations layer placed (completed for liner certification = 21,276)	cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase IIIA estimated cumulative waste placed =	222,174 cy
Phase IIIB	
Previous Daily Cumulative =	438,644 cy
Operations layer placed (completed) for liner certification. = 21,978	cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/d (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase IIIB estimated cumulative waste placed =	438,644 cy
Phase IV	
Previous Daily Cumulative =	368,138 cy
Operations layer placed (completed) for liner certification = 37,314	cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (377) loads @ 21cy/load (20) trucks =	7,917 cy
To Date Phase IV estimated cumulative waste placed =	376,055 cy
Phase V	
Previous Daily Cumulative =	275,095 cy
Operations layer placed (completed) for liner certification = 40,284	cy
Daily Day shift waste placed from: Galleria (0) loads @ 17 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =	cy
To Date Phase V estimated cumulative waste placed =	275,095 cy
11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750 cy

Cumulative Total To Date All Phases =	Estimated Waste at Completion	
	(cy)	% Complete
	2,881,009 cy	99.3%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	03-Jan-10	530

Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925

BMI North			
GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South			
GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover			
GCL	394,514	0	394,514
Geomembrane	394,514	0	394,514
Geocomposite	397,000	0	397,000

		Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,068,952	4,151,232	98.0%	6,534,075	62.3%

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted	
Safety Topic:	CAMU
Eastside Day: No activity.	
Day: Discussed. No activity.	
Night shift CAMU & Eastside: First work shift of 2010, refocus on job task.	

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted
Daily CQA Summary
Monitored waste placement into the CAMU of eastside material on the night shift.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics
--

SITE VISITORS

Name	Organization	Purpose of Visit			

Report Prepared By / Title	Date Prepared	Signature
Richard Laubinger, Construction Manager	3-Jan-10	

Weather Table

Sunny/Clear	☀
Sunny / Partly Cloudy	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁
Light Rain	☔
Rain	☔☔
Thunderstorms	⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	03-Jan-10	530

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift: No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height