

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Jan-10	543

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuranj@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5856
Construction Manager	Richard L aubiner	Richard.L.aubiner@westonsolutions.com	770-641-8660

Conditions				Temp (°F)	Wind	Add'l Readings			
AM	Cloudy	PM	Cloudy	Low	37	Precip. (in/hr)	0		
				High	57	NNW	5mph	Humidity (%)	0
				Additional Weather Comments					

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Flynn	Engineer	Oversight	N
Samon Littlefield	QA/QC Tech	Oversight	Y
Gracianno Malina	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
John Duncan	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector.	N
Devin Gordon, MGA	Oversight	For NDEP	N
Brian Rakivca	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

[illegible]

Equipment	Vendor / Tag No.	Work Performed
CAT D400E Dump Truck (10)	CAMU	- - - -
JD D400 Dump Trucks (10)	Eastside	- - - -
CAT 324D long stick excavator	Eastside	- - - -
CAT D8R Dozer with disc, (1)	Eastside	- - - -
CAT 345 excavators, (8)	Eastside, CAMU and Galleria	- - - -
CAT 330 Excavator (1)	CAMU	- - - -
CAT 365 Excavator (1)	CAMU	- - - -
CAT 08 LSP Dozer (1)	Eastside	- - - -
Water Trucks (5)	Eastside	- - - -
Case backhoe	CAMU	- - - -
CAT 16H Grader	CAMU	- - - -
CAT 09 Dozer	Eastside	- - - -
Water Trucks (4)	CAMU	- - - -
CAT D-6 Dozer, (3)	CAMU	- - - -
CAT 14H Grader	CAMU	- - - -
Gradall, forklift	CAMU	- - - -
JLG	CAMU	- - - -
Smooth drum Rollers, (3)	CAMU	- - - -
Tenent Street Sweeper	Eastside and CAMU	- - - -
Komatsu Loader	CAMU and Eastside.	- - - -
Cheliant 1400 Powerscreener	CAMU	- - - -

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		
Geocomposite	Agru	0	rolls	For CAMU, On site		2448		
Geomembrane	Agru	0	rolls	For CAMU, On site		552		

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- HP, OTR and SW ponds, continued final scrape, loading and hauling to Beta ditch stockpile.
- Continued Beta ditch, at east end, running west, continued scraping/form, hauling to Beta ditch stockpile.
- HP pond, loading OTR day trucks and hauling to CAMU, Phase V for placement.
- Galleria scrape, continued loading OTR day trucks from Parcel 6, hauling to CAMU, Phase V for placement.

Night Shift:

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Jan-10	543

- No Activity.
CAMU Activity:
- Day Shift:
- Continued placing material from Eastside and Galleria in Phase V.
- Continued placing interim cover on north slope of Phase IV.
- Continued finish grading north slope on Phase IIIB.
- Continued crushing rock at stockpile along clean haul rd.
- Graded waste Phase IV and Phase V.
- ESI liner crew, layed out geomembrane panel to cover Phase IIIB channel, north slope in preparation of upcoming rain in forcast.
- ESI liner crew, performed housekeeping.
- Phase II, placed final 1" cover soils on geocomposite.
- Night Shift:
- No Activity.
Embankment
- Phase I embankment, complete.
- Phase I estimated cumulative embankment placed:
- Phase II embankment , complete.
Sump/Vadose Monitoring:
Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water pumped: (N/A).
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).
Phase V: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).
Vadose: Measurement taken: (N/A) Water pumped: (N/A).

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I		
Previous Daily Cumulative =	372,886	cy
Operations layer placed (completed) for liner certification. = 21,662	0	cy
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase I estimated cumulative waste placed =	372,886	cy
Phase II		
Previous Daily Cumulative =	1,072,405	cy
Operations layer placed (completed) for liner certification. = 37,188		cy
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =		cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks =		cy
To Date Phase II estimated cumulative waste placed =	1,072,405	cy
Phase IIIA		
Previous Daily Cumulative =	222,174	cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		cy
Operations layer placed (completed for liner certification = 21,276)		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIA estimated cumulative waste placed =	222,174	cy
Phase IIIB		
Previous Daily Cumulative =	439,547	cy
Operations layer placed (completed) for liner certification. = 21,978		cy
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/l/d (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IIIB estimated cumulative waste placed =	439,547	cy
Phase IV		
Previous Daily Cumulative =	432,818	cy
Operations layer placed (completed) for liner certification = 37,314		cy
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase IV estimated cumulative waste placed =	432,818	cy
Phase V		
Previous Daily Cumulative =	334,616	cy
Operations layer placed (completed) for liner certification = 40,284		cy
Daily Day shift waste placed from: Eastside and Galleria (124) loads @ 17 cy/load (8) trucks =	2,108	cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		cy
To Date Phase V estimated cumulative waste placed =	336,724	cy
11/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750	cy

	Estimated Waste at Completion (cy)	% Complete
Cumulative Total To Date All Phases =	3,000,304 cy	103.5%
	2,900,000	

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	16-Jan-10	543

Geomembrane	558,653	0	558,653
Geocomposite	558,653	0	558,653
Geotextile	15,925	0	15,925

BMI North

GCL	1,111,468	0	1,111,468
Geomembrane	1,111,468	0	1,111,468
Geocomposite	1,111,468	0	1,111,468

BMI South
CCI

GCL	177,000	0	177,000
Geomembrane	177,000	0	177,000
Geocomposite	177,000	0	177,000

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
-------------	--------	---	--------

CAMU Cover
GCI

GCL	602,514	0	602,514
Geomembrane	602,514	0	602,514
Geocomposite	549,000	0	549,000

		Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative Total To Date All CAMU Phases	4,276,952	4,151,232	103.0%	6,534,075	65.5%

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Safety Topic:

Eastside Day: Discussed: Hand signals.
CAMU Day: Discussed: Hand signals.
Night shift CAMU & Eastside: No activity.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Monitored waste placement into the CAMU of eastside and Galleria material on the day shift.
Monitored the placement of interim cover and perform density testing on the day shift.
Monitored the placement of 1" final cover on the geocomposite during the day shift.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Richard Laubinger, Construction Manager

Date Prepared

16-Jan-10

Signature _____

Weather Table

Sunny/Clear	☀
Sunny / Party Cloudy	☀☁
Cloudy / Partly Sunny	☁☀
Cloudy	☁
Overcast	☁☁☁
Light Rain	☔
Rain	☔☔☔
Thunderstorms	⚡
Snow	❄

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	16-Jan-10	543

DAILY PHOTO LOG

Photo 1



CAMU: Phase IIIB, north slope.

Photo 2



CAMU: Phase II.

Photo 3



CAMU: Phase II.

Photo 4



CAMU: Phase IIIB and Phase IV, north slope.