

D	AILY PRODUCTION & QUALITY CONTROL REPO	RT	
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	03-Feb-10	561

PROJECT POINTS OF COI	NTACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

WEAT	HER CONDITIONS								
	Cond	litions		Ten	tp (F)	W	ind	Add'l F	Readings
AM	Communication Classes	PM	Sunny / Party Cloudy	Low	41			Precip. (In/Dy.)	0
Am	Sunny / Party Cloudy	r-m	Suriny / Party Cloudy	High	59	NW		Humidity (%)	0
Addition	al Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
(evin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
lune Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
John Duncan	QA/QC Tech	Oversight	Y

ON-SITE SUPPORT PERSO	ONNEL			
Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech		Air Monitoring	Y	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONN	IEL			
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	N	
ON OUTE CONTRACTO	DEDCOMME!			

PBS&J, Survey	Surveyors	Survey	N	I
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	N	
Eli Blackburn	Entact	Asst Project Manager	Y	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	N	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	Y	
Scott Zattau, Day	Entact	Health & Safety Officer	N	
Jose Martinez, Night	Entact	Health & Safety Officer	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
				Ė
				\vdash
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers, mobilized.	Y	
	ABC Survey	Eastside/CAMU/Western Hook	N	T

Equipment	Vendor / Tag No.			Work Performed				
CAT D400E Dump Truck (10)		CAMU			_	-	-	-
JD D400 Dump Trucks (10)		Fastsid			-	H	-	-
CAT 324D long stick excavator		Fastsid			-	H	H	-
CAT D8R Dozer with disc. (1)		Fastsid				H	-	-
CAT 345 excavators. (4)		Fastsid		AMII		HĒ	H	
CAT 343 Excavators, (4)		CAMU	e and c	AWO.		H÷		-
Linkbelt 330LX Excavator (1)		CAMU				ļ		-
CAT D6 LGP Dozer (1)		Eastsid			_		-	_
Water Trucks (3)		Eastsid			_	-		_
Case 580 hackhoe		CAMU	е		_	-		_
		CAMU				-		-
12,000 gal Water Towers (3)				tside.		-		
CAT D5 Dozer		Eastsid	e					
Water Trucks (3)		CAMU						
CAT D-6 Dozer, (3)		CAMU						
CAT 14H Grader		CAMU						
Rock Crusher		CAMU						
Kawasaki Loader		CAMU						
Smooth drum Rollers, (3)		CAMU						
Tenent Street Sweeper		Eastsid	e and C	AMU				
Komatsu Loader		CAMU	and Eas	tside.				
Chieftain 1400 Powerscreener		CAMU						
								Г
MATERIAL HANDLING (ON-SI	TE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
	FTCO	10uay		For CAMU On site	to date	Qty 2271	Spec	Tags

SITE DELIVERY / REMOVAL)							
Vender	Today	HOM	Durness		Delivery	√erification	n n
vendor	Today	OOM	raipose	to date	Qty	Spec	Tags
CETCO	0	rolls	For CAMU, On site		2271		
Agru	0	rolls	For CAMU, On site		2442		
Agru	0	rolls	For CAMU, On site		558		
	Agru	Vendor Today CETCO 0 Agru 0	Vendor Today UOM CETCO 0 rolls Agru 0 rolls	Vendor Today U0M Purpose CETCO 0 rolls For CAMU, On site Agru 0 rolls For CAMU, On site	Vendor Today UOM Purpose to date CETCO 0 rolls For CAMU, On site Agru 0 rolls For CAMU, On site	Vendor Today UOM Purpose Delivery to date Divery to date CETCO 0 rolls For CAMU, On site 2271 Agru 0 rolls For CAMU, On site 2442	Vendor Today UOM Purpose Delevery Verification

WORK COMPLETED

Eastside Mixing and Drying Activity:

Day. Shift:

- Continued final scrape at south of SW Pond, and south of HP-3 areas.

- Continued excavating Beta Ditch floor and south area. Hauling to Beta ditch stockpile at west end.

- Day hauling continued from Beta Ditch stockpile to CAMU for placement.

- Night Shift: - Hauled material from Beta Ditch stockpiles.

Project No./Contract No.		Project Title / Location		Day of Report	Report No
6389	BRC East	side Common Areas Soils Remediatio	n	03-Feb-10	561
	slope at anchor trench for	f. I'iner tie in on Phase I and Phase II. e I. Phase II and Phase IIIB.			
Continued placing material f Continued placing CPE drai	from eastside in Phase V in pipe and rock on Phase stalling geosynthetics on sump. es in Phase I, Phase II an	I, Phase II and Phase IIIB. Phase I, Phase II and Phase IIIB.			
Embankment Phase 1 embankment, com Phase 1 estimated cumulati Phase II embankment, com	ve embankment placed:				
Sump/Vadose Monitoring:	Phase 1: LCRS Sump: Vadose:	Measurement taken: (1.333) Water Pumpe Measurement taken: (0.583) Water Pumpe			
	Phase II: LCRS Sump: Vadose:	Measurement taken: (2.675) Water Pumpe Measurement taken: (N/A) Water pumped).	
	Phase IIIB: LCRS Sump Vadose:	Measurement taken: (N/A) Water Pumper Measurement taken: (N/A) Water Pumper			
	Phase V: LCRS Sump	Measurement taken: (2.908) Water pumpe Please note 2-2-10, correction, Water pump Measurement taken: (N/A) Water Pumpe	ped (1,750gal		

DAILY PRODUCTION & QUALITY CONTROL REPORT

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to	loss of mois	ture o
Phase I		
Previous Daily Cumulative =	372,886	су
Operations layer placed (completed) for liner certification. = 21,662	0	су
Daily Day shift waste placed today: Galleria/Eastside, (0) loads @ 17 cy/load (0) trucks =		су
Daily Night shift placed today: (0) loads @ 21cy/load (0) trucks =		су
To Date Phase I estimated cumulative waste placed =	372,886	су
Phase II		
Previous Daily Cumulative =	1,072,405	-
Operations layer placed (completed) for liner certification. = 37,188		су
Daily Day shift waste placed today: Galleria Scrape, (0) loads @ 17 cy/load (0) trucks =		cv
		cy cy
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 17cy/load (0) trucks =		cy
Daily Night shift placed today: (0) loads @ 21 cy/load (0) trucks = To Date Phase II estimated cumulative waste placed =	1,072,405	-
10 Date i nase il estimated cumulative waste piaced =	1,072,403	cy
Phase IIIA		
Previous Daily Cumulative =	222,174	су
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =		
Operations layer placed (completed for liner certification = 21,276)		су
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		су
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks =		су
To Date Phase IIIA estimated cumulative waste placed =	222,174	су
Phase IIIB		
Previous Daily Cumulative =	439,547	су
		cy
Operations layer placed (completed) for liner certification. = 21,978		-
Daily Day shift waste placed from: Galleria/Eastside (0) loads @ 17 cy/ld (0) trucks =		cy
Daily Night shift waste placed today: (0) loads @ 21cy/load (0) trucks = To Date Phase IIIB estimated cumulative waste placed =	439,547	cy
10 Date Friase ind estimated comulative waste placed =	439,347	cy
Phase IV		
Previous Daily Cumulative =	451,256	су
Operations layer placed (completed) for liner certification = 37,314		су
Daily Day shift waste placed today: (0) loads @ 17 cy/load (0) trucks =		су
Daily Night shift waste placed today: (130) loads @ 21cy/load (4) trucks =	2,730	-
To Date Phase IV estimated cumulative waste placed =	453,986	су
Phase V		
Previous Daily Cumulative =	414,594	су
Operations layer placed (completed) for liner certification = 40,284		су
Daily Day shift waste placed from: Eastside. (146) loads @ 17 cy/load (10) trucks =	2,482	
Daily Night shift waste placed today: (253) loads @ 21cy/load (10) trucks =	5,313	-
To Date Phase V estimated cumulative waste placed =	422,389	
	,	,
1/01/09 Volume Adjustment to Correlate with CAMU Placement Survey	123,750	су
2/31/09 Volume Adjustment to Correlate with CAMU Placement Survey	56,834	

		Estimated Waste at Completion	
Cumulative Total To Date All Phases =	3,163,971 cy	(cy) 2,900,000	% Complete 109.1%

Geosynthetics Placed

Ocosviniletics i laceu			
Phase I (complete)	Previous	Placed	Cumulative Placed
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221.000	0	221.000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340,535	0	340.535
Geocomposite	340,535	0	340.535
Geotextile	50.000	o o	50.000
	,	-	,
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390

Ver1.1 11/07 2 of 4

DAILY PI	RODUCTION	& QUALI	TY CONTROL I	REPORT			
Project No./Contract No.	Pro	iect Title / Locat	ion	Day of Report	Report No.		
		,	Soils Remediation	03-Feb-10	561	1	
				03-1 60-10	301		
GCL	558,653	0	558,653			=	
Geomembrane Geocomposite	558,653 558,653	0	558,653 558,653				
Geotextile	15,925	Ö	15,925				
BMI North							
GCL Geomembrane	1,111,468	0	1,111,468				
Geomembrane Geocomposite	1,111,468 1,111,468	0	1,111,468 1,111,468				
BMI South							
GCL Geomembrane	177,000	0	177,000				
Geocomposite	177,000 177,000	0	177,000 177,000				
,							
Debris Storage Area (complete)							
Geomembrane	12,000	0	12,000				
CAMU Cover							
GCL	845,300	29,100	874,400				
Geomembrane	845,300	29,100	874,400				
Geocomposite	812,400	0	812,400				
				Total Geosynthetics for CAMU Basic Scope (sf)	% Complete of Basic Scope	Total Geosynthetics for CAMU Basic Scope +Option Scope	% Complete of Basic Scope + Option Scope
Geosynthetic System Cumulative To	tal To Date All CA	MU Phases	4,560,838	4,151,232	88.8%	6,534,075	
HEALTH & SAFETY						•	
Description of Health & Safety Actions Taken Toda	ay / Safety Inspections C	onducted					
Safety Topic:							
Eastside Day: Discussed: Identify and report CAMU Day: Discussed: Identify and report	unsafe acts.						
Night shift CAMU & Eastside: Discussed: A	Avoiding back injuries	on the job.					
CONSTRUCTION QUALITY ASSURA	NCE & QUALITY O	ONTROL					
Description of Quality Control Actions Taken Toda							
<u>Daily CQA Summary.</u> Monitored waste placement from the eastsi	de to the CAMU on th	ne dav shift.					
Monitored waste placement from the eastsi	de to the CAMU on the	ne night shift.					
Monitored the installation of geosynthetics. Monitored installation of final cover soils.							
-							
						•	
ISSUES AND/OR ITEMS OF DISCUSS Discussion of Issues / Concerns / Conversations /							

VISITORS					
Name	Organization	Purpose of Visit			T
					Ι
					1
					ļ
	+			ļ	+
	-				+
			+	-	t
	***				t
			+	-	t
	***				t
					1
	<u> </u>		+		t
					t

Richard Laubinger, Construction Manager 3-Feb-10

Weather Table Sunny/Clear

9 ୍ଧ ୩୬ <u>ଘ</u> Sunny / Party Cloudy Cloudy / Partly Sunny Cloudy M, % ₩ ₩ ₩ Light Rain Rain Thunderstorms Snow

> 3 of 4 Ver 1.1 11/07

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	02 Fab 10	EC4
0	0	03-Feb-10	561

DAILY PHOTO LOG

Photo 1



CAMU: Phase I, Phase II, CPE, drain pipe installation.

Photo 2



CAMU: Phase I, Phase II, final cover placement.

Photo 3



CAMU: Phase IIIB.

Photo 4



CAMU: Phase IIIB.

Ver 1.1 11/07 4 of 4