

**BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION**  
**WEEKLY PROGRESS STATUS REPORT**  
**March 24, 2010**

**1. Safety Issue Highlights**

- No issues.

**2. Quality Issue Highlights**

- Geosyntec continued monitoring Phase IIIB/Northwest channel outfall subgrade preparation.
- Geosyntec continued monitoring subgrade prep for BMI South, north channel.
- Geosyntec monitored placement of final cover on Phase IV and Phase V and BMI, South.
- Geosyntec monitored ESI liner crew, installing geosynthetics on Phase IV and Phase V.
- Geosyntec continued monitoring final grading of BMI North.

**3. Last Week's Accomplishment Highlights**

- Eastside, Entact completed scrape.
- Eastside, Entact removed all equipment, Security Guard shack and water tower.
- Eastside closed, pending sampling results.
- Eastside, GES/Eagle continued collecting samples.
- CAMU, continued power screening 1" & 6" minus soils.
- Phase IV and Phase V, ESI continued geosynthetic deployment on the top and north slope.
- Phase IV, Entact continued placing final cover soils over geosynthetics on top and the south slope.
- BMI South, Entact placed final cover soils over geosynthetics.
- Entact continued final grading on Phase I, Phase II, Phase IIIB, including south and west slope.
- BMI South, excavating and grading north channel.
- Phase V, placing final cover on south slope.
- BMI North, grading final cover.
- BMI North, grading laydown and haul road, preparing for subgrade.
- Entact began placing gravel mulch on Phase IIIA, north slope and Phase I, Phase II, east slope.
- GES, collected water samples in sumps at CAMU.
- Entact continued monitoring of sumps.
- Began removing overburden on Parcel C & D.

#### **4. Schedule Highlights for Next Week and Next Three Weeks**

- Eastside, GES/ Eagle continue sampling
- CAMU, Phase IV and Phase V, continue placing geosynthetics.
- Continue installing gravel mulch on side slopes.
- Continue placing final cover soils on Phase IV and Phase V top, north and south slopes.
- Complete final grading on Phase II, south and west slopes.
- Complete final grading on Phase IIIB and Phase IV north slope.
- BMI south, continue grade prepare subgrade.
- BMI south, continue installing geosynthetics.
- BMI south, install geosynthetics in north channel.
- BMI south, place final cover soil.
- BMI north, grade/prepare subgrade.
- BMI north, begin installing geosynthetics.
- BMI north, place final cover soil.
- Continue placing interim cover on Phase V slopes.
- Phase II, west slope install aggregate base road.
- Continue installing gravel mulch on sideslopes.
- Northwest basin, install riprap and fine grading.
- Phase IIIB, install grouted riprap.
- Perform east perimeter channel excavation and grading.
- Perform south perimeter channel excavation and grading.
- Continue sump monitoring in CAMU.
- Northeast Retention Basin, perform fine grading.

#### **1. Submittal Log Issues:**

- **No Issues.**

#### **2. RFI Issues:**

- **No Issues.**

#### **3. Action Items:**

- **None.**

## Basic Remediation Company

875 West Warm Springs Road  
Henderson, Nevada 89011

### Weekly Activities Report

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	24-Mar-10	

#### DAILY PHOTO LOG

Photo 1



CAMU: Phase IV, North slope.

Photo 2



CAMU: Phase I, Phase II and Phase IIIA, east slope, gravel mulch.

Photo 3



CAMU: Phase I, east slope, gravel mulch

Photo 4



CAMU: Phase IV, south slope.