

BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION
WEEKLY PROGRESS STATUS REPORT
April 7, 2010

1. Safety Issue Highlights

- No issues.

2. Quality Issue Highlights

- Geosyntec continued monitoring Phase IIIB/Northwest basin riprap installation.
- Geosyntec monitored placement of final cover on Phase IV and Phase V.
- Geosyntec monitored ESI liner crew, installing geosynthetics on Phase IV and Phase V.
- Geosyntec monitored ESI liner crew make repairs to Phase IV, toe of south slope.
- Geosyntec monitored ESI liner crew installing geosynthetics on BMI South, north perimeter and channel.
- Geosyntec monitored type II installation in Northeast equalization Basin.

3. Last Week's Accomplishment Highlights

- Eastside closed pending sampling results.
- Eastside, GES/Eagle continued collecting samples.
- Ninyo and Moore performed sampling, West Warm Springs connector.
- CAMU, continued power screening 1" & 6" minus soils.
- Phase IV and Phase V, ESI continued geosynthetics installation on the top.
- Phase IV, Entact continued placing final cover soils over geosynthetics on top and the north slope, performing final rolling.
- Entact continued final grading and rolling on Phase I, Phase II, Phase IIIB, including west slope.
- West slope, installed geotextile and type II material on access ramp.
- BMI South, ESI continued installing geosynthetics on north perimeter and channel.
- Phase IV, toe of south slope, ESI performed repairs.
- Phase V, Entact began placing interim cover on south slope.
- BMI North, grading and preparing subgrade.
- Entact continued placing gravel mulch on Phase I, Phase II and Phase IIIB, west slope. Also Phase Phase IV north slope.
- Northwest basin continue installing riprap in basin and on Phase IIIB.
- Northeast equalization basin, installed type II material
- GES, collected water samples in sumps at CAMU.
- Entact continued monitoring of sumps.
- Relocated overburden and spoils on Parcel C & D.

4. Schedule Highlights for Next Week and Next Three Weeks

- CAMU, BMI South complete geosynthetics installation.
- Continue installing gravel mulch on side slopes.
- Continue placing final cover soils on Phase IV and Phase V top, north and south slopes.
- Complete final grading on Phase IIIB, Phase IV and Phase V, north slope.
- BMI south, place final cover soil.
- BMI south, complete channel installation and type II material.
- BMI north, complete subgrade preparation.
- BMI north, install geosynthetics.
- BMI north, place final cover soil.
- Continue placing interim cover on Phase V slopes.
- Continue installing gravel mulch on sideslopes.
- Northwest basin, install riprap and install grout.
- Phase IIIB embankment, install grout in riprap.
- Perform east perimeter channel excavation and grading.
- Perform south perimeter channel excavation and grading.
- Continue sump monitoring in CAMU.
- Northeast Retention Basin, install type II material and riprap.
- Install Perimeter Channel aggregate base.

1. Submittal Log Issues:

- **No Issues.**

2. RFI Issues:

- **No Issues.**

3. Action Items:

- **None.**

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

Weekly Activities Report

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	07-Apr-10	

DAILY PHOTO LOG

Photo 1



CAMU: Southeast channel.

Photo 2



CAMU: Southeast channel.

Photo 3



CAMU: BMI South, north perimeter.

Photo 4



CAMU: BMI South, west