

**BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION**  
**WEEKLY PROGRESS STATUS REPORT**  
**July 9, 2010**

**1. Safety Issue Highlights**

- Water truck backed into a pickup, minor damage, no injuries.

**2. Quality Issue Highlights**

- Geosyntec monitored concrete preparation and placement.
- Geosyntec performed concrete testing.
- Geosyntec monitored waste placement.

**3. Last Week's Accomplishment Highlights**

- Eastside, continued rescape. Loaded and hauled material to CAMU Phase V.
- Eastside, began beta ditch and sewer line removal. Excavation and load out.
- Eastside rescape operation, GES continued performing soil sampling of polygons that are completed.
- Eastside, additional sampling/testing began by Chuck Schmidt.
- CAMU, continued waste placement in Phase V.
- CAMU, GES continued to sample sumps.
- CAMU, continued west channel poured and finished concrete in sections 10 and 11.
- CAMU West channel, continued on subgrade preparation for concrete placement.
- Entact monitored and pumped sumps.

**4. Schedule Highlights for Next Week and Next Three Weeks**

- West channel, continue concrete installation.
- Northwest basin, complete concrete installation.
- Northeast Retention Basin, complete fine grading and install concrete overflow structure.
- Eastside, continue remediation of polygons.
- Eastside, continue beta ditch and sewer line excavation.
- Eastside, begin loadout of stockpiles.
- Eastside rescape, GES continue soil sampling polygons that are completed.
- Phase V, continue waste placement.

**1. Submittal Log Issues:**

- **No Issues.**

**2. RFI Issues:**

- **No Issues.**

**3. Action Items:**

- **None.**



CAMU: West channel, concrete pour and finishing.



CAMU: West channel.



CAMU: Phase V, waste placement.



Eastside: Beta ditch and sewer line removal, load out.