

Weston Solutions, Inc

Suite 810
143 Union Boulevard
Lakewood, CO. 80228



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	02-Jun-08	55

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutions.com	720-641-8660

WEATHER CONDITIONS

Conditions				Temp (F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low	71			Precip. (In/Dy.)	
				High	96	Dir		Humidity (%)	

Additional Weather Comments

Sunny, light wind.

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Hrs	Signed HASP
Dick Laubinger	Construction Manager	Attended Safety Briefing. Morning and afternoon.	-	
		Observed load and haul material from SW-8.		
		After lunch observed Loading from HP-4, hauled next to HP-2.		
		12,000 gal fuel tank, liner and rock install. Overfill protection		
		Daily Report.	4.0	
Total WESTON Man-Hours			4.0	

ON-SITE SUBCONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Hrs	Signed HASP
Eric Gehringer	Entact	Project Manager Back on site.	10.0	
Russ Karnes	Entact	Superintendent/Safety.	10.0	
Larry Haith	Entact	Water Truck Driver	10.0	
Terry Harper	Entact	Operator/Truck Driver.	10.0	
Michael Carlson	Entact	Engineer	10.0	
Ubaldo Zubia	Entact	Operator, Off site in AM.	5.0	
	Entact		-	
	Entact		-	
Laurie Harper	Entact	Truck Driver	10.0	
James Stinnett	Entact	Operator/Truck Driver,	10.0	
Josh Carrol	Entact	Project Controls	10.0	
Devin Osborne	Entact	Operator/Truck Driver	10.0	
Mickey Lynch	Entact	Operator	10.0	
			-	
			-	
			-	
			-	
Total SUBCONTRACTOR Man-Hours			105.0	

Total Work-Hours on Site This Day **109.0**

Cumulative Total Work-Hours From Previous Report -

TOTAL Work-Hours from Start of Construction **109.0**

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	02-Jun-08	55

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed	On-Site Hours			
			Used	Idle	Repair	Total
CAT D400E Dump Truck (1)		No activity	-	-	-	-
JD D400 Dump Trucks (3)		trucks hauling. from SW-8 AM. HP-4 in PM.	20.0	-	-	20.0
CAT 324D long stick excavator		HP-4, stockpile in AM, load out in PM.	10.0	-	-	10.0
CAT D8R Dozer with disc		HP-3, push up and stockpile dry soils.	10.0	-	-	10.0
			-	-	-	-
CAT 330 Excavator		Loading material from SW-8	10.0	-	-	10.0
JD4206D Tractor & (2) Pans		No activity	-	-	-	-
CAT D6 LGP Dozer		HP-3, push up and stockpile dry soils.	10.0			10.0
Water Trucks (2)		Dust Control.	12.0			12.0

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	QTY	UOM	Purpose	Delivery Verification			
					Condn!	Qty	Spec	Tags

WORK COMPLETED

Description of Work Executed Today

Safety Briefings. Morning and Afternoon.

SW-8 load out wet soils, haul to HP-3 and spreading out. Two trucks hauling. In morning. Afternoon one truck hauling.

HP-3, D8 dozer, pushed up and stockpiled soils.

D6 dozer assisting at HP-3 pushing up dry soils. Spread rock in overfill protection area around 12,000 gal fuel tank.

HP-4, longstick excavator, trench and stockpiling around pond. Afternoon load out one truck and haul next to HP-2 area (east).

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Site Safety Briefing, Topic: Morning: Hydration drink plenty of fluids, hot week in forecast.

Afternoon: Communication and patience with coworkers..

QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Dust control met requirements.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

Noticed (4) new fence posts stolen that were installed Friday, 5/30/08. Reported to Linda Nations.

Well drillers, demobilized site.

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	02-Jun-08	55

SITE VISITORS

Name	Organization	Purpose of Visit	In	Out	Signed HASP
Linda Nations	BRC	Site inspection.			

Contractor Verification: On behalf of WESTON SOLUTIONS, INC., I certify this report is complete and correct, and all work performed and materials and equipment used during this reporting period are in compliance with the contract requirements, specifications, and standards, to the best of my knowledge, except as noted herein.

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

2-Jun-08

Weston Solutions, Inc

841 Bishop Street, Suite 2301

Honolulu, HI 96813

Phone: 808.275.2900

Fax: 808.585.7378

**DAILY PRODUCTION & QUALITY CONTROL REPORT**

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	02-Jun-08	55

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Insert Picture Description

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height.

Weston Solutions, Inc

Suite 810
143 Union Boulevard
Lakewood, CO 80228

**CONSTRUCTION QUALITY CONTROL PREPARATORY INSPECTION**

Project No./Contract No.	Project Title / Location	Day of Report	Inspection Time
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project		

DEFINABLE WORK ELEMENT

Work Description	Spec Section	Code Criteria

INSPECTOR

Name	Company	Lic / Cert	Signature	Signed HASP
				Y

PERSONNEL PRESENT [Crew Leaders for Work Element]

Name	Organization	Signed HASP	Name	Organization	Signed HASP

INSPECTION CHECKLIST

Place an "X" under YES or NO in response to the following	YES	NO*
1. Review of Contract Requirements has been completed (SOW, Construction Documents, Code Criteria). Identified variances are noted.	X	
2. Verify that all materials and/or equipment has been submitted and approved, and if required, have been tested.		
3. Verify that provisions have been made to provide for required control inspection and testing.		
4. Work area has been examined to ensure that all required preliminary work has been completed and in compliance with the Contract Requirements.		
5. Required materials, equipment, and sample work have been examined or inspected to ensure that they are on-hand, conform to approved shop drawings or submitted data, and are properly stored.		
6. Activity Hazard Analyses have been reviewed to ensure that safety requirements are met.		
7. Procedures for executing this work element, including elimination of repetitive deficiencies, have been discussed with applicable field crew(s) and subcontractors.		
8. Construction tolerances and workmanship standards for the phase of work being inspected have been described and clearly conveyed.		
9. Verify that the portion of the plan for the work to be performed has been accepted by the Contracting Officer or official representative. [And Client has been notified at least 48 hours in advance (or other notifications as may be required by contract) of beginning any of the required activities under this Feature of Work].		
10. The results of the Preparatory Phase Inspection (e.g., acceptable workmanship, actions required, etc.) are documented on this form, and additional sheets as necessary, and are attached to the Daily Production & Quality Control Report.		

* Explain any NO responses (attach additional sheets if necessary)

Weston Solutions, Inc

Suite 810
143 Union Boulevard
Lakewood, CO 80228

**CONSTRUCTION QUALITY CONTROL INITIAL / FOLLOW-UP INSPECTION**

Project No./Contract No.	Project Title / Location	Day of Report	Inspection Time
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	02-Jun-08	1500

DEFINABLE WORK ELEMENT

Work Description	Spec Section	Code Criteria

INSPECTOR

Name	Company	Lic / Cert	Signature	Signed HASP

PERSONNEL PRESENT [Crew Leaders for Work Element]

Name	Organization	Signed HASP	Name	Organization	Signed HASP

INSPECTION CHECKLIST


Place an "X" under YES or NO in response to the following	YES	NO*
1. Preliminary work is in compliance with the Contract Requirements.	X	
2. Required control inspection and testing is in compliance with the Contract Requirements.		
3. Workmanship standards established at the outset of this activity are acceptable and are in conformance with client and prime contractor expectations.		
4. Workmanship and production rates are in conformance with the established standards.		
5. Any differences or conflicts in work scope or with contract specifications have been brought to the attention of the subcontractor and have been resolved.		
6. All activities are in compliance with the Safety Plan and applicable Activity Hazard Analyses.		
7. Client notified at least 48 hours in advance of beginning the initial phase of work for this Feature of Work.		
8. The Initial or Follow-Up Meeting has been conducted by the Project QA/QC Lead and was attended by the appropriate site personnel and the work leaders responsible for this Feature of Work.		
9. Initial Phase Inspection has been repeated for each new crew to work on-site or at any time specified quality standards are not being met		
10. The results of the Initial or Follow-Up Phase Inspection (e.g., acceptable workmanship, actions required, etc.) are documented on this form, and additional sheets as necessary, and are attached to the Daily Production & Quality Control Report.		

* Explain any NO responses (attach additional sheets if necessary)

Weston Solutions, Inc

Suite 810
143 Union Boulevard
Lakewood, CO 80228

**DAILY FIELD TAILGATE SAFETY MEETING REPORT**

Project No./Contract No.	Project Title / Location		Day of Report
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project		02-Jun-08

EMERGENCY LOCATIONS

Name	Address	Phone No.	Nearest Phone
			720-641-8660

WORK ACTIVITIES (THIS SHIFT)*Refer to Health & Safety Plan / Activities Hazard Analysis*


Act. No.	Task Description	HASP Page	Risk Level		PPE Requirement		Topic Covered
			Chem	Phys	Level	Modifications	

ADDITIONAL SITE HAZARDS*Risks not identified within Health & Safety Plan / Activities Hazard Analysis***HAZARDS (CHEMICAL / PHYSICAL / BIOLOGICAL)**

Description of Potential Hazards / Risks	Safety Procedures & Special Equipment/Techniques	Topic Covered

DISCUSSION TOPICS*AHA Potential Hazards and Control Measures Discussed Today***Daily Work Scope & Activity Hazards***Additional Safety Topics Discussed Today**Additional Comments / Special Topics (Incidents, Actions Taken, Items of Concerns, Etc.) Discussed Today*

DAILY FIELD TAILGATE SAFETY MEETING REPORT

Project No./Contract No.	Project Title / Location		Day of Report
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project		02-Jun-08

TAILGATE SAFETY MEETING ATTENDEES

[illegible]

Meeting Conducted By	Phone	Signature	Start Time	Completed