

Weston Solutions, Inc

Suite 810
143 Union Boulevard
Lakewood, CO. 80228



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	11-Jun-08	62

PROJECT POINTS OF CONTACT

Position	Name	E-Mail Address	Phone No.
PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutio	720-641-8660

WEATHER CONDITIONS

Conditions				Temp (F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low	64			Precip. (In/Dy.)	
				High	91	Dir		Humidity (%)	

Additional Weather Comments

Windy AM. Calm PM

ON-SITE WESTON PERSONNEL

Name	Position	Trade / Work Performed	Hrs	Signed HASP
Dick Laubinger	Construction Manager	Attended Safety Briefings. Morning..	-	
		Observed load and haul material from SW-8		
		D8 dozer stockpiling		
		CAT track scraper hauling material from WST-3 to HP-2 side.		
		Daily Report. Observed HDPE butt fusion of pipe.	3.0	
Total WESTON Man-Hours			3.0	

ON-SITE SUBCONTRACTOR PERSONNEL

Name	Company	Trade / Work Performed	Hrs	Signed HASP
Eric Gehringer	Entact	Project Manager,	10.0	
Russ Karnes	Entact	Superintendent/Safety.	10.0	
Larry Haith	Entact	Water Truck Driver	10.0	
Terry Harper	Entact	Operator/Truck Driver.	10.0	
Michael Carlson	Entact	Engineer	10.0	
Ubaldo Zubia	Entact	Operator	10.0	
Jason Lynch	Entact	Truck Driver, Off Site	-	
	Entact		-	
Laurie Harper	Entact	Truck Driver	10.0	
James Stinnett	Entact	Operator/Truck Driver,	10.0	
Josh Carrol	Entact	Project Controls	10.0	
Devin Osborne	Entact	Operator/Truck Driver	10.0	
Mickey Lynch	Entact	Operator	10.0	
			-	
			-	
			-	
			-	
Total SUBCONTRACTOR Man-Hours			110.0	

Total Work-Hours on Site This Day **113.0**

Cumulative Total Work-Hours From Previous Report -

TOTAL Work-Hours from Start of Construction **113.0**

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	11-Jun-08	62

ON-SITE EQUIPMENT

Equipment	Vendor / Tag No.	Work Performed	On-Site Hours			
			Used	Idle	Repair	Total
CAT D400E Dump Truck (1)		No activity	-	-	-	-
JD D400 Dump Trucks (4)		(2) trucks hauling. SW-8 to HP-3	20.0	-	-	20.0
CAT 324D long stick excavator		No activity	-	-	-	-
CAT D8R Dozer with disc		Disking WST-5, WST-3, CTR-1, HP-3	10.0	-	-	10.0
CAT 345 excavator		SW-8, load out wet soils	10.0	-	-	10.0
CAT 330 Excavator		No activity, down for repairs	-	-	-	-
CAT track scrapers		Hauling from WST-3	10.0	-	-	10.0
CAT D6 LGP Dozer		HP-3, wet soils. Haul road Maintenance	10.0			10.0
Water Trucks (2)		Dust Control.	15.0			15.0

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

Material	Vendor	QTY	UOM	Purpose	Delivery Verification			
					Condn	Qty	Spec	Tags
CAT 14H Motorgrader	Mobilized			Grader				

WORK COMPLETED

Description of Work Executed Today

Safety Briefings. Morning and Afternoon.

SW-8. Load out wet soils on (2) trucks hauling to HP-5.

D6 dozer spreading wet soils at HP-5. Maintenance of Haul Road.

D8 dozer disking all areas.

CAT track scraper hauling previously spread soils from WST-3 to HP-2 east side.

Fusing HDPE Pipe for relocation of water tank closer to work areas. To accommodate Water Truck fill up.

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Site Safety Briefing, Topic: Morning: Hot conditions, drink plenty of fluids...

Afternoon: Truck loading.

QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

Met with Eric Gehringer, Entact, PM: Soil Mixing Pilot Study Report expected at the end of the month.

Submittals are coming in.

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
Task Order 13520.003.001.0004	(Name) ENTACT, Soil Field Mixing Pilot Project	11-Jun-08	62

SITE VISITORS

Name	Organization	Purpose of Visit	In	Out	Signed HASP
Linda Nations	BRC	Site Inspection.			

Contractor Verification: On behalf of WESTON SOLUTIONS, INC., I certify this report is complete and correct, and all work performed and materials and equipment used during this reporting period are in compliance with the contract requirements, specifications, and standards, to the best of my knowledge, except as noted herein.

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

10-Jun-08