Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



DAILY PRODUCTION & QUALITY CONTROL REPORT Project No./Contract No. Project Title / Location Day of Report Report No. 6389 **BRC Eastside Common Areas Soils Remediation** 28-Jul-08 33

PROJECT POINTS OF CONTACT					
Position	Name	* E-Mail Address	Phone No.		
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400		
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400		
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.	970-260-5886		
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolutio	720-641-8660		

	C	onditions		Tem	p (F)	Wind	Add'l Readings
277	C. and Olean	nas	Cunau/Class	Low	83		Prealp. (InDy)
MA	Sunny/Clear	PM	Sunny/Clear	High	105	Dir	Humidity (%)

Calm to steady wind.

Y
Y
N
N

Name	Position	Trade / Work Performed	Y/N
Wayne Wofford	QA/QC Tech	Oversight	Y
Brent Barbacane	QA/QC Tech	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N

Doug Herlocker Air Monitoring Specialist Air Monitoring	V	
Becky Dano Air Monitoring Specialist Air Monitoring	Y	
Jerry Faucheux Air Monitoring Specialist Air Monitoring	Y	

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Michael Parker	Entact	Health and Safety Technician	Y
	Entact	16 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
	American Asphalt	Earthwork Superintendent	Y
	American Asphalt	11 Equipment Operators & Truck Drivers,	Y
	Environmental Specialties,Inc	Liner Superintendent	N
	Environmental Specialties,Inc	12 Liner laborers	N

Ver 1.1 11/07 1 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	00 14 00	20
		28-Jul-08	33

Equipment	Vendor / Tag No.			Work Performed				
CAT D400E Dump Truck (1)		Eastsid	9		-		-	-
JD D400 Dump Trucks (4)		Eastside	9				-	
CAT 324D long stick excavat	01	No activ	ity				-	
CAT D8R Dozer with disc		Eastside	9	+				
CAT 345 excavator		Eastside	9			-		-
CAT 330 Excavator		Eastside	9				-	
Case double pan scrapers.		Eastside	9				-	
CAT D6 LGP Dozer (2)		Eastsid	9					
Water Trucks (2)		Eastside	9					
637/631 Cat Scrapers (6)		CAMU						
CAT 16H Grader		CAMU						
CAT D-10 Dozer		CAMU						
CAT Water Wagon		CAMU						
CAT D-6 Dozer	1000	CAMU						
CAT 14H Grader		CAMU						-
Gradall		CAMU						
Bobcat Skidsteer		CAMU						
JLG		CAMU						
CAT D4 dozer		CAMU						
MATERIAL HANDLING	ON-SITE DELIVERY / REMOVAL) ·						
Material	Vendor	QTY	UOM	Purpose	Condtn		/erification Spec	Tans
Geocomposite Clay Liner	CETCO	0	rolls	For CAMU	Condo	540	opec	1 809

WORK COMPLETED

Eastside Mixing and Drying Activity;

- Loading out dried material from SW-4 using 345 excavator. (4) haul trucks hauling to beta ditch stockpile. loads, () cy.
- Leveled material from SW-4 on staging area and beta ditch using D6 dozer..
- D8 Dozer disking wet pond material that is spread over the dry ponds.
- Versatile tractor and pans transporting dried out material from CTR-2 and spreading at stockpile. loads, () cy.
- Case tractor and scrapers idle.
- Estimated dryed material hauled to stockpiles: loads, () cy daily, (TBD)cy cummulative.
- Welded 3" pipe for future pumping operations.

CAMU Activity:

Excavation

- Phase 1, and phase II excavation continued Grading East and West slopes, grading floor and hauling material to stockpile.
- Screener, screening soils for slopes, continued placement as needed. Long stick with roller attachment continued on West slope..
- Entact maintained 12" clean soil cap over west haul rd and bypass rd.
- Phase II, (0) cy daily, no activity. (TBD) cummulative.

Embankment

- Phase 1 estimated daily embankment placed: 0 cy
- Phase 1 estimated cummulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cummulative waste placed: 0 cy

Geosynthetics

- Phase 1 GCL placed: 0 sf daily, 0 sf cummulative
- Phase 1 Geomembrane: 0 sf daily, 0 sf cummulative
- Phase 1 Geocomposite: 0 sf daily, 0 sf cummulative
- Phase 1 Geotextile: 0 sf daily, 0 sf cummulative

Other: Sewer alignment: Ditch work begun.

Perimeter Fence Inspection and Repair

Inspection no findings.

Other Project Support Personnel

DAILY PRODUCTION & QUALITY CONTROL REPORT Day of Report Project No./Contract No. Report No. **BRC Eastside Common Areas Soils Remediation** 6389 28-Jul-08 33

Other I roject dupport I crat	Office		
Linda Nations			
Devin Gordon			

HE.	Δ1.	TH.	2	SA	E	τ

Description of Health & Salety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates
Morning: Housekeeping of equipment and haul trucks.
Afternoon: Hydration.

American Asphalt Tailgates
Morning: Hydration.

		ROI

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary

Inspected Liner staging area and covering. Ok Compaction testing performed on Phase 2, Western slope. Passed. Inspected 12" caps on haul rds, Ok.

Deviations from CQA Plan

ISSUES AND/OR ITEMS OF DISCUSSION

Eastside work area vandalized over weekend. Power cables cut to office trailers and Kawasaki mule (ATV) taken but found on site. All notifications made.

SITE VISITORS	Organization	Purpose of Vielt	
1111111	LANGUAGE CONTRACTOR	THE PARTY OF THE P	
Dock Kim	ATC	Field Observation	

		_	
Hoport	Prepared	By	/ Title

Date Prepared

Signature

3 of 4

Dick Laubinger, Construction Manager

28-Jul-08

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	28-Jul-08	22
0	0	20-Jul-00	33

DAILY PHOTO LOG

Photo 1



CAMU, Phase 1, West Slope, preparation.

Photo 2



CAMU, Phase 1, West slope. Preparation.

Photo 3



Eastside, stockpile over beta ditch.

Photo 4



CAMU, Phase 1, West Slope. Long stick excavator with roller attachment.