

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	01-Oct-08	90

PROJECT POINTS OF COM	NTACT		
Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris, On Site	Ifarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranajit Sahu,	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660

ions		Tem	p (F)	W	ind	Add'l Readings
DM	Course / Barty Claudly		69			Precip. (In/Dy.)
PW	Sunny / Party Cloudly	High	96	N	5mph	Humidity (%)
	ions PM		PM Suppy / Party Cloudly Low	PM Suppy / Party Cloudly Low 69	PM Suppy / Party Cloudly Low 69	PM Suppy / Party Cloudly Low 69

Additional Weather Comments

Winds calm in the AM from the North. PM, winds light from the North

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	Y
Dave Goertz	Project Engineer	Construction Management Services.	Y
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
	Assist. Const. Mgr	Construction Management Services.	
June Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Engineer of Record	Oversight	Y
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Wayne Wofford	QA/QC Tech	Oversight	Y
Brent Barbacane	QA/QC Tech	Oversight	Y
ON-SITE SUPPORT PER	RSONNEL	NOTES AND A SECOND CONTRACTOR OF SECOND CONTRACTOR	
Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tecl	Air Monitoring Specialist	Air Monitoring,	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y
Jerry Faucheux, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N

		FURTHER HANDER THE WAS ARRESTED AS FOR THE CONTRACTOR OF THE CONTRACTOR AS A STATE OF THE CONTRACTOR O	
OVERSITE PERSONNE			
Name	Position	Trade / Work Performed	Y/N
Scott McKeag, McGinley	Oversight	For NDEP	N
Devin Gordon, McGinley	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Ron Perry, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Surveying, QA	N
Brian Rakvica	Inspector	NDEP	N

i bodo, odivcy	Ourvoyord	ourveying, art	1 1
Brian Rakvica	Inspector	NDEP	N
ON-SITE CONTRACTO	OR PERSONNEL		
Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	Y
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
	Entact	26 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
Adam Calveledge	Entact	Health & Safety Officer	Y
			Y
Rick McIntire	Entact	CSP, Safety	N
	American Asphalt	2 Equipment operators	Y
	American Asphalt	1 Superintendent	Y
	Environmental Specialties.Inc	Liner Superintendent	N

1 of 4 Ver 1.1 11/07

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	01-Oct-08	90

Environmental Specialties,Inc	Laborers/ Seamers	N
Kenney Survey	CAMU	Y
ABC Survey	Eastside/CAMU	Y
	,	
	Kenney Survey	Environmental Specialties,Inc Laborers/ Seamers Kenney Survey CAMU ABC Survey Eastside/CAMU .

ON-SITE EQUIPMENT	STATE OF THE PARTY	是为由于文章和1988年,第2006年5月1日,1986年5月	
Equipment	Vendor / Tag No.	Work Performed	
CAT D400E Dump Truck (2)		CAMU	
JD D400 Dump Trucks (6)		Eastside	
CAT 324D long stick excavator		CAMU	
CAT D8R Dozer with disc		Eastside	
CAT 345 excavator		Eastside	
CAT 330 Excavator		Eastside	
Case double pan scrapers.		Eastside	
CAT D6 LGP Dozer (2)		Eastside	-
Water Trucks (2)		Eastside	-
637/631 Cat Scrapers (6)		CAMU	-
CAT 16H Grader		CAMU	-
CAT D-10 Dozer	-	CAMU	-
CAT Water Wagon		CAMU	-
CAT D-6 Dozer		CAMU	-
CAT 14H Grader		CAMU	-
Gradall		CAMU	-
JLG		CAMU	-
IR Smooth drum Roller		Eastside and CAMU	-
Tenent Street Sweeper		Eastside and CAMU	-
			-
			-

MATERIAL HANDLING	(ON-SITE DELIVERY / REMOVAL)						NY S
Material	Vendor	QTY	UOM	Purpose	D	elivery	Verificatio	n
Waterial	Vendor	α,,	OOW	1 dipose	Condtn	Qty	Spec	Tags
GCL	CETCO	39	rolls	For CAMU				
Geocomposite	Agru	0	rolls	For CAMU				
Geomembrane	Agru	0	rolls	For CAMU				

WORK COMPLETED

Eastside Mixing and Drying Activity:

- Loaded out wet soils from SW-11 with CAT 345 excavator (3) trucks hauled 139 loads @ 20 cy/load = 2,780 cy. Spreading at dry ponds.
- D6 dozer spread wet material from SW-10 at HP-5.
- D8 dozer and disk working wet material previously placed at dry ponds.
- Tractor and pans 73 loads @ 30 cy/loads = 2,040 cy prepared material. (1) tractor. Watered haul Rds and Maintained them with 4,000 gal Water truck and 14H Motorgrader.
- Continued pumping water from SC-1 to SW-12.
- 324 CAT Longstick excavator mixed wet sediments into the dry ponds.
- D6N idle.

CAMU Activity:

-Phase 2 excavation, north of western ditch, (0) scrapers, hauled 0 cy.
-Continued fence installation in Tronox and Timet property for haul road construction.
-Installing main gate at West Warm springs Rd, along with fence tie-in.

-Continued screenining 6" minus material for future cover soil and engineered fill.

-Phase 2 screening 6" minus material for placement at phase 2 floor. (AAG).

Continued installation of construction fence along entrance haul road.

-Phase IIIA, excavation hauling to stockpile. 40 ton dump trucks- 132 loads @22cy/load = 2,904 cy - (3) trucks. Water truck support.

2 of 4

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 0 cy
- Phase 1 estimated cummulative waste placed: 0 cy
- Phase 1 Operations Layer placed. completed.

Geosynthetics. Estimated cummulative installed quantity by Phase.

Phase 1 GCL placed: 0 sf daily, 307,372 sf cummulative.

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	01-Oct-08	90
		01-001-06	90

- Phase 1 Geomembrane:0 sf daily, 307,372 sf cummulative

- Phase 1 Geocomposite: 0 sf daily, 307,372 sf cummulative.

- Phase 1 Geotextile: (0) sf daily. 69,340 sf cummulative.

Other: Construction Office Trailers:

Electrician continued installing conduit.

	FFTY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates

Safety Topic: Housekeeping of PPE in Decon work area.

Safety Incidents: None.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

Monitored site activities as described in the Plan of the Day.

Monitored site haul road maintenance and construction of new 12" capped haul roads.

Provide oversight at the CAMU regarding screening of native soils at the site stockpiles for the production of engineered fill.

Continue updating project documents and database to facilitate reporting.

Monitor fence installations.

Received additional Conex unit at the Eastside for use as an onsite soil laboratory.

Monitored the delivery and inventory of GCL.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

Demonstration of the decontamination of haul truck dry run held on Westside exit decontamination pad, for internal review. Ran one haul truck over CAMU exit haul road and performed decon. Truck inspected for any remaining sediments. Repeated (3) times. Attendees: Devon Gordon, McGinley, Lee Farris, BRC, Greg Corcoran, Dan Street, Geosyntec, Dan Brennecke, Dick Laubinger, Chris White, Weston Solutions. Eric Gehringer, Russ Karnes, Joe Curila, Entact.

Weekly Progress Meeting held at BRC Offices.

SITE VISITORS					
Name	Organization	Purpose of Visit			
			-		
			-		
			-		
		,			-

Report Prepared By / Title

Date Prepared

Signature

Dick Laubinger, Construction Manager

1-Oct-08

Ver 1.1 11/07 3 of 4

Basic Remediation Company

875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	01-Oct-08	00	
0	0	01-Oct-06	90	

DAILY PHOTO LOG

Photo 1



Westside decon pad: Beginning of decontamination dry run, internal review.

Photo 2



Westside decontamination dry run 40 ton haul truck approaching after driving in from CAMU Phase 1 area.

Photo 3



Westside decon pad: Decon worker performing decontamination of haul truck.

Photo 4



 $We st side: De con \ worker \ performing \ de contamination \ of \ haul \ truck.$