

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 17-Nov-08 | 134 |

PROJECT POINTS OF CONTACT

| Position | Name | E-Mail Address | Phone No. |
|------------------------|-------------------|----------------------------------|--------------|
| BRC PROJECT MANAGER | Lee Farris | lfarris@landwellco.com | 702-567-0400 |
| BRC PROJECT MANAGER | Ranjit Sahu | sahuron@earthlink.net | 702-567-0400 |
| CONST. PROJECT MANAGER | Dan Brennecke | Dan.Brennecke@westonsolutions.c | 970-260-5886 |
| Construction Manager | Richard Laubinger | Richard.Laubinger@westonsolution | 720-641-8660 |

WEATHER CONDITIONS

| Conditions | | | | Temp (°F) | Wind | Add'l Readings | |
|------------|-------------|----|-------------|-----------|--------|----------------|--|
| AM | Sunny/Clear | PM | Sunny/Clear | Low 49 | | Precip. (in) | |
| | | | | High 78 | N 5mph | Humidity (%) | |

Additional Weather Comments:

0 mph, in AM. 5 mph, (N) in PM.

ON-SITE WESTON PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|----------------|----------------------|-----------------------------------|-----|
| Dick Laubinger | Construction Manager | Construction Management Services. | Y |
| Dan Brennecke | Project Manager, CM | Construction Management Services. | N |
| Richard Davis | Project Engineer | Construction Management Services. | Y |
| Chris White | Assist. Const. Mgr | Construction Management Services. | Y |
| Wayne Hodgson | Assist. Const. Mgr | Construction Management Services. | Y |
| Kevin Cooke | Assist. Const. Mgr | Construction Management Services. | Y |
| June Laubinger | Admin Assistant | Construction Management Services. | Y |
| | | | |
| | | | |
| | | | |
| | | | |

ON-SITE GEOSYNTEC PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|-----------------|------------------|------------------------|-----|
| Greg Corcoran | Design Engineer | Oversight | N |
| Dan Street | QA Manager | Oversight | Y |
| Jim Cox | QA/QC Supervisor | Oversight | N |
| Robecca Flynn | Engineer | Oversight | N |
| Wayne Wofford | QA/QC Tech | Oversight | Y |
| Brent Barbacane | QA/QC Tech | Oversight | Y |
| Camon Liddell | QA/QC Tech | Oversight | Y |
| Jeremy Osborn | QA/QC Tech | Oversight | Y |
| Roland Derosier | QA/QC Tech | Oversight | Y |

ON-SITE SUPPORT PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|----------------------------|---------------------------|------------------------|-----|
| Doug Herlocker, Tetra Tech | Air Monitoring Specialist | Air Monitoring. | N |
| Becky Dano, Tetra Tech | Air Monitoring Specialist | Air Monitoring. | Y |
| Jerry Fauchaux, Tetra Tech | Air Monitoring Specialist | Air Monitoring | N |
| | | | |
| | | | |
| | | | |

OVERSITE PERSONNEL

| Name | Position | Trade / Work Performed | Y/N |
|------------------------|-------------------|------------------------|-----|
| Mark Elzman, ASW | Inspector | Liner Inspector | Y |
| Devin Gordon, McGinley | Oversight | For NDEP | Y |
| Dock Kim, ATC | Field Observation | For AIG | Y |
| Joe Ludlow, ASW | Inspector | Liner Inspector | N |
| Steve Morrow, ASW | Inspector | Liner Inspector | N |
| Brian Rakvica | Inspector | NDEP | N |
| PBS&J, Survey | Surveyors | Surveying, QA | N |

ON-SITE CONTRACTOR PERSONNEL

| Name | Company | Trade / Work Performed | Y/N |
|-----------------|----------|--|-----|
| Erik Geringer | Entact | Project Manager | Y |
| Josh Carrol | Entact | Asst Project Manager | Y |
| Russ Karnes | Entact | Eastside, Superintendent | Y |
| Michael Carlson | Entact | Engineer | Y |
| Joe Curilla | Entact | Health & Safety Officer | Y |
| Timothy Stadt | Entact | Health and Safety Technician | Y |
| | Entact | 26 Equipment Operators & Truck Drivers | Y |
| Ed Long | Entact | CAMU, Superintendent | Y |
| Lance Bruce | Entact | Health & Safety Officer | Y |
| Terry Harper | Entact | CAMU, Superintendent | Y |
| Rick McIntire | Entact | CSP, Safety | N |
| Dale Walsh | Converse | CSP, Safety | N |

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 17-Nov-08 | 134 |

| | | | |
|--------------------------------|------------------------|---|--|
| Environmental Specialties, Inc | 1 Liner Superintendent | Y | |
| Environmental Specialties, Inc | 12 Laborers/ Seamers | Y | |
| Kenney Survey | CAMU | N | |
| ABC Survey | Eastside/CAMU | N | |
| | | | |
| | | | |
| | | | |
| | | | |

ON-SITE EQUIPMENT

| Equipment | Vendor / Tag No. | Work Performed | | | | |
|-------------------------------|------------------|-------------------|---|---|---|---|
| CAT D400E Dump Truck (2) | | CAMU | - | - | - | - |
| JD D400 Dump Trucks (8) | | Eastside | | - | - | - |
| CAT 324D long stick excavator | | CAMU | - | - | - | - |
| CAT D8R Dozer with disc | | Eastside | | - | - | - |
| CAT 345 excavator | | Eastside | | - | - | - |
| CAT 330 Excavator | | Eastside | | - | - | - |
| Case double pan scrapers. | | Eastside | | - | - | - |
| CAT D6 LGP Dozer (2) | | Eastside | | | | - |
| Water Trucks (2) | | Eastside | | | | - |
| 637/631 Cat Scrapers (6) | | CAMU | | | | - |
| CAT 16H Grader | | CAMU | | | | - |
| CAT D-10 Dozer | | CAMU | | | | - |
| CAT Water Wagon | | CAMU | | | | - |
| CAT D-6 Dozer | | CAMU | | | | - |
| CAT 14H Grader | | CAMU | | | | - |
| Gradall | | CAMU | | | | - |
| JLG | | CAMU | | | | - |
| IR Smooth drum Roller | | CAMU, Phase 1 | | | | - |
| Tenent Street Sweeper | | Eastside and CAMU | | | | - |
| Bomag Smooth drum Roller | | CAMU, Phase 1 | | | | - |
| | | | | | | - |
| | | | | | | - |
| | | | | | | |
| | | | | | | |

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)

| Material | Vendor | Today | UOM | Purpose | Delivery Verification | | | |
|--------------|--------|-------|-------|-------------------|-----------------------|-----|------|------|
| | | | | | to date | Qty | Spec | Tags |
| GCL | CETCO | 126 | rolls | For CAMU, On site | | 409 | | |
| Geocomposite | Agru | 54 | rolls | For CAMU, On site | | 248 | | |
| Geomembrane | Agru | 0 | rolls | For CAMU, On site | | 170 | | |

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

- Day Shift:
 - Continue powerscreening PUA-4, dry ponds.
 - Worked on tarps and rails for haul trucks.
 - Prepare area for night operations.
- Night Shift:
 - Continued hauling material from Beta Stockpile over to the CAMU, Phase I for placement.

CAMU Activity:

Excavation .

- Day Shift:
 - ESI continued placing liner in Phase II. West slope and sump.
 - Continued screening 6" minus material to backfill NE Equalization Basin.
 - Continued excavating storm pipe trench west of NE basin. looking for waste. found an area of waste approximately 200' East of Manhole (2). No waste between this point back to Northeast equalization basin.
- Night Shift: Continued placing material from Eastside into Phase I.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed: 0 cy

Waste Placement

- Phase 1 estimated daily waste placed: 14 loads @ 20cy/load = 280 cy. (1 truck hauling).
- night shift placed: 198 loads @ 20cy/load = 3,960 cy. (12 trucks hauling.)
- Phase 1 estimated cumulative waste placed: 191,598 cy. Western Ditch, NE Equillization, Eastside beta stockpile and PUA-4.
- Phase 1 Operations Layer placed, completed. Cumulative total: 21,662

Geosynthetics. Estimated cumulative installed quantity by Phase.

- Phase 1 GCL placed: 0 sf daily, 307,372 sf cumulative.
- Phase 1 Geomembrane: 0 sf daily, 307,372 sf cumulative

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 17-Nov-08 | 134 |
| | | | |

-Phase 1 Geocomposite: 0 sf daily, 307,372 sf cumulative.
-Phase 1 Geotextile: (0) sf daily, 69,340 sf cumulative.
-Phase 2 GCL placed: (29,678) sf daily, 405,427 sf cumulative.
-Phase 2 Geomenbrane: (29,678) sf daily, 405,427 sf cumulative.
-Phase 2 Geocomposite: 0 sf daily, 0 sf cumulative.

Other:

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Entact H&S Tailgates

Safety Topic: Eastside: Remain focused on work.

Safety Topic: CAMU, Day: Do not work downslope from rolls of liner or equipment.

Night shift: Remain focused on work.

Safety Incidents: No.

Dust Incidents: None.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary

Monitored waste placement, compaction and proofrolling of material hauled from Eastside Beta Stockpile, placed in Phase I. Night shift.

Monitored waste placement, compaction, of waste found in storm piping trench. Day shift.

Monitored installation of operations fill in Phase I.

Monitored installation of geosynthetics in Phase II,

Continue review of and updating of project documents and database to facilitate reporting.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns Conversations Topics

SITE VISITORS

[illegible]

| | | |
|----------------------------|---------------|-----------|
| Report Prepared By / Title | Date Prepared | Signature |
|----------------------------|---------------|-----------|

Dick Laubinger, Construction Manager 17-Nov-08

Dick Laubinger, Construction Manager 17-Nov-08

Dick Laubinger, Construction Manager 17-Nov-08

| | | |
|----------------------------|---------------|-----------|
| Report Prepared By / Title | Date Prepared | Signature |
|----------------------------|---------------|-----------|

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|--|---------------|------------|
| 6389 0 | BRC Eastside Common Areas Soils Remediation 0 | 17-Nov-08 | 134 |

DAILY PHOTO LOG

Photo 1



Eastside: PUA-4 powerscreening moisture conditioned soils

Photo 2



CAMU: Phase I & Phase II tie-in of liner.

Photo 3



CAMU: West slope and sump liner installation.

Photo 4



CAMU: Phase II, looking toward western ditch liner.