

BRC Soils Remediation Kick-Off Meeting

April 2, 2009

Dr. Ranajit (Ron) Sahu, PM

Agenda

- Introductions // Introductory Remarks
 - NDEP
- Organization – Roles and Responsibilities
- ENTACT Presentation
- Project Sequence
- Schedule - Key Dates
- Development Plan Status
- Contingency Planning
- Reporting Matrix
- 24-Hour Contact List







CATERPILLAR

78

789C

30


RJ 37488

30






- Mobilization (Equipment & Personnel)
- Install Project Trailers & Parking Areas
- Install Fence (CAMU & Interior Eastside)
- Construct Decontamination Areas
- Construct Fueling Areas
- Install Sedimentation & Erosion Controls
- Construct Debris Storage Area



2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Initiate Haul Road Construction
- Northwest Retention Basin Construction
- Install Stormwater Manholes and Piping




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

May 2008




- Complete Northwest Basin Construction
- Northeast Retention Basin Construction
- Phase I Excavation & Grading
- Western Stormwater Channel Construction
- Eastern Stormwater Channel Construction
- Install Stormwater Manholes and Piping



2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase I Liner Installation
- Initiate Phase I Operational Layer Placement (Western Ditch Soils)




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

July 2008




- Phase I Operational Layer Placement Complete
- Phase I Waste Placement
- Initiate Slit Trench Excavation
- Initiate Phase II Excavation & Grading




2008											2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Complete Phase I Waste Placement
- Complete Phase I Interim Cover Placement
- Phase II Liner Installation
- Phase IIIA Excavation & Grading
- Phase IIIB Excavation & Grading
- Slit Trench Excavation




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase II Liner Installation Completed
- Phase II Operational Layer Completed
- Phase IIIA Liner Installation Completed
- Phase IIIB Liner Installation Completed
- Slit Trench Excavation




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase II Waste Placement
- PHASE IIIA Operational Layer Completed
- Phase IIIB Operational Layer Completed
- Slit Trench Excavation




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase II Waste Placement
- Slit Trench Excavation Phase Completed
- Phase IV Excavation & Grading




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase II Waste Placement
- Phase IV Liner Installation
- Phase V Excavation & Grading




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase II Waste Placement Complete
- Phase IV Operational Layer Placement
- Phase V Liner Installation



2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase II Interim Cover Placement
- Phase IIIA Waste Placement Complete
- Phase V Operational Layer Complete




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

March 2009

Eastside




- Phase IIIA Interim Cover Complete
- Phase IIIB Waste Placement



2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase IIIB Waste Placement Complete
- Phase IIIB Interim Cover Complete
- Phase IV Waste Placement
- BMI North Landfill Grading
- BMI South Landfill Grading
- BMI South Landfill Liner Installation




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

May 2009

Eastside



- Phase IV Waste Placement Completed
- BMI North Landfill Liner Installation




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

June 2009

Eastside



- Phase IV Interim Cover Complete
- Phase V Waste Placement
- BMI North Landfill Liner Installation




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

July 2009

Eastside




- Phase V Waste Placement
- BMI North Landfill Liner Installation Complete




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- Phase V Waste Placement Complete
- Phase V Interim Cover Complete




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

• Construction Manager Approval of Eastside Area




2008											2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

• CAMU Closure Liner Installation




2008											2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

• CAMU Closure Liner Installation




2008											2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

• CAMU Closure Liner Installation




2008											2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

- CAMU Closure Liner Installation Completed
- CAMU Closure CPE Pipe Installation




2008										2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar

• CAMU Cover Soil Placement



2008											2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar


- CAMU Cover Soil Placement
- CAMU Cover Grouted Riprap Installation
- CAMU Cover Aggregate Road Base Installation
- CAMU Cover Soil Binder Installation
- CAMU Cover Gravel Mulch Installation
- Demobilize Option Scope Resources



2008											2009												2010		
Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar




Slit Trenches Level B Layout



Remediation Key Dates

- Contractor Selection Complete/NTP (4/7/08)
- Pilot Project Initiation (3/17/08)
- CAMU Construction Start (6/24/08)
- First Waste Into CAMU (9/4/08)



3
Hook-Development

8
Hook- Open Space

CITY OF HENDERSON
BIRD VIEWING PRESERVE

CITY OF HENDERSON
WATER RECLAMATION
SOCIETY

WESTON
HILLS
DEVELOPMENTS

TUSCANY
DEVELOPMENT

CITY OF
HENDERSON
NORTHERN RIB
PONDS

5
Galleria North

6
Sunset
North

1A
100' Utility
Corridor

9
Upper Ponds

2
Mohawk

10
First Eight Rows
Phase II

7
First Eight Rows
Phase I

12
Spray Wheel

11
TIMET Ponds

1
Parcel 4B

13
Staging

4
Southern RIBs

1
Parcel 4A

CAMU

Expected NFA Schedule

1 – 4A/4B	12.15.08
1A – Sewer Corridor	08.31.08
2 – Mohawk	03.01.09
3 - Residential Hook	04.15.09
4 – Gaming/COH RIBS	06.01.09
5 – Galleria North	08.01.09
6 – Sunset North	12.01.09
7 – First Eight Rows – Ph I	02.01.10
8 – Open Space Hook	04.01.10
9 – Upper Ponds	06.01.10
10 – First Eight Rows – Ph II	09.01.10
11 – Timet Ponds	12.01.10
12 – Spray Wheel	03.01.11
13 – Staging Area	06.01.11