Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No. Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	10-Jan-09	181

PROJECT POINTS OF CONTACT						
Position	Name	E-Mail Address	Phone No.			
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400			
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400			
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886			
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660			

VEATHE	R CONDITIONS							
- Carlotte	C	onditions		Tem	p (f)	W	ind .	Add'l Readings
AM	0	PM	0	Low	35			Precip. (nDy)
Am	Sunny/Clear	PW	Sunny/Clear	High	55	NNE	7mph	Humidity (%)

Light wind in AM to approx 10 mph in PM.

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	N
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Wayne Hodgson	Assist. Const. Mgr	Construction Management Services.	N
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	N
June Laubinger	Admin Assistant	Construction Management Services.	N

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Robecca Flynn	Engineer	Oversight	N
Wayne Wofford	QA/QC Tech	Oversight	N
Roland Derosier	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Jeremy Osborn	QA/QC Tech	Oversight	N
Victor Heredia	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Mark Eizman, ASW	Inspector	Liner Inspector	N
Devin Gordon, McGinley	Oversight	For NDEP	N
Dock Kim, ATC	Field Observation	For AIG	Y
Joe Ludlow, ASW	Inspector	Liner Inspector	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Surveying, QA	N

Brian Rakvica	Inspector	NDEP	N
PBS&J, Survey	Surveyors	Surveying, QA	N
ON-SITE CONTRACT	OR PERSONNEL		
Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Josh Carrol	Entact	Asst Project Manager	Y
Russ Karnes	Entact	Eastside, Superintendent	Y
Michael Carlson	Entact	Engineer	
Joe Curilla	Entact	Health & Safety Officer	Y
Timothy Stadt	Entact	Health and Safety Technician	Y
	Entact	26 Equipment Operators & Truck Drivers	Y
Ed Long	Entact	CAMU, Superintendent	Y
Lance Bruce	Entact	Health & Safety Officer	N
Terry Harper	Entact	CAMU, Superintendent	N
Rick McIntire	Entact	CSP, Safety	Y
Dale Walsh	Converse	CSP, Safety	N

Ver 1.1 11/07 1 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	40 (00	404
		10-Jan-09	181

Eli Blackburn	Entact	Asst Project Manager	Y
	Environmental Specialties,Inc	1 Liner Superintendent	Y
	Environmental Specialties,Inc	12 Laborers/ Seamers	Y
	Kenney Survey	CAMU	N
	ABC Survey	Eastside/CAMU, Mohawk Drive.	N

Equipment	Vendor / Tag No.	Work Performed	_	_	_
CAT D400E Dump Truck (10)		CAMU	-		_
JD D400 Dump Trucks (9)		Eastside			
CAT 324D long stick excavator		CAMU			
CAT D8R Dozer with disc		Eastside	-	-	
CAT 345 excavator, (3)		Eastside			
CAT 330 Excavator		Eastside	-	-	
Case double pan scrapers.	ouble pan scrapers. Eastside		-	- 2	
CAT D6 LGP Dozer (1)		Eastside			
Water Trucks (2)		Eastside			
637/631 Cat Scrapers (2)		CAMU			
CAT 16H Grader		CAMU			
CAT D-10 Dozer		CAMU			
CAT Water Trucks (2)		CAMU			
CAT D-6 Dozer, (2)		CAMU			
CAT 14H Grader		CAMU			
Gradall		CAMU			
JLG		CAMU			
IR Smooth drum Roller		CAMU, Phase 1			
Tenent Street Sweeper		Eastside and CAMU			
Bomag Smooth drum Roller		CAMU, Phase 1			
Chieftain 1400 Powerscreener		CAMU, screening 1"& 6" minus			

MATERIAL HANDLING	G (ON-SITE DELIVERY / REMOVA	AL)						
Material	Vendor	Today	UOM	Purpose	Delivery Verification			
nigiti iai	Velidor	Today	UCM	Furpose	to date Qty	to date Qty Spec	Tags	
GCL	CETCO	12	rolls	For CAMU, On site	793			
Geocomposite	Agru	0	rolls	For CAMU, On site	697			
Geomembrane	Agru	0	rolls	For CAMU, On site	236			

WORK COMPLETED

Eastside Mixing and Drying Activity:

- Continued hauling dry soils from PUB-4 to SW-2 and mixing/drying material.
- Continue pumping water from SW-7 to SW-12.

 Continue additional excavation below design grades in PUB-4, removing impacted soils.
- Night Shift:
- No Activity.

CAMU Activity:

- ESI continued placing GCL and Geomembrane on North BMI Landfill.

 Continued excavating contaminated soil from NW Detention Basin/Phase IIIB trench and placing in Phase I.
- Continued excavaing contaminated soil from Nov Detention basin/Phase lits trenct
 Continued screening cover soils from North BMI Landfill from 200,000 cy stockpile.
 Continued hauling/placing 1* and 6* minus cover soils on North BMI Landfill.
 Continue grading Phase IIIA.
 Received and off loaded additional rolls of geosynthetics.

- Night Shift:
- No Activity.

- Phase 1 embankment, complete.
- Phase 1 estimated cummulative embankment placed: 0 cy
- Phase II embankment , complete.

Waste Placement

- Phase 1 estimated daily waste placed, Phase IIIB Trench: 76 loads @ 20 cy/load = 1,520 cy. (2 trucks).
- night shift placed: (0) loads @ 18cy/load = 0 cy.
 Phase 1 estimated cummulative waste placed: 286,760 cy.
 Phase 1 Operations Layer placed. completed. Cumulative total: 21,662
- Phase 2 estimated night shift placed: 0 loads @ 18cy/load = 0 cy, (18 trucks).
- Phase 2 Operations Layer placed, daily: 0 cy. Cumulative total: 37,188 cy. Phase 2 estimated cummulative waste placed: 59,976 cy.

Genevathatice Estimated cummulative installed quantity by Phase

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	10-Jan-09	181
		10-3411-09	101

Geosynthetics. Estimated cummulative installed quantity by Phase.

Phase 1 GCL placed:0 sf daily, 307,372 sf cummulative.

Phase 1 Geomembrane:0 sf daily, 307,372 sf cummulative

Phase 1 Geocomposite: 0 sf daily, 3,372 sf cummulative.

- Phase 1 Geotextile: (0) sf daily, 69,340 sf cummulative. -Phase 2 GCL placed: (0) sf daily, 498,468 sf cummulative. -Phase 2 Geomenbrane: (0) sf daily, 498,468 sf cummulative.

Phase 2 Geocomposite: (0) sf daily, 520,592 sf cummulative.
-BMI North Landfill GCL placed: (0) sf daily, 760,838 sf cummulative.
-BMI North Landfill Geomembrane: (0) sf daily, 760,838 sf cummulative.

-BMI North Landfill Geocomposite: (0) sf daily, (390,000) sf cummulative.

HEALTH & SAFETY

Entact H&S Tailgates
Safety Topic: Eastside, Day: Discussed wearing safety glasses and replacement if needed.

Safety Topic: CAMU, Day: Discussed wearing safety glasses and replacement if needed.

Eastside and CAMU, Night: No Activity.

Safety Incidents: None. Dust Incidents: None.

~	n i	M	21	rc	111	1	ΤI	n	M	6	П	Δ	т	IT	v	ľ	2	П	P	Δ	M	C	F	2	. (ונ	1/	VI.	m	г١	1	C	n	N	TF	ic	ı
о.	91	V.	•		ıu	u		u		V.	·					٠.			m	La	и.	·			я.				ш			u	u			•	•

Daily CQA Summary.

Monitored waste placement of impacted materials from NW Basin/Phase IIIB trench excavation into Phase I. (Day Shift).

Monitor installation of geosynthetics at the North BMI Landfill.

Monitor screening of 1° and 6° minus protective cover soils.

Monitor installation of protective cover soils at the North BMI Landfill.

Continue review of and updating of project documents and database to facilitate reporting.

Inventory and monitor incoming delivery of geosynthetics.

	_	_	_		_	-	_	_	The second second
П	e	eн	IEC.	AND	OPI	TEMS	OF	וספו	JSSION

VISITORS									
Name	Organization	Purpose of Visit							

Signature

Richard Laubinger, Construction Manager

10-Jan-09

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road

Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT


Project No./Contract No.	Project Title / Location	Day of Report	Report No.	
6389	BRC Eastside Common Areas Soils Remediation	10 100 00	101	
0	0	10-Jan-09	181	

DAILY PHOTO LOG

Photo 1



Photo 2



CAMU: NW Basin/Phase IIIB excavation, looking south.

Photo 3



Eastside: Discolored soils in PUB-4..

Photo 4



Eastside: PUD-4, Moisture conditioning.

Ver 1.1 11/07 4 of 4