

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	03-Jun-09	324

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- SC-1, continued hauling wet material to HP-5 for drying.
- N Beta Ditch, continued excavating and hauling to Beta ditch staging area.
- Began final scrape with excavator on the east haul rd to N Beta Ditch.
- PUC-5 & 6 dry ponds continued excavating with long stick excavator and stockpiling.
- Dozer dicing ponds drying out wet material.
- New sewer alignment crossing installed fence posts.
- Western Hook, continued scraping up trash and debris from ditches and stockpiling.
- Southern Rib, continued loading out soils in OTR trucks and hauling to Phase II in CAMU.
- SW-12 pH: 6.

Night Shift:

- Hauled material from Beta Ditch staging area and WST-4 stockpile.

CAMU Activity:

Day Shift

- NE-1, NE-2, Silt trenches continued loading and hauling to Phase II for placement.
- SW-1, Silt trench surveyed and began backfilling trench.
- NE-2, Silt trench, finished breaking up yellow cementous material with hoe ram, also sized concrete sections of wing wall inside Phase II landfill.
- Phase IIIA, installing interim cover on south slope.
- Phase II, D6 dozer and vibratory roller worked on southwest slope, continued.
- Received waste from Southern Rib and placed in Phase II.
- GES collected water samples in monitoring well next to Phase I, also Phase II LCRS.
- Entact did not measure or pump today.

Night Shift:

- Continued placing material in Phase II and Phase IIIA.

Embankment

- Phase 1 embankment, complete.
- Phase 1 estimated cumulative embankment placed:
- Phase II embankment, complete.

Sump/Vadose Monitoring Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped: (NA)
Vadose: Measurement taken: (N/A) Water Pumped: (N/A)

Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)
Vadose: Measurement taken: (NA) Water pumped: (NA)

Inspections: CAMU: Weston monitored sump access. For water sampling.

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	Previous Daily Cumulative =	291,200 cy
	Operations layer placed (completed) for liner certification. = 21,662	0 cy
	Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
	Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
	To Date Phase I estimated cumulative waste placed =	291,200 cy
Phase II	Previous Daily Cumulative =	688,926 cy
	Operations layer placed (completed) for liner certification. = 37,188	0 cy
	Daily Day shift waste placed today: Parcel 4B/Mohawk Drive/Southern Ribs: (70) loads @ 18 cy/load (10) trucks =	1,260 cy
	Daily Day shift waste placed today: Silt Trenches, (114) loads @ 18cy/load (5) trucks =	2,052 cy
	Daily Night shift placed today: (143) loads @ 18cy/load (20) trucks =	2,574 cy
	To Date Phase II estimated cumulative waste placed =	694,812 cy
Phase IIIA	Previous Daily Cumulative =	159,804 cy
	Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0 cy
	Operations layer placed (completed for liner certification = 21,276)	0 cy
	Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	0 cy
	Daily Night shift waste placed today: (149) loads @ 18cy/load (20) trucks =	2,682 cy
	To Date Phase IIIA estimated cumulative waste placed =	162,486 cy
Phase IIIB	Previous Daily Cumulative =	21,978 cy
	Operations layer placed (completed) for liner certification. = 21,978	0 cy
	Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	0 cy
	Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
	To Date Phase IIIB estimated cumulative waste placed =	21,978 cy

Cummulative Total To Date All Phases =	1,170,476 cy	Estimated Waste at Completion (cy)	2,050,000	% Complete	57.1%
-----------------------------------------------	---------------------	-------------------------------------------	------------------	-------------------	--------------

Geosynthetics Placed

	Previous	Placed	Cummulative
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	03-Jun-09	324

DAILY PHOTO LOG

Photo 1



CAMU: SW-1, Slit trench, backfilling.

Photo 2



CAMU: NE-2, Slit trench

Photo 3



CAMU: NE-2, Slit trench, yellow material being sized.

Photo 4



CAMU: NE-1, Slit trench.