

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	12-Jun-09	333

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-5666

Conditions				Temp (°F)		Wind		Add'l Readings	
AM	Sunny/Clear	PM	Sunny / Partly Cloudy	Low	72			Precip. (in/hr)	0
				High	91	S	12 mph	Humidity (%)	0
Additional Weather Comments									
Light wind - 12 mph.									

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Camron Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring	Y
Jill Dale	Air Monitoring Specialist	Air Monitoring	N
.....
.....
.....
.....

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	N
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey	N

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curlls, Day	Entact	Health & Safety Officer	Y
Timothy Stadl, Day	Entact	Health and Safety Officer	Y
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russell Karnes	Entact	CAMU, Superintendent, Additional tasks, Southern Rib, Hook.	Y
Lance Bruce, Nights	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	Y
Rick Morine	Entact	CSP, Health & Safety	N
John Frazier, Nights	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Asst Project Manager	Y
Scott Zattau, Day	Entact	Health & Safety Technician	Y
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove, Night	Entact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, 9 Laborers/ Seamers	N
	ABC Survey	Eastside/CAMU,	Y

[illegible]

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Olv	Spec
GCL	CETCO	0	rolls	For CAMU, On site		1924	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	12-Jun-09	333

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- Previously spread wet material from SW-7 and SC-1, pushed up and stockpiled for future loading out.

- Moved power screener to N Beta Ditch, pre soaking soils.

- PUC-7, excavating and stockpiling with long stick excavator.

- PUH-7 & PUG-8 excavator loading out material and hauling to Beta ditch staging area.

- PUA-9, continued excavating and hauling material to the Beta ditch staging area.

- D8 dozer disc and pushed up dried material into stockpiles for loadout.

- Western Hook, scraping sediment and debris from ditches and stockpiling.

- GES/Eagle continued drilling operations.

- SW-12 pH: 6

- Night Shift:

- Hauled material from Beta Ditch staging area and HP-3 stockpiles.

CAMU Activity:

- Day Shift

- SE-1 silt trenches continued excavating loading out and hauling to phase II for placement.

- SW-1, SW-2 continue backfilling and compacting trenches.

- Phase IV, continued grading floor.

- Phase IV, regrading north slope.

- Phase V, (2) excavators loaded haul trucks with overburden material along north side for backfill material.

- Phase II, South slope (1) excavator shaping and compacting slope.

- GES collected water samples from monitoring well next to Phase I LCRS sump. Also Phase II LCRS Sump.

- Entact measured water levels in Phase I LCRS Sump and Vadose zone. Also Phase II LCRS Sump.

- Night Shift

- Continued placing material in Phase II and Phase IIIA.

Embankment

- Phase 1 embankment, complete.

- Phase 1 estimated cumulative embankment placed:

- Phase II embankment , complete.

Sump/Vadose Monitoring

Phase 1: LCRS Sump: Measurement taken: (2.50) Water Pumped: (N/A).

Vadose: Measurement taken: (0.64) Water Pumped: (N/A).

Phase II: LCRS Sump: Measurement taken: (1.0) 6-12-09. Water Pumped: (763 gal), 6-11-09

Vadose: Measurement taken: (NA) Water pumped: (N/A).

Inspections:

CAMU: Weston monitored sump access.

Excavator: excavated material from AB areas

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I

Previous Daily Cumulative =

291,200

cy

Operations layer placed (completed) for liner certification. =

21,662

cy

Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20

cy/load (0 trucks) =

0

cy

Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =

0

cy

To Date Phase I estimated cumulative waste placed =

291,200

cy

Phase II

Previous Daily Cumulative =

748,056

cy

Operations layer placed (completed) for liner certification. =

37,188

cy

Daily Day shift waste placed today: Mohawk Drive (0) loads @ 18 cy/load (0) trucks =

0

cy

Daily Day shift waste placed today: Silt Trenches, (128) loads @ 18cy/load (5) trucks =

2,304

cy

Daily Night shift placed today: (200) loads @ 18cy/load (20) trucks =

3,600

cy

To Date Phase II estimated cumulative waste placed =

753,960

cy

Phase IIIA

Previous Daily Cumulative =

176,436

cy

Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =

0

cy

Operations layer placed (completed for liner certification =

21,276)

cy

Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =

0

cy

Daily Night shift waste placed today: (122) loads @ 18cy/load (17) trucks =

2,196

cy

To Date Phase IIIA estimated cumulative waste placed =

178,632

cy

Phase IIIB

Previous Daily Cumulative =

21,978

cy

Operations layer placed (completed) for liner certification. =

21,978

cy

Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =

0

cy

Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =

0

cy

To Date Phase IIIB estimated cumulative waste placed =

21,978

cy

	Estimated Waste at Completion (cy)	% Complete
Cummulative Total To Date All Phases =	1,245,770 cy	60.8%

Geosynthetics Placed

	Previous	Placed	Cummulative
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0

Ver 1.1 11/07

2 of 4

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	12-Jun-09	333

DAILY PHOTO LOG

Photo 1



CAMU: SW-1, SW-2, Backfill.

Photo 2



CAMU: Slit trench, SE-1

Photo 3



CAMU: Slit trench SE-1.

Photo 4



CAMU: Phase II.