

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	23-Jun-09	344

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjati Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-5886
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5666

Conditions				Temp (°)	Wind	Add'l Readings	
AM	Sunny/Clear	PM	Sunny/Clear	Low 74		Precip. (in/hr)	0
				High 102	SW 10 mph	Humidity (%)	0
Additional Weather Comments							

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	Y
Rebecca Flynn	Engineer	Oversight	Y
Stuart Irwin	QA/QC Tech	Oversight	Y
Roland Derosier	QA/QC Tech	Oversight	Y
Carmon Liddell	QA/QC Tech	Oversight	Y
Victor Heredia	QA/QC Tech	Oversight	Y
Wesley Hubbard	QA/QC Tech	Oversight	Y

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Linear Inspector,	Y
Devin Gordon, MGA	Oversight	For NDEP	Y
Dock Kim, ATC	Field Observation	For AIG	Y
Brian Rakvica	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Linear Inspector	N
PBS&I Survey	Surveyors	Survey	Y

Name	Company	Trade / Work Performed	Y/N
Erik Geringer	Entact	Project Manager	N
Jeremy Schissler	Entact	Acting Project Manager	Y
Josh Carrol	Entact	Asst Project Manager	Y
Michael Carlson	Entact	Engineer	Y
Joe Curlls, Day	Entact	Health & Safety Officer	Y
Timothy Stadl, Day	Entact	Health and Safety Officer	Y
Roger Wagner, Night	Entact	Eastside, Superintendent	Y
Russel Kames	Entact	CAMU, Superintendent, Additional tasks, Western Hook.	Y
Lance Bruce, Nights	Entact	Health & Safety Officer	Y
Terry Harper, Night	Entact	CAMU, Superintendent	Y
Rick Morline	Entact	CSP, Health & Safety	N
John Frazier, Nights	Entact	Health & Safety Officer	Y
Eli Blackburn	Entact	Asst Project Manager	Y
Scott Zattau, Day	Entact	Health & Safety Technician	Y
Jose Martinez, Night	Entact	Health & Safety Technician	Y
Dawn Breedlove, Night	Entact	Health & Safety Technician	Y
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, 9 Laborers/ Seamers	
	ABC Survey	Eastside/CAMU,	N

Equipment	Vendor / Tag No.	Work Performed
CAT D400E Dump Truck (10)	CAMU	- - - -
JD D400 Dump Trucks (10)	Easteide	- - - -
CAT 324D long stick excavator	Easteide	- - - -
CAT D6R Dozer with disc. (1)	Easteide	- - - -
CAT 345 excavators, (8)	Easteide and CAMU, Western Hook	- - - -
CAT 330 Excavator (1)	-	- - - -
CAT 365 Excavator (1)	CAMU	- - - -
CAT D6 LGP Dozer (1)	Easteide	- - - -
Water Trucks (3)	Easteide	- - - -
Case backhoe	CAMU	- - - -
CAT 16H Grader	CAMU	- - - -
CAT D6 Dozer	Easteide	- - - -
Water Trucks (4)	CAMU	- - - -
CAT D-6 Dozer, (3)	CAMU	- - - -
CAT 14H Grader	CAMU	- - - -
Gradsall, forklift	CAMU	- - - -
JLG	CAMU	- - - -
Smooth drum Rollers, (3)	CAMU	- - - -
Tennet Silver Sweeper	Easteide and CAMU	- - - -
Komatsu Loader	CAMU, Phase 1	- - - -
Chieftain 1400 Powerscreener	CAMU	- - - -

Material	Vendor	Today	UOM	Purpose	Delivery Verification			
					To date	Qty	Spec	Tags
GCL	CETCO	65	rolls	For CAMU, On site		2002		
Geocomposite	Agru	0	rolls	For CAMU, On site		2442		
Geomembrane	Agru	0	rolls	For CAMU, On site		558		

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	23-Jun-09	344
Description of Work Executed Today			
Eastside Mixing and Drying Activity:			
Day Shift:			
- Continued excavating and stockpiling material in PUD-7 and PUD-8.			
- Continued excavating and hauling wet material from SW-7. Material was spread out to dry.			
- Beta ditch, continue powerscreening 1" & 6" minus soils.			
- Continued to disc and push up dried material from the SW-7 and SC-1 ponds.			
- Continued excavating material in PUE-7 and hauling material to the Beta Ditch Stockpile.			
- Western hook: scraped and stockpiled sediment from ditches.			
- SW-12, pH: 6			
Night Shift:			
- Hauled material from the Beta Ditch stockpile and HP-3 stockpile.			
CAMU Activity:			
Day Shift			
- SE-2, Silt trench, continued loading out waste and hauling to Phase II for placement.			
- Phase II, dozer and roller placing silt trench waste.			
- SE-1, Silt trenches, continued backfilling and compacting.			
- Phase IV, continued grading the cell floor, north and south slopes raking and rolling.			
- Phase V, excavated overburden and hauled for backfill material to SE-1.			
- Hargis, well drilling in Phase V, south continued.			
Night Shift:			
- Continued waste placement in Phase II and Phase IIIA			
Embankment			
- Phase 1 embankment, complete.			
- Phase 1 estimated cumulative embankment placed:			
- Phase II embankment , complete.			
Sump/Vadose Monitoring Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped : (N/A).			
Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A)			
Vadose: Measurement taken: (Dry) Water pumped: (N/A).			
Inspections: CAMU: Weston monitored sump access.			
An area on the west side of SE-2 was inspected and cleared for backfill.			
A subgrade inspection was conducted on the west side of Phase IV.			
Eastside: Inspected perimeter fence.			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	291,200 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
To Date Phase I estimated cumulative waste placed = 291,200 cy	
Phase II	
Previous Daily Cumulative =	774,084 cy
Operations layer placed (completed) for liner certification. = 37,188	cy
Daily Day shift waste placed today: Mohawk Drive (0) loads @ 18 cy/load (0) trucks =	cy
Daily Day shift waste placed today: Silt Trenches, (70) loads @ 18cy/load (2) trucks =	1,260 cy
Daily Night shift placed today: (12) loads @ 18cy/load (6) trucks =	216 cy
To Date Phase II estimated cumulative waste placed = 775,560 cy	
Phase IIIA	
Previous Daily Cumulative =	187,002 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	cy
Operations layer placed (completed for liner certification = 21,276)	cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (300) loads @ 18cy/load (19) trucks =	5,400 cy
To Date Phase IIIA estimated cumulative waste placed = 192,402 cy	
Phase IIIB	
Previous Daily Cumulative =	39,816 cy
Operations layer placed (completed) for liner certification. = 21,978	cy
Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks =	cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	cy
To Date Phase IIIB estimated cumulative waste placed = 39,816 cy	

		Estimated Waste at Completion (cy)	% Complete
Cummulative Total To Date All Phases = 1,298,978 cy		2,050,000	63.4%

Geosynthetics Placed

	Previous	Placed	Cummulative
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0
Phase V			
GCL	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	23-Jun-09	344

DAILY PHOTO LOG

Photo 1



CAMU: Phase 4 subgrade

Photo 2



CAMU: Phase 2 waste placement

Photo 3



East side: PUD-7

Photo 4



East side: SW-7.