

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	19-Jul-09	369

Position	Name	E-Mail Address	Phone No.
BRC PROJECT MANAGER	Lee Farris	lfarris@landwellco.com	702-567-0400
BRC PROJECT MANAGER	Ranjit Sahu	sahuron@earthlink.net	702-567-0400
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.com	970-260-8586
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution.com	720-641-5866

Conditions				Temp (°F)		Wind		Add'l Readings		
AM	Sunny / Party Cloudy		PM	Sunny / Party Cloudy		Low	88		Precip. (in/hr)	0
						High	109	SE 8 mph	Humidity (%)	0

Additional Weather Comments

Night Shift.

[illegible]

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	N
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irvin	QA/QC Tech	Oversight	N
Roland Derostier	QA/QC Tech	Oversight	N
Camron Liddell	QA/QC Tech	Oversight	N
Victor Henda	QA/QC Tech	Oversight	N
Keith Schradt	QA/QC Tech	Oversight	Y

[illegible]

Name	Position	Trade / Work Performed	Y/N
Bob Meyer, ASW	Inspector	Liner Inspector,	N
Devin Gordon, MGA	Oversight	For NDEP	N
Deek Kim, ATC	Field Observation	For AIG	N
Brian Rakiva	Inspector	NDEP	N
Steve Morrow, ASW	Inspector	Liner Inspector	N
PBS&J, Survey	Surveyors	Survey, 7A	N

[illegible]

Equipment	Vendor / Tag No.	Work Performed			
CAT D400E Dump Truck (10)		CAMU	-	-	-
JD D400 Dump Trucks (10)		Eastside	-	-	-
CAT 324D long stick excavator		Eastside	-	-	-
CAT D8R Dozer with disc, (1)		Eastside	-	-	-
CAT 345 excavators, (8)		Eastside and CAMU, Western Hook	-	-	-
CAT 330 Excavator (1)		CAMU	-	-	-
CAT 365 Excavator (1)		CAMU	-	-	-
CAT D6 LGP Dozer (1)		Eastside	-	-	-
Water Trucks (3)		Eastside	-	-	-
Case backhoe		CAMU	-	-	-
CAT 16H Grader		CAMU	-	-	-
CAT D8 Dozer		Eastside	-	-	-
Water Trucks (4)		CAMU	-	-	-
CAT D-6 Dozer, (3)		CAMU	-	-	-
CAT 14H Grader		CAMU	-	-	-
Grashtail, forklift		CAMU	-	-	-
JLG		CAMU	-	-	-
Smooth drum Rollers, (3)		CAMU	-	-	-
Tenert Street Sweeper		Eastside and CAMU	-	-	-
Komatsu Loader		CAMU, Phase 1	-	-	-
Cherlain 1400 Powerscreener		CAMU	-	-	-

Material	Vendor	Today	UOM	Purpose	Delivery Verification		
					to date	Qty	Spec
GCL	CETCO	0	rolls	For CAMU, On site		2271	
Geocomposite	Agru	0	rolls	For CAMU, On site		2442	
Geomembrane	Agru	0	rolls	For CAMU, On site		558	

WORK COMPLETED

Description of Work Executed Today

Eastside Mixing and Drying Activity:

Day Shift:

- No Activity.

Night Shift:

- Loaded out and hauled material from Beta Ditch stockpile and WST-3 & 5 stockpiles.

DAILY PRODUCTION & QUALITY CONTROL REPORT			
Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	19-Jul-09	369
CAMU Activity:			
- Day Shift			
- No Activity.			
- Night Shift			
- Continued placing operations material in Phase IV.			
Embankment			
- Phase I embankment, complete.			
- Phase I estimated cumulative embankment placed:			
- Phase II embankment , complete.			
Sump/Vadose Monitoring: Phase I: LCRS Sump: Measurement taken: (N/A) Water Pumped : (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).			
Phase II: LCRS Sump: Measurement taken: (N/A). Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water pumped: (N/A).			
Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A)			
Inspections: CAMU: Weston monitored sump access. N/A.			
Eastside: Inspected perimeter fence. N/A.			

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

Phase I	
Previous Daily Cumulative =	291,200 cy
Operations layer placed (completed) for liner certification. = 21,662	0 cy
Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) =	0 cy
Daily Night shift placed today: 0 loads @ 18cy/load (0 trucks) =	0 cy
To Date Phase I estimated cumulative waste placed =	291,200 cy
Phase II	
Previous Daily Cumulative =	812,872 cy
Operations layer placed (completed) for liner certification. = 37,188	0 cy
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks =	0 cy
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase II estimated cumulative waste placed =	812,872 cy
Phase IIIA	
Previous Daily Cumulative =	217,188 cy
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	0 cy
Operations layer placed (completed for liner certification = 21,276)	0 cy
Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase IIIA estimated cumulative waste placed =	217,188 cy
Phase IIIB	
Previous Daily Cumulative =	90,126 cy
Operations layer placed (completed) for liner certification. = 21,978	0 cy
Daily Day shift waste placed today: From, Western Hook, (69) loads @ 18 cy/load (10) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase IIIB estimated cumulative waste placed =	90,126 cy
Phase IV	
Previous Daily Cumulative =	27,612 cy
Operations layer placed directly in Phase IV today: (191) loads @ 18 cy/load (14) trucks =	3,438 cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase IV estimated cumulative waste placed =	31,050 cy
Phase V	
Previous Daily Cumulative =	0 cy
Operations layer placed (completed) for liner certification. = ?	0 cy
Daily Day shift waste placed today: From ??, (0) loads @ 18 cy/load (0) trucks =	0 cy
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	0 cy
To Date Phase V estimated cumulative waste placed =	0 cy

Cumulative Total To Date All Phases =		1,442,436 cy	Estimated Waste at Completion (cy)	% Complete
			2,050,000	70.4%

Geosynthetics Placed

	Previous	Placed	Cumulative Placed
Phase I (complete)			
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340,535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459,952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	0	0	0
Geomembrane	0	0	0
Geocomposite	0	0	0
Geotextile	0	0	0

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389 0	BRC Eastside Common Areas Soils Remediation 0	19-Jul-09	369

DAILY PHOTO LOG

Photo 1

3.5-Inch Width or 2.63-Inch Height

Night Shift, No Pictures.

Photo 2

3.5-Inch Width or 2.63-Inch Height

Photo 3

3.5-Inch Width or 2.63-Inch Height

Photo 4

3.5-Inch Width or 2.63-Inch Height