

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 02-Sep-09 | 414 |
| | | | |

| Position | Name | E-Mail Address | Phone No. |
|------------------------|-------------------|--|--------------|
| BRC PROJECT MANAGER | Lee Farris | lfarris@landwellco.com | 702-567-0400 |
| BRC PROJECT MANAGER | Ranjait Sahu | sahuron@earthlink.net | 702-567-0400 |
| CONST. PROJECT MANAGER | Dan Brennecke | Dan.Brennecke@westonsolutions.com | 970-260-8586 |
| Construction Manager | Richard Laubinger | Richard.Laubinger@westonsolution.com | 720-641-5866 |

| Conditions | | | | Temp (F) | | Wind | | Add'l Readings | |
|------------|----------------------|----|-----------------------|----------|-----|------|-------|------------------|---|
| AM | Sunny / Party Cloudy | PM | Cloudy / Partly Sunny | Low | 83 | | | Precip. (in/Dy.) | 0 |
| | | | | High | 107 | SW | 6 mph | Humidity (%) | 0 |

[illegible]

| Name | Position | Trade / Work Performed | YN |
|------------------|------------------|------------------------|----|
| Greg Corcoran | Design Engineer | Oversight | N |
| Dan Street | QA Manager | Oversight | Y |
| Jim Cox | QA/QC Supervisor | Oversight | N |
| Rebecca Flynn | Engineer | Oversight | N |
| Shawn Irwin | QA/QC Tech | Oversight | Y |
| Roland Derostier | QA/QC Tech | Oversight | Y |
| Camron Liddell | QA/QC Tech | Oversight | Y |
| Keith Schratle | QA/QC Tech | Oversight | Y |

| Name | Position | Trade / Work Performed | Y/N |
|----------------------------|---------------------------|------------------------|-----|
| Doug Herlocker, Tetra Tech | Air Monitoring Specialist | Air Monitoring | N |
| Becky Dano, Tetra Tech | Air Monitoring Specialist | Air Monitoring | Y |
| Jill Dale, Tetra Tech | Air Monitoring Specialist | Air Monitoring | N |
| | | | |
| | | | |
| | | | |

| Name | Position | Trade / Work Performed | Y/N |
|-------------------|-----------|------------------------|-----|
| Bob Meyer, ASW | Inspector | Liner Inspector. | Y |
| Devin Gordon, MGA | Oversight | For NDEP | Y |
| Brian Rakivca | Inspector | NDEP | N |
| Steve Morrow, ASW | Inspector | Liner Inspector | N |
| PBS&J, Survey | Surveyors | Survey | N |

[illegible]

| Equipment | Vendor / Tag No. | Work Performed |
|-------------------------------|---------------------------------|----------------|
| CAT D400E Dump Truck (10) | CAMU | - - - |
| JD D400 Dump Trucks (10) | Eastside | - - - |
| CAT 324D long stick excavator | Eastside | - - - |
| CAT D8R Dozer with disc, (1) | Eastside | - - - |
| CAT 345 excavators, (8) | Eastside and CAMU, Western Hook | - - - |
| CAT 330 Excavator (1) | CAMU | - - - |
| CAT 365 Excavator (1) | CAMU | - - - |
| CAT 08 LSP Dozer (1) | Eastside | - - - |
| Water Trucks (3) | Eastside | - - - |
| Case backhoe | CAMU | - - - |
| CAT 16H Grader | CAMU | - - - |
| CAT 09 Dozer | Eastside | - - - |
| Water Trucks (4) | CAMU | - - - |
| CAT D-6 Dozer, (3) | CAMU | - - - |
| CAT 14H Grader | CAMU | - - - |
| Gradall, forklift | CAMU | - - - |
| JLG | CAMU | - - - |
| Smooth drum Rollers, (3) | CAMU | - - - |
| Tenent Street Sweeper | Eastside and CAMU | - - - |
| Komatsu Loader | CAMU, Phase 1 | - - - |
| Cheliant 1400 Powerscreener | CAMU | - - - |
| | | |
| | | |
| | | |
| | | |
| | | |

| Material | Vendor | Today | UOM | Purpose | Delivery Verification | | | |
|--------------|--------|-------|-------|-------------------|-----------------------|------|------|------|
| | | | | | to date | Qty | Spec | Tags |
| GCL | CETCO | 0 | rolls | For CAMU, On site | | 2271 | | |
| Geocomposite | Agru | 0 | rolls | For CAMU, On site | | 2448 | | |
| Geomembrane | Agru | 0 | rolls | For CAMU, On site | | 552 | | |

| Description of Work Executed Today | |
|------------------------------------|--------|
| 1 | 1.00 |
| 2 | 2.00 |
| 3 | 3.00 |
| 4 | 4.00 |
| 5 | 5.00 |
| 6 | 6.00 |
| 7 | 7.00 |
| 8 | 8.00 |
| 9 | 9.00 |
| 10 | 10.00 |
| 11 | 11.00 |
| 12 | 12.00 |
| 13 | 13.00 |
| 14 | 14.00 |
| 15 | 15.00 |
| 16 | 16.00 |
| 17 | 17.00 |
| 18 | 18.00 |
| 19 | 19.00 |
| 20 | 20.00 |
| 21 | 21.00 |
| 22 | 22.00 |
| 23 | 23.00 |
| 24 | 24.00 |
| 25 | 25.00 |
| 26 | 26.00 |
| 27 | 27.00 |
| 28 | 28.00 |
| 29 | 29.00 |
| 30 | 30.00 |
| 31 | 31.00 |
| 32 | 32.00 |
| 33 | 33.00 |
| 34 | 34.00 |
| 35 | 35.00 |
| 36 | 36.00 |
| 37 | 37.00 |
| 38 | 38.00 |
| 39 | 39.00 |
| 40 | 40.00 |
| 41 | 41.00 |
| 42 | 42.00 |
| 43 | 43.00 |
| 44 | 44.00 |
| 45 | 45.00 |
| 46 | 46.00 |
| 47 | 47.00 |
| 48 | 48.00 |
| 49 | 49.00 |
| 50 | 50.00 |
| 51 | 51.00 |
| 52 | 52.00 |
| 53 | 53.00 |
| 54 | 54.00 |
| 55 | 55.00 |
| 56 | 56.00 |
| 57 | 57.00 |
| 58 | 58.00 |
| 59 | 59.00 |
| 60 | 60.00 |
| 61 | 61.00 |
| 62 | 62.00 |
| 63 | 63.00 |
| 64 | 64.00 |
| 65 | 65.00 |
| 66 | 66.00 |
| 67 | 67.00 |
| 68 | 68.00 |
| 69 | 69.00 |
| 70 | 70.00 |
| 71 | 71.00 |
| 72 | 72.00 |
| 73 | 73.00 |
| 74 | 74.00 |
| 75 | 75.00 |
| 76 | 76.00 |
| 77 | 77.00 |
| 78 | 78.00 |
| 79 | 79.00 |
| 80 | 80.00 |
| 81 | 81.00 |
| 82 | 82.00 |
| 83 | 83.00 |
| 84 | 84.00 |
| 85 | 85.00 |
| 86 | 86.00 |
| 87 | 87.00 |
| 88 | 88.00 |
| 89 | 89.00 |
| 90 | 90.00 |
| 91 | 91.00 |
| 92 | 92.00 |
| 93 | 93.00 |
| 94 | 94.00 |
| 95 | 95.00 |
| 96 | 96.00 |
| 97 | 97.00 |
| 98 | 98.00 |
| 99 | 99.00 |
| 100 | 100.00 |

| DAILY PRODUCTION & QUALITY CONTROL REPORT | | | |
|---|---|---------------|------------|
| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
| 6389 | BRC Eastside Common Areas Soils Remediation | 02-Sep-09 | 414 |

| | | | |
|---|--|--|--|
| <div>- WST-5, D8 dozer pushing up dried material. - Western hook, continued loading and hauling material to the CAMU for placement. - Night Shift: - Hauled material from Beta Ditch, SW-4, and SC-1 stockpiles. CAMU Activity: - Day Shift - Phase V, ESI liner crew continued installing Geocomposite liner. - Phase V, continued backfilling anchor trench. - Phase V, continued placing operations layer. - Phase V, continued installing LCRS pipe and rock. - HW3, worked on subgrade for trash rack. - Electrician continued installing leachate panels in Phase I, II and IIIB. - Phase II, placed western hook material. - Entact measured depth of water in Phase I LCRS Sump and Phase I Vadose zone. Also Phase II LCRS Sump. - GES collected a water sample from Phase II LCRS Sump and monitoring well next to Phase I. - Night Shift: - Placed material in Phase II, IIIB, IV. - Placed operations layer material in Phase V. Embankment - Phase I embankment, complete. - Phase I estimated cumulative embankment placed: - Phase II embankment, complete. Sump/Vadose Monitoring: <div>Phase I: LCRS Sump: Measurement taken: (2.7) Water Pumped: (N/A). Vadose: Measurement taken: (0.6) Water Pumped: (N/A). Phase II: LCRS Sump: Measurement taken: (1.1) post pumping. Water Pumped: (900 gal). Vadose: Measurement taken: (N/A) Water pumped: (N/A). Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A).</div></div> | | | |
|---|--|--|--|

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to loss of moisture on wet ponds)

| | | | |
|--|--|---------|----|
| Phase I | | | |
| Previous Daily Cumulative = | | 311,934 | cy |
| Operations layer placed (completed) for liner certification. = 21,662 | | 0 | cy |
| Daily Day shift waste placed today: Phase IV,V scape & Phase IIIB trench excavation. 0 loads @ 20 cy/load (0 trucks) = | | 0 | cy |
| Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks = | | 0 | cy |
| To Date Phase I estimated cumulative waste placed = | | 311,934 | cy |
| Phase II | | | |
| Previous Daily Cumulative = | | 902,260 | cy |
| Operations layer placed (completed) for liner certification. = 37,188 | | | cy |
| Daily Day shift waste placed today: From Western Hook (111) loads @ 18 cy/load (10) trucks = | | 1,998 | cy |
| Daily Day shift waste placed today: Slit Trenches, (0) loads @ 18cy/load (0) trucks = | | | cy |
| Daily Night shift placed today: (33) loads @ 18cy/load (9) trucks = | | 594 | cy |
| To Date Phase II estimated cumulative waste placed = | | 904,852 | cy |
| Phase IIIA | | | |
| Previous Daily Cumulative = | | 222,174 | cy |
| Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks = | | | cy |
| Operations layer placed (completed for liner certification = 21,276) | | | cy |
| Daily Day shift waste placed today: From Phase IIIB. (0) loads @ 18 cy/load (0) trucks = | | | cy |
| Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = | | | cy |
| To Date Phase IIIA estimated cumulative waste placed = | | 222,174 | cy |
| Phase IIIB | | | |
| Previous Daily Cumulative = | | 176,328 | cy |
| Operations layer placed (completed) for liner certification. = 21,978 | | | cy |
| Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks = | | | cy |
| Daily Night shift waste placed today: (108) loads @ 18cy/load (16) trucks = | | 1,944 | cy |
| To Date Phase IIIB estimated cumulative waste placed = | | 178,272 | cy |
| Phase IV | | | |
| Previous Daily Cumulative = | | 70,038 | cy |
| Operations layer placed (completed) for liner certification = 37,314 | | | cy |
| Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks = | | | cy |
| Daily Night shift waste placed today: (107) loads @ 18cy/load (17) trucks = | | 1,926 | cy |
| To Date Phase IV estimated cumulative waste placed = | | 71,964 | cy |
| Phase V | | | |
| Previous Daily Cumulative = | | 17,982 | cy |
| Operations layer placed: (72) loads @ 18cy/load (18) trucks = | | 1,296 | cy |
| Daily Day shift waste placed today: From ?? (0) loads @ 18 cy/load (0) trucks = | | | cy |
| Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = | | | cy |
| To Date Phase V estimated cumulative waste placed = | | 19,278 | cy |

| | | | |
|---------------------------------------|--|-----------|------------------|
| Cumulative Total To Date All Phases = | | 1,708,474 | cy |
| Estimated Waste at Completion (cy) | | 2,050,000 | % Complete 83.3% |

Geosynthetics Placed

| | Previous | Placed | Cumulative Placed |
|----------------------------|----------|--------|-------------------|
| Phase I (complete) | | | |
| GCL | 307,372 | 0 | 307,372 |
| Geomembrane | 307,372 | 0 | 307,372 |
| Geocomposite | 307,372 | 0 | 307,372 |
| Geotextile | 69,340 | 0 | 69,340 |
| Phase II (complete) | | | |
| GCL | 498,468 | 0 | 498,468 |
| Geomembrane | 498,468 | 0 | 498,468 |
| Geocomposite | 520,592 | 0 | 520,592 |
| Geotextile | 0 | 0 | 0 |
| Phase IIIA | | | |
| GCL | 221,000 | 0 | 221,000 |
| Geomembrane | 221,000 | 0 | 221,000 |
| Geocomposite | 221,000 | 0 | 221,000 |
| Geotextile | 20,000 | 0 | 20,000 |
| Phase IIIB | | | |
| GCL | 340,535 | 0 | 340,535 |
| Geomembrane | 340,535 | 0 | 340,535 |
| Geocomposite | 340,535 | 0 | 340,535 |
| Geotextile | 50,000 | 0 | 50,000 |
| Phase IV | | | |
| GCL | 459,942 | 0 | 459,942 |
| Geomembrane | 459,942 | 0 | 459,942 |
| Geocomposite | 459,952 | 0 | 459,952 |
| Geotextile | 12,390 | 0 | 12,390 |
| Phase V | | | |
| GCL | 538,000 | 0 | 560,000 |
| Geomembrane | 538,000 | 0 | 560,000 |
| Geocomposite | 300,000 | 80,000 | 380,000 |
| Geotextile | 0 | 0 | 0 |

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 | BRC Eastside Common Areas Soils Remediation | 02-Sep-09 | 414 |
| | | | |

BMI North

| | | | |
|--------------|-----------|---|-----------|
| GCL | 1,111,468 | 0 | 1,111,468 |
| Geomembrane | 1,111,468 | 0 | 1,111,468 |
| Geocomposite | 1,111,468 | 0 | 1,111,468 |

BMI South

| | | | |
|--------------|---------|---|---------|
| GCL | 177,000 | 0 | 177,000 |
| Geomembrane | 177,000 | 0 | 177,000 |
| Geocomposite | 177,000 | 0 | 177,000 |

Debris Storage Area (complete)

| | | | |
|-------------|--------|---|--------|
| Geomembrane | 12,000 | 0 | 12,000 |
|-------------|--------|---|--------|

CAMU Cover

| | | | |
|--------------|---|---|---|
| GCL | 0 | 0 | 0 |
| Geomembrane | 0 | 0 | 0 |
| Geocomposite | 0 | 0 | 0 |

| | | Total Geosynthetics for CAMU Basic Scope (\$f) | % Complete of Basic Scope | Total Geosynthetics for CAMU Basic Scope +Option Scope | % Complete of Basic Scope + Option Scope |
|--|-----------|---|---------------------------------|--|--|
| Geosynthetic System Cumulative Total To Date All CAMU Phases | 3,675,785 | 4,151,232 | 88.5% | 6,534,075 | 56.3% |

HEALTH & SAFETY

Description of Health & Safety Actions Taken Today / Safety Inspections Conducted

Safety Topic:

Eastside Day: Discussed: Swine Flu protection.
CAMU Day: Discussed: Swine Flu protection.
Night shift CAMU & Eastside: Discussed: Swine Flu protection.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Description of Quality Control Actions Taken Today / Quality Inspections Conducted

Daily CQA Summary.

- Monitor waste placement into the CAMU of eastside material on the night shift.
- Monitor waste placement into the CAMU of western ditch material during the day shift.
- Monitor the installation of operational fill in Phase V on the night shift.
- Monitor the installation of operational fill in Phase V on the day shift.
- Monitor the installation of geosynthetics in Phase V.
- Monitor the construction of stormdrain system.
- Monitor the backfilling of anchor trench in Phase V.

ISSUES AND/OR ITEMS OF DISCUSSION

Discussion of Issues / Concerns / Conversations / Topics

SITE VISITORS

[illegible]

Report Prepared By / Title

Richard Laubinger, Construction Manager

Date Prepared

2-Sep-09

Signature _____

Weather Table

| | |
|-----------------------|-----|
| Sunny/Clear | ☀ |
| Sunny / Party Cloudy | ☀☁ |
| Cloudy / Partly Sunny | ☁☀ |
| Cloudy | ☁ |
| Overcast | ☁☁☁ |
| Light Rain | ☔ |
| Rain | ☔☔☔ |
| Thunderstorms | ⚡ |
| Snow | ❄ |

Basic Remediation Company

875 West Warm Springs Road
Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

| Project No./Contract No. | Project Title / Location | Day of Report | Report No. |
|--------------------------|---|---------------|------------|
| 6389 0 | BRC Eastside Common Areas Soils Remediation 0 | 02-Sep-09 | 414 |

DAILY PHOTO LOG

Photo 1



Eastside: Fence Repair.

Photo 2



CAMU: Phase V.

Photo 3



Western Hook.

Photo 4



CAMU: Phase V.