Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011



DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Project Title / Location	Day of Report	Report No.		
6389	BRC Eastside Common Areas Soils Remediation	13-Oct-09	454		

PROJECT POINTS OF CONTACT						
Position	Name	E-Mail Address	Phone No.			
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400			
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400			
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886			
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660			

WEATHER CONDITIONS									
	Cond	litions		Ten	1p (F)	W	ind	Add'l F	teadings
AM	Sunny / Party Cloudy	PM	Cloudy / Partly Sunny	Low	57			Precip. (In/Dy.)	0
Am	Suriny / Party Cloudy	F-MI	Cloudy / Partiy Suriny	High	75			Humidity (%)	0
Addition	Additional Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Dick Laubinger	Construction Manager	Construction Management Services.	Y
Dan Brennecke	Project Manager. CM	Construction Management Services.	N
Richard Davis	Project Engineer	Construction Management Services.	Y
Chris White	Assist. Const. Mgr	Construction Management Services.	Y
Kevin Cooke	Assist. Const. Mgr	Construction Management Services.	Y
June Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y

ON-SITE SUFFORT FERSE	JINNEL			
Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONN	EL			
Name	Position	Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
Brian Rakvica	Inspector	NDEP	N	
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J, Survey	Surveyors	Survey	Y	
ON-SITE CONTRACTO	R PERSONNEL			

PBS&J, Survey	Surveyors	Survey	Y	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	N	
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	П
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	ì
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	Y	Т
	ABC Survey	Eastside/CAMU/Western Hook	N	

ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed	1	_		_
CAT D400E Dump Truck (10)		CAMU			-	-	-	-
JD D400 Dump Trucks (10)		Eastsid	e		T	-	-	-
CAT 324D long stick excavator		Eastside			-	-	-	-
CAT D8R Dozer with disc, (1)		Eastsid	е			-	-	-
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	-
CAT 365 Excavator (1)		CAMU				-	-	-
CAT D6 LGP Dozer (1)		Eastsid	е					-
Water Trucks (3)		Eastsid	е					-
Case backhoe		CAMU						-
CAT 16H Grader		CAMU						-
CAT D8 Dozer		Eastsid	е					-
Water Trucks (4)		CAMU						-
CAT D-6 Dozer, (3)		CAMU						-
CAT 14H Grader		CAMU						-
Gradall, forklift		CAMU						-
JLG		CAMU						-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid	e and C	AMU				-
Komatsu Loader		CAMU	and Eas	tside.				-
Chieftain 1400 Powerscreener		CAMU						-
								-
MATERIAL HANDLING (ON-	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verification	
GCI	CETCO	0	rolls	For CAMU. On site	to date	Qty 2271	Spec	Tags
Geocomposite	Agru	0	rolls	For CAMU, On site	+	2442		\vdash
Geomembrane	Agru	0	rolls	For CAMU, On site	+	558	-	l
Comembiane	r-a		1,000			550	_	

Geomembrane Agru

WORK COMPLETED

Description of Winth Fires

Eastside Mixing and Drying Activity:

Day Shift:

- PUB-8 and HP-3 berms, continued loading OTR trucks and haufing to CAMU for placement.

- PUB-8 and HP-3 berms, continued excessing and stockpling material.

- Continued excavating rades south of PUC-7, PUD-7 and PUE-7, loading and haufing material to Beta Ditch stockple.

- Continued excavating stongs sever resignment in PUB-9, PUC-8 and PUA-10, mixing and stockpling material.

- SW-12, and WST-3, discing and pushing up previously spread dried out material.

- Continued installing construction feerie in pipe file continued.

- Wastern Hord: - Continued loading-residence in Pub-12 in Cambridge Continued installing construction feerie in pipe file continued.

1 of 4

Project No./Contract No.	Project Title / Location	Day of Report	Report No			
6389	BRC Eastside Common Areas Soils Remediation	13-Oct-09	454			
	oading out OTR trucks, hauling material to CAMU for placement. water connection for stand tank. PBS&J completed survey layout.					
Night Shift: Hauled material from WST	-4, WST-5 and Beta Ditch stockpiles.					
AMU Activity:						
	zern Hook and Eastside into Phase III and Phase IIIB. dylvjing GCL and Geomembrane liner at east end, first tier, h grading on slopes.					
Night Shift: Placed material from easts	side in CAMU, Phase IIIB and Phase IV.					
mbankment Phase 1 embankment, cor Phase 1 estimated cumula Phase II embankment, co	tive embankment placed:					
ump/Vadose Monitoring	: Phase 1: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A) Water Pumped: (N/A).					
Phase II: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A). Vadose: Measurement taken: (N/A Water pumped: (N/A).						
	Phase IIIB: LCRS Sump: Measurement taken: (N/A) Water Pumped: (N/A) Vadose: Measurement taken: (N/A) Water Pumped: (N/A).					
nspections: CAMU: N/A. Eastside: Inspected perimeter fence. All Secure.						

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to	loss of mois
hase I	
Previous Daily Cumulative =	315,300
Operations layer placed (completed) for liner certification. = 21,662	0
Daily Day shift waste placed today: (0) loads @ 20 cy/load (0 trucks) =	0
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	
To Date Phase I estimated cumulative waste placed =	315,300
nase II	
Previous Daily Cumulative =	1,033,462
Operations layer placed (completed) for liner certification. = 37,188	
Daily Day shift waste placed today: Western Hook, (0) loads @ 18 cy/load (0) trucks =	
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 18cy/load (0) trucks =	
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	
To Date Phase II estimated cumulative waste placed =	1,033,462
hase IIIA	
Previous Daily Cumulative =	222,174
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	
Operations layer placed (completed for liner certification = 21,276)	
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	
To Date Phase IIIA estimated cumulative waste placed =	222,174
nase IIIB	
Previous Daily Cumulative =	254,418
Operations layer placed (completed) for liner certification. = 21,978	
Daily Day shift waste placed from: Eastside/Western Hook (189) loads @ 18 cy/ld (16) trucks =	3,402
Daily Night shift waste placed today: (167) loads @ 18cy/load (16) trucks =	3,006
To Date Phase IIIB estimated cumulative waste placed =	260,826
ase IV	
Previous Daily Cumulative =	130,734
Operations layer placed (completed) for liner certification = 37,314	
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	
Daily Night shift waste placed today: (217) loads @ 18cy/load (18) trucks =	3,906
To Date Phase IV estimated cumulative waste placed =	134,640
nase V	
Previous Daily Cumulative =	49,266
Operations layer placed (completed) for liner certification = 40,284	
Daily Day shift waste placed today: From: (0) loads @ 18 cy/load (0) trucks =	
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	
To Date Phase V estimated cumulative waste placed =	49,266

| Estimated Waste at Completion (cy) | % Completion (up) | % Compl

Geosynthetics Placed			
Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	Ó
Phase IIIA			
GCL	221.000	0	221.000
Geomembrane	221,000	0	221.000
Geocomposite	221,000	o	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCI	340.535	0	340.535
Geomembrane	340.535	0	340.535
Geocomposite	340.535	0	340.535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459.942	0	459.942
Geocomposite	459.952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558.653
Geocomposite	558,653	ō	558,653
Geotextile	15,925	Ó	15,925

Ver 1.1 11/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Project Title / Location	Day of Report	Report No.		
6389	BRC Eastside Common Areas Soils Remediation	13-Oct-09	454		

BMI North GCL Geomembrane Geocomposite

BMI South GCL Geomembrane Geocomposite

Debris Storage Area (complete)

Geomembrane	12,000	0	12,000
CAMU Cover GCL Geomembrane Geocomposite	0 0 0	13,500 13,500 0	13,500 13,500 <u>0</u>

88.8% 3,687,938 4,151,232 6,534,075

Geosynthetic System Cumulative Total To Date All CAMU Phases

HEALTH & SAFETY

Safety Topic:

Eastside Day: Discussed: Hazard recognitions, employee participation.

CAMU Day: Discussed: Hazard recognitions, employee participation.

Night shift CAMU & Eastside: Discussed: Windy conditions and controlling dust.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Discreption of Quality Coreal Actions Taken Today (Caulity Impactions Considered Control Contr

ISSUES AND/OR ITEMS OF DISCUSSION

SITE VISITORS

Richard Laubinger, Construction Manager

13-Oct-09

Weather Table

9 Sunny / Party Cloudy શ Cloudy / Partly Sunny m Cloudy <u>Ω</u> M, Overcast Light Rain η_o Rain *m* \mathcal{H} Thunderstorms &

> Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	12 Oct 00	454
0	0	13-Oct-09	

DAILY PHOTO LOG

Photo 1



CAMU: Phase IIIB.

Photo 2



Photo 3



Photo 4



Ver 1.1 11/07 4 of 4