

DAILY PRODUCTION & QUALITY CONTROL REPORT						
Project No./Contract No.	Project Title / Location	Day of Report	Report No.			
6389	BRC Eastside Common Areas Soils Remediation	15-Oct-09	456			
	•					

PROJECT POINTS OF CONTACT							
Position	Name	E-Mail Address	Phone No.				
BRC PROJECT MANAGER	Lee Farris	Ifarris@landwellco.com	702-567-0400				
BRC PROJECT MANAGER	Ranajit Sahu	sahuron@earthlink.net	702-567-0400				
CONST. PROJECT MANAGER	Dan Brennecke	Dan.Brennecke@westonsolutions.c	970-260-5886				
Construction Manager	Richard Laubinger	Richard.Laubinger@westonsolution	720-641-8660				

WEATHER CONDITIONS									
Conditions			Temp (F)		Wind		Add'l Readings		
AM	Sunny/Clear	PM	Sunny/Clear	Low	60			Precip. (In/Dy.)	0
Am	Suriny/Clear	P MI	Sunny/Clear Hig	High	85	NE		Humidity (%)	0
Additions	al Weather Comments								

Name	Position	Trade / Work Performed	Y/N
Laubinger	Construction Manager	Construction Management Services.	Y
Brennecke	Project Manager. CM	Construction Management Services.	N
ard Davis	Project Engineer	Construction Management Services.	Y
s White	Assist. Const. Mgr	Construction Management Services.	Y
n Cooke	Assist. Const. Mgr	Construction Management Services.	Y
Laubinger	Admin Assistant	Construction Management Services.	Y

Name	Position	Trade / Work Performed	Y/N
Greg Corcoran	Design Engineer	Oversight	N
Dan Street	QA Manager	Oversight	Y
Jim Cox	QA/QC Supervisor	Oversight	N
Rebecca Flynn	Engineer	Oversight	N
Stuart Irwin	QA/QC Tech	Oversight	Y
Camon Liddell	QA/QC Tech	Oversight	Y
Graciano Malana	QA/QC Tech	Oversight	Y

Name	Position	Trade / Work Performed	Y/N	
Doug Herlocker, Tetra Tech	Air Monitoring Specialist	Air Monitoring	N	
Becky Dano, Tetra Tech	Air Monitoring Specialist	Air Monitoring,	Y	

OVERSITE PERSONNEL				
Name Position		Trade / Work Performed	Y/N	
Bob Meyer, ASW	Inspector	Liner Inspector,	Y	
Devin Gordon, MGA	Oversight	For NDEP	Y	
				1
Brian Rakvica	Inspector	NDEP	N	1
Steve Morrow, ASW	Inspector	Liner Inspector	N	
PBS&J. Survey	Surveyors	Survey	N	
ON-SITE CONTRACTOR		Survey		
Name	Company	Trade / Work Performed	Y/N	

PBS&J, Survey	Surveyors	Survey	N	
ON-SITE CONTRACTO	R PERSONNEL			
Name	Company	Trade / Work Performed	Y/N	
Erik Gehringer	Entact	Project Manager	N	_
Jeremy Schissler	Entact	Acting Project Manager	N	
Josh Carrol	Entact	Asst Project Manager, Eastside Manager	Y	
Michael Carlson	Entact	Engineer	Y	
Joe Curilla, Day	Entact	Health & Safety Officer	Y	
Timothy Stadt, Day	Entact	Health and Safety Officer	Y	
Roger Wagner, Night	Entact	Eastside, Superintendent	Y	
Russell Karnes	Entact	CAMU, Superintendent, Western Hook.	Y	
Lance Bruce, Night	Entact	Health & Safety Officer	Y	
Terry Harper, Night	Entact	CAMU, Superintendent	Y	
Rick McIntire	Entact	CSP, Health & Safety	N	
John Frazier , Night	Entact	Health & Safety Officer	Y	
Eli Blackburn	Entact	Asst Project Manager	Y	
Scott Zattau, Day	Entact	Health & Safety Technician	Y	
Jose Martinez, Night	Entact	Health & Safety Technician	Y	
Dawn Breedlove	Entact	Health & Safety Technician	Y	_
				_
	Environmental Specialties, Inc.	Liner Crew, (1) Supt, (10) Laborers/ Seamers	Y	_
	ABC Survey	Eastside/CAMU/Western Hook	N N	_

								_
ON-SITE EQUIPMENT								
Equipment	Vendor / Tag No.			Work Performed		_		
CAT D400E Dump Truck (10)		CAMU			-	-	-	-
JD D400 Dump Trucks (10)		Eastsid	е			-	-	-
CAT 324D long stick excavator		Eastsid	е		-	-	-	-
CAT D8R Dozer with disc, (1)		Eastsid	е			-		-
CAT 345 excavators, (8)		Eastsid	e, CAM	U and Galleria		-	-	-
CAT 330 Excavator (1)		CAMU				-	-	-
CAT 365 Excavator (1)		CAMU				-	-	-
CAT D6 LGP Dozer (1)		Eastsid	е					-
Water Trucks (3)		Eastsid	е					-
Case backhoe		CAMU						-
CAT 16H Grader		CAMU						-
CAT D8 Dozer		Eastsid	е					-
Water Trucks (4)		CAMU	CAMU					-
CAT D-6 Dozer, (3)		CAMU						-
CAT 14H Grader		CAMU						-
Gradall, forklift		CAMU						-
JLG		CAMU						-
Smooth drum Rollers, (3)		CAMU						-
Tenent Street Sweeper		Eastsid						-
Komatsu Loader		CAMU	and Eas	tside.				-
Chieftain 1400 Powerscreener		CAMU						-
								-
MATERIAL HANDLING (ON-S	SITE DELIVERY / REMOVAL)							
Material	Vendor	Today	UOM	Purpose			Verificatio	
					to date	Qty	Spec	Tags
GCL	CETCO	0	rolls	For CAMU, On site		2271		

MATERIAL HANDLING (ON-SITE DELIVERY / REMOVAL)									
Material	Vendor	Today	UOM	Purpose	Delivery Verification				
material	vendor	Today	OOM	ruipose	to date	Qty	Spec	Tags	
GCL	CETCO	0	rolls	For CAMU, On site		2271			
Geocomposite	Agru	0	rolls	For CAMU, On site		2442			
Geomembrane	Agru	0	rolls	For CAMU, On site		558			

WORK COMPLETED

Eastside Mixing and Drying Activity:

Day Shift:

- IPP-2 and HP-3 berms, continued loading OTR trucks and hauling to CAMU for placement.

- IPP-2 and HP-3 berms, continued excavating and stockpiling material.

- WST-5, loading out and hauling to Bata Ditch stockpile.

- WST-5, loading out and hauling to Bata Ditch stockpile.

- Continued excavating rades out or PUB-8, PUD-7 and PUE-7, loading and hauling material to Beta Ditch stockpile.

- Continued excavating alloss gewer realignment in PUB-9, PUC-8 and PUA-10, mixing and stockpiling material.

- Syst-12, and WST-3, continued discinsing and pushing up previously spread dried out material.

- Continued installion construction faces in nina line contrier.

Project No./Contract No.		Project Title / Location		Day of Report	Report No.			
6389	BRC Easts	side Common Areas So	s Remediation 15-Oct-09 456					
Continued installing construct Vestern Hook, Removed was Salleria Scrape, Activated was Hight Shift: lauled material from WST-4	iter tower. ater tower, prewatered an	nd graded access roads. Be	gan hauling soils to CAMU.					
AMU Activity: Day Shift Placed material from Galleria Phase IIIA, ESI continued de Phase III, arding waste. Performed housekeeping.	ploying GCL and Geome		econd tier.					
Night Shift: Placed material from eastsid mbankment Phase 1 embankment, comp Phase I estimated cumulativ	lete. re embankment placed:	nd Phase IV.						
ump/Vadose Monitoring:		Measurement taken: (N/A) Measurement taken: (N/A)						
		Measurement taken: (N/A) Measurement taken: (N/A)						
ı	Phase IIIB: LCRS Sump: Vadose:	Measurement taken: (N/A Measurement taken: (N/A						

Estimated Waste Placement (Estimated volumes do not account for shrinkage due to	loss of moist
Phase I	
Previous Daily Cumulative =	315,300 c
Operations layer placed (completed) for liner certification. = 21,662	0 c
Daily Day shift waste placed today: Eastside, (216) loads @ 20 cy/load (16 trucks) =	3,888 0
Daily Night shift placed today: (0) loads @ 18cy/load (0) trucks =	c
To Date Phase I estimated cumulative waste placed =	319,188 c
Phase II	
Previous Daily Cumulative =	1,033,462 c
Operations layer placed (completed) for liner certification. = 37,188	C
Daily Day shift waste placed today: Western Hook, (0) loads @ 18 cy/load (0) trucks =	c
Daily Day shift waste placed today: Eastside Waste, (0) loads @ 18cy/load (0) trucks =	c
Daily Night shift placed today: (88) loads @ 18cy/load (6) trucks =	1,584 C
To Date Phase II estimated cumulative waste placed =	1,035,046 c
Phase IIIA	
Previous Daily Cumulative =	222,174 c
Operations layer placed directly in Phase IIIA today: (0) loads @ 18 cy/load (0) trucks =	
Operations layer placed (completed for liner certification = 21,276)	c
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	c
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks =	c
To Date Phase IIIA estimated cumulative waste placed =	222,174 c
Phase IIIB	
Previous Daily Cumulative =	267,288 c
	c
Operations layer placed (completed) for liner certification. = 21,978	
Daily Day shift waste placed from: Galleria (18) loads @ 18 cy/ld (3) trucks =	324 c
Daily Night shift waste placed today: (96) loads @ 18cy/load (13) trucks = To Date Phase IIIB estimated cumulative waste placed =	1,728 C 269,340 C
To bate I have the estimated cultidative waste placed =	203,340 C
Phase IV	
Previous Daily Cumulative =	138,816 c
Operations layer placed (completed) for liner certification = 37,314	c
Daily Day shift waste placed today: (0) loads @ 18 cy/load (0) trucks =	c
Daily Night shift waste placed today: (197) loads @ 18cy/load (18) trucks =	3,546 C
To Date Phase IV estimated cumulative waste placed =	142,362 c
·-	
Phase V Previous Daily Cumulative =	49,266 c
i revious Daily Guillulative –	
Operations layer placed (completed) for liner certification = 40,284	C
Daily Day shift waste placed today: From: (0) loads @ 18 cy/load (0) trucks =	c
Daily Night shift waste placed today: (0) loads @ 18cy/load (0) trucks = To Date Phase V estimated cumulative waste placed =	40.266 -
To Date Phase v estimated cumulative waste placed =	49,266 c

		Estimated Waste at Completion	
		(cy)	% Complet

Geosynthetics Placed			
Phase I (complete)	Previous	Placed	Cumulative Place
GCL	307,372	0	307,372
Geomembrane	307,372	0	307,372
Geocomposite	307,372	0	307,372
Geotextile	69,340	0	69,340
Phase II (complete)			
GCL	498,468	0	498,468
Geomembrane	498,468	0	498,468
Geocomposite	520,592	0	520,592
Geotextile	0	0	0
Phase IIIA			
GCL	221,000	0	221,000
Geomembrane	221,000	0	221,000
Geocomposite	221,000	0	221,000
Geotextile	20,000	0	20,000
Phase IIIB			
GCL	340,535	0	340,535
Geomembrane	340,535	0	340,535
Geocomposite	340.535	0	340,535
Geotextile	50,000	0	50,000
Phase IV			
GCL	459,942	0	459,942
Geomembrane	459,942	0	459,942
Geocomposite	459.952	0	459,952
Geotextile	12,390	0	12,390
Phase V			
GCL	558,653	0	558,653
Geomembrane	558,653	0	558,653
Geocomposite	558,653	ō	558,653
Geotextile	15,925	0	15,925

Ver1.111/07 2 of 4

DAILY PRODUCTION & QUALITY CONTROL REPORT					
Project No./Contract No.	Project Title / Location	Day of Report	Report No.		
6389	BRC Eastside Common Areas Soils Remediation	15-Oct-09	456		

BMI North GCL Geomembrane Geocomposite

BMI South GCL Geomembrane Geocomposite 177,000 177,000 177,000

Debris Storage Area (complete)

12,000 CAMU Cover GCL Geomembrane Geocomposite 35,400 35,400 0 71,100 71,100 <u>0</u>

% Complete of Basic Scope + Option Scope 57.3% Total Geosynthetics for CAMU Basic Scope (sf) (sf) Total Geosynthetics for CAMU Basic Scope Scope +Option Scope 4,151,232 3,745,538 90.2% 6,534,075

Geosynthetic System Cumulative Total To Date All CAMU Phases

HEALTH & SAFETY

Safety Topic.

Eastside Day: Discussed: Site traffic, multiple activities.

CAMU Day: Discussed: Site traffic, multiple activities.

Night shift CAMU & Eastside: Discussed: Speed on the decon pads and communication with the water trucks.

CONSTRUCTION QUALITY ASSURANCE & QUALITY CONTROL

Discreption of Quality Coreal Actions Taken Today of Quality Inspections Considerated

Dailty COA Summans;

Monitor waste placement into the CAMU of eastside material during the night shift.

Monitor waste placement into the CAMU of western hook and eastside material during the day shift.

Monitor the installation of interim cover for CAMU closure.

Monitor the installation of ejective prices at Phase IIII.2 Closure.

Perform density testing as requested by Erract on Interim cover.

Perform eastide weate sampling as requested by Erract.

ISSUES AND/OR ITEMS OF DISCUSSION

SITE VISITORS Name Organization Purpose of Visit					
Organization	Purpose of Visit				
				_	
	Organization				

Richard Laubinger, Construction Manager

15-Oct-09

Weather Table

9 Sunny / Party Cloudy શ Cloudy / Partly Sunny m Cloudy <u>Ω</u> M, Overcast Light Rain η_o Rain $\frac{m}{m}$ \mathcal{H} Thunderstorms

&

Ver 1.1 11/07 3 of 4

Basic Remediation Company 875 West Warm Springs Road Henderson, Nevada 89011

DAILY PRODUCTION & QUALITY CONTROL REPORT

Project No./Contract No.	Project Title / Location	Day of Report	Report No.
6389	BRC Eastside Common Areas Soils Remediation	15-Oct-09	456
0	0	15-001-09	

DAILY PHOTO LOG

Photo 1



Galleria Scrape.

Photo 2



CAMU: Phase IIIA.

Photo 3



Photo 4



Ver 1.1 11/07 4 of 4