

# QUARTERLY PROGRESS REPORT

AS REQUIRED BY

SETTLEMENT AGREEMENT AND  
ADMINISTRATIVE ORDER ON CONSENT  
(AOC3)

SECTION XIII, PARAGRAPHS 1 and 2.

SUBMITTED BY

BASIC REMEDIATION COMPANY



DATED JANUARY 15, 2008

## **1. Introduction**

This Quarterly Progress Report is being submitted to the Nevada Division of Environmental Protection (NDEP) pursuant to the requirements of Paragraphs 1 and 2 of Section XIII of the AOC3 executed between the Parties and NDEP on February 15, 2006. The format of this report is based on the requirements stated in Paragraph 1 of Section XIII. This report covers activities between October 1 and December 31, 2007.

## **2. Actions Taken Towards Achieving Compliance**

In addition to the various documents submitted to the NDEP discussed below, BRC and NDEP held numerous meetings and telephone calls in order to achieve progress on project activities. In-person or telephone meetings were held between the BRC Project Manager and the NDEP Project Manager (occasionally along with representatives from the City of Henderson as well as consultants representing the prospective property buyer) roughly every two weeks. Minutes of these meetings are maintained separately. Additional issue-specific meetings were also held either in person or via telephone between BRC and NDEP Project Managers. Minutes of these meetings are also maintained separately.

All of the major project documents necessary to begin remediation have been approved by the NDEP. NDEP is presently reviewing the design of the CAMU pursuant to a condition in the RAP. Based on this BRC has almost completed excavation of the Borrow Pit (to a rough grade, to be completed to finished CAMU final grade by the selected remediation contractor) and is in the process of selecting the remediation contractor. Following an extensive selection process, BRC is currently evaluating three bids. Separately, BRC has completed: (a) collecting Deep Soils Background data; (b) implementation of the Qa Upgradient Groundwater workplan; (c) the North-East area shallow wells workplan; (d) aquifer testing and slug testing of wells in the Eastside in order to support groundwater modeling; and (e) a round of groundwater monitoring at the CAMU.

All Data Validation Summary Reports for the legacy data sets have now been approved by the NDEP. Henceforth, data validation reports will accompany field data reports concurrently.

BRC has restarted the groundwater modeling effort.

Several "All Companies" conference calls were held in order to discuss the issue of vapor intrusion. BRC completed collection of the flux data for VOCs and these are being analyzed at high sensitivity for a suite of VOCs. Separately, BRC is comparing two different approaches for the collection of radon flux data.

## **3. Sampling Conducted**

BRC completed Slug Testing for several wells along the North East line of wells for which aquifer testing could not be completed due to lack of access.

BRC completed the implementation of the Deep Soils Background workplan.

Tamarisk was removed from most of the Eastside; incidental damage to several Tronox wells will be rectified.

The excavation activities at the Borrow Pit also continued in this period.

Groundwater samples were collected from the CAMU area.

VOC flux data were collected from offsite locations per an NDEP approved workplan.

#### **4. Work Plans and Other Deliverables Submitted Including Modifications**

Attachment A shows a list of all documents that were submitted to NDEP in this period. Attachment B shows a list of all NDEP documents received during this period.

#### **5. Actions Scheduled for Next Quarter**

Field activities planned include: completion of Borrow Pit rough grading; collection of confirmatory samples in the Mohawk area (after approval of the Sampling and Analysis Plan for this sub-area); reconfirmation sampling in the Parcels 4A and 4B as needed in order to confirm the NFADs for these parcels. In addition, several field activities in support of remediation are also anticipated such as collection of air quality baseline data.

The bidding process for contractor selection is expected to be completed in the next period.

BRC expects to substantially complete the groundwater modeling effort.

The following Work Plans and Other Deliverables are planned to be submitted to the NDEP in the next period:

(i) Revised Project Schedule (periodically updated). A current schedule is attached to this report, at the end.

(ii) Sub-area workplans (or revised workplans) for Mohawk, and Sunset Hook, Galleria North, Utility Corridor, as well as other areas where waste materials are generally not present.

(iii) Various Data Validation Summary Reports, as needed.

(iv) Deep Background Report.

(v) CAMU Area Groundwater Monitoring Report.

Additional documents may also be submitted depending on project progress.

#### **6. Completions, Delays and Mitigations**

There continues to be some delay in completing laboratory analysis, and data validation. This is due to the large sampling efforts involved.

Unexpectedly, TIMET appears to have released significant quantities of water into certain of its old ponds in the Eastside. The impact of this action is being assessed.

#### **7. Planned Modifications to Remedial Actions**

Not applicable at this time.

#### **8. Community Relations Plan Actions Taken**

The project website was operational as of late November 2006. Parts of the website will continue to be modified as needed. Almost all final project documents are posted on the website.

The project information kiosk area near Mohawk and Lake Mead was opened in late November 2006. No changes were made to the kiosk panels.

A Restoration Advisory Committee (RAC) meeting was held on October 11, 2007.

#### **9. Community Relations Plan Actions for Next Quarter**

A RAC meeting will be held on January 17, 2008.

The project website is expected to be updated periodically.

BRC will be requesting NDEP to delete the requirement for having a separate Documents Repository. Project documents are being posted to the BRC website at [www.landwellco.com](http://www.landwellco.com) and are being maintained at the BRC offices. To date there have been no requests for project documents from the public.

## Appendix A - DOCUMENTS SUBMITTED TO NDEP

TO	FROM	DATE	SUBJECT
Brian Rakvica	Ron Sahu	10/15/2007	AOC3 Quarterly Progress Report 10.15.07 1 hard copy & 1 e-copy
Brian Rakvica	Ron Sahu	10/31/2007	BRC RTC on 4th Quarterly Final Eastside GW Monitoring Report dated 10.31.07 1 hard copy & 1 e-copy
Brian Rakvica	Ron Sahu	11/7/2007	Slug Test Results - BMI Common Area 11.1.07 1 hard copy & 1 e-copy
Brian Rakvica	Ron Sahu	11/13/2007	BRC Slug Test Data and Boring Logs 1 hard copy & 1 e-copy
Brian Rakvica	Ron Sahu	11/21/2007	Implementation of the Revised Aquifer Testing Work Plan BMI Common Area Eastside Henderson, NV Nov. 16, 2007 1 hard copy & 1 e-copy
Brian Rakvica	Ron Sahu	12/5/2007	Technical Specifications for the BRC Eastside Common Areas Soils Remediation October 2007, 1 hard copy and 1 set of rolled plans
Brian Rakvica	Ron Sahu	12/5/2007	Slug Test Report Revised November 29, 2007, 1 hard copy and 1 e-copy
Brian Rakvica	Ron Sahu	12/7/2007	Tronox A, B maps with Legal Descriptions, 2 hard copies
Brian Rakvica	Ron Sahu	12/18/2007	Tronox A & B Asbestos Memo 12.17.07, 1 hard copy & 1 e-copy
Brian Rakvica	Ron Sahu	12/18/2007	Tronox Parcels A-B Rad Approach Memo to NDEP 12.18.07, 1 hard copy & 1 e-copy
Brian Rakvica	Ron Sahu	12/27/2007	1 NE Area & Upgradient Borings Soils Data Summaries Dec. 2007, 1 4A Supplemental Sampling Plan Dec. 2007, 1 hard copy & 1 e-copy of each

## Appendix B - CORRESPONDENCE FROM NDEP

TO	FROM	DATE	SUBJECT
Mark Paris	Brian Rakvica	10/1/2007	NDEP's Response to : (DVSR Dataset 45) dated September 2007 (received September 7, 2007)
Mark Paris	Brian Rakvica	10/2/2007	NDEP's Response to: Technical Memorandum - Data Review for 2007 Parcel 4A Investigation and Technical Memorandum - Data Review for 2007 Parcel 4B Investigation dated September 11, 2007
Mark Paris	Brian Rakvica	10/3/2007	NDEP's Response to: Technical Memorandum - Analytical program Adequacy for Risk Assessment dated September 7, 2007
Mark Paris	Brian Rakvica	10/10/2007	NDEP's Response to: Fourth Quarterly (January-March 2007)/Annual Groundwater Monitoring Report dated September 2007 (received September 21, 2007)
Mark Paris	Brian Rakvica	10/22/2007	NDEP's Response to: DVSR (Dataset 45) dated October 2007
Mark Paris	Brian Rakvica	11/1/2007	NDEP's Response to: Off-Site Sampling and Analysis Plan, Black Mountain Industrial Complex and Common Areas Dated October 24, 2007
Mark Paris	Brian Rakvica	11/9/2007	NDEP's Response to: BRC's Response to Comments for the 4th Quarterly Final Eastside groundwater Monitoring Report per NDEP's letter dated October 26, 2007 dated October 31, 2007
Mark Paris	Brian Rakvica	11/15/2007	NDEP's Response to: DVSR (Dataset 46) dated October 2007 (received October 29, 2007)
Mark Paris	Brian Rakvica	11/19/2007	NDEP's Response to: Response to NDEP Comments dated November 1, 2007 on the Off-Site Sampling and Analysis Plan; Dated November 16, 2007
Mark Paris	Brian Rakvica	11/26/2007	NDEP's Response to: Slug Test Results dated November 1, 2007 (Received Nov. 7, 2007)
Mark Paris	Brian Rakvica	12/3/2007	NDEP's Response to: Implementation of the Revised Aquifer Testing Work Plan dated September 25, 2007 (revised version received November 21, 2007)
Mark Paris	Brian Rakvica	12/6/2007	NDEP's Response to: Errata for Data Validation Summary Report (Dataset 46) dated November 28, 2007
Mark Paris	Brian Rakvica	12/7/2007	BMI Plant Sites and Common Areas Projects, Henderson, Nevada Advisement Regarding Radionuclide Analyses for Uranium
Mark Paris	Brian Rakvica	12/11/2007	NDEP's Response to: Revised SOP-16-Flux Chamber Source Testing dated August 27, 2007 (received November 21, 2007)
Mark Paris	Brian Rakvica	12/12/2007	NDEP's Response to: Slug Test Results dated November 1, 2007 (Revised version received November 30, 2007)
Mark Paris	Brian Rakvica	12/28/2007	NDEP's Response to: Supplemental Sampling and Analysis for 2007 Parcel 4A Investigation dated December 27, 2007

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
1	<b>BRC SITE CLEANUP</b>	1939 days	Wed 2/15/06	Tue 6/7/11				
2								
3	<b>SUPPORTING DOCUMENTS AND ACTIVITIES</b>	1066 days	Wed 2/15/06	Thu 1/15/09				
4								
5	<b>AOC III</b>	1066 days	Wed 2/15/06	Thu 1/15/09				
6	<b>FINAL</b>	1 day	Wed 2/15/06	Wed 2/15/06				
7	New Appendix (Previous NFAs) Submitted to NDEP. NDEP Review Ongoing	1 day	Thu 10/19/06	Thu 10/19/06				
8	Insert/Replace Revised Project Flow Diagram. BMI Companies Review Ongoing	1 day	Tue 4/15/08	Tue 4/15/08				
9	<b>Initial Required Actions</b>	639 days	Thu 4/13/06	Fri 1/11/08				
10	Notice to Successors in Title - Under NDEP Review	1 day	Thu 4/13/06	Thu 4/13/06				
11	Submit Revised Key Personnel Notice - FINAL	1 day	Wed 5/3/06	Wed 5/3/06				
12	Institutional Control Instrument - Under NDEP Review	1 day	Thu 4/13/06	Thu 4/13/06				
13	Revised QAPP (portions) Submitted to NDEP	1 day	Fri 1/11/08	Fri 1/11/08				
14	Advance Payment - FINAL	1 day	Thu 4/13/06	Thu 4/13/06				
15	Certificates of Insurance	1 day	Sun 12/31/06	Sun 12/31/06				
16	<b>Ongoing Required Actions</b>	367 days	Tue 1/15/08	Thu 1/15/09				
17	Annual Certificates of Insurance	1 day	Fri 2/15/08	Fri 2/15/08				
18	Annual Certification	1 day	Thu 1/31/08	Thu 1/31/08				
19	Quarterly Progress Report Q4 2007	1 day	Tue 1/15/08	Tue 1/15/08				
20	Quarterly Progress Report Q1 2008	1 day	Tue 4/15/08	Tue 4/15/08				
21	Quarterly Progress Report Q2 2008	1 day	Tue 7/15/08	Tue 7/15/08				
22	Quarterly Progress Report Q3 2008	1 day	Wed 10/15/08	Wed 10/15/08				
23	Quarterly Progress Report Q4 2008	1 day	Thu 1/15/09	Thu 1/15/09				
24	Annual Summary of Payments	1 day	Wed 4/30/08	Wed 4/30/08				
25	Submit Revised Key Personnel Notice to NDEP	1 day	Thu 5/15/08	Thu 5/15/08				
26								
27	<b>Public Involvement Plan (PIP)</b>	840 days	Tue 3/14/06	Mon 6/30/08				
28	<b>FINAL (with revised Notification Area)</b>	1 day	Wed 9/20/06	Wed 9/20/06				
29	<b>Implementation Activities</b>	840 days	Tue 3/14/06	Mon 6/30/08				
30	Project Factsheet 2006 - FINAL	1 day	Tue 3/14/06	Tue 3/14/06				
31	Project Factsheet 2006 Distribution - FINAL	1 day	Mon 5/15/06	Mon 5/15/06				
32	Project Factsheet 2007 - FINAL	1 day	Tue 5/15/07	Tue 5/15/07				
33	Project Factsheet 2008	1 day	Thu 5/15/08	Thu 5/15/08				
34	<b>Project Informational Kiosk Opened</b>	200 days	Tue 11/28/06	Fri 6/15/07				
35	Opened	1 day	Tue 11/28/06	Tue 11/28/06				
36	Panels Updated	1 day	Fri 6/15/07	Fri 6/15/07				
37	Project Website	1 day	Thu 11/30/06	Thu 11/30/06				
38	Project Document Repository Location Decision	1 day	Mon 6/30/08	Mon 6/30/08				
39								
40	<b>Site Related Chemicals (SRCs)</b>	366 days	Mon 7/31/06	Tue 7/31/07				
41	<b>FINAL (with completed MDL Studies)</b>	1 day	Thu 9/14/06	Thu 9/14/06				
42	<b>Project Laboratories Complete Certification</b>	366 days	Mon 7/31/06	Tue 7/31/07				
43	STL	1 day	Mon 7/31/06	Mon 7/31/06				
44	Alpha	1 day	Mon 7/31/06	Mon 7/31/06				

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
45	TestAmerica/DelMar	1 day	Mon 7/31/06	Mon 7/31/06			
46	Southwest Analytical	1 day	Mon 7/31/06	Mon 7/31/06			
47	EMS/EMSL Labs	1 day	Mon 7/31/06	Mon 7/31/06			
48	Confirm that labs are maintaining certifications	1 day	Tue 7/31/07	Tue 7/31/07			
49							
50	<b>FSP/SOPs</b>	<b>436 days</b>	<b>Mon 10/30/06</b>	<b>Tue 1/8/08</b>			
51	<i>FINAL</i>	1 day	Mon 10/30/06	Mon 10/30/06			
52	Updated (SOP-16) submitted to NDEP	1 day	Tue 1/8/08	Tue 1/8/08			
53							
54	<b>Background Investigations</b>	<b>1051 days</b>	<b>Wed 2/15/06</b>	<b>Wed 12/31/08</b>			
55	<b>Shallow Soils Background (Metals/Rads)</b>	<b>1 day</b>	<b>Mon 7/2/07</b>	<b>Mon 7/2/07</b>			
56	<i>FINAL</i>	1 day	Mon 7/2/07	Mon 7/2/07			
57	<b>Surface Soils Background (Other Compounds)</b>	<b>1 day</b>	<b>Sat 10/20/07</b>	<b>Sat 10/20/07</b>			
58	OC Pesticides - Data Collected	1 day	Sat 10/20/07	Sat 10/20/07	63		
59	<b>Deep Soil Horizons and Qa Groundwater (Upgradient) Eastside</b>	<b>675 days</b>	<b>Wed 2/15/06</b>	<b>Fri 12/21/07</b>			
60	NDEP Approval	1 day	Tue 6/12/07	Tue 6/12/07			
61	Complete Qa Upgradient Well Installation	1 day	Wed 8/8/07	Wed 8/8/07			
62	Complete Soil Boring Data Analysis and Submit Data Report to NDEP	1 day	Fri 12/21/07	Fri 12/21/07			
63	Complete Field Implementation of Deep Background Workplan	1 day	Fri 10/19/07	Fri 10/19/07			
64	Prepare Draft Background Report and Submit to NDEP	30 days	Wed 2/15/06	Thu 3/16/06			
65	<b>Other Horizons Groundwater Eastside</b>	<b>1 day</b>	<b>Wed 12/31/08</b>	<b>Wed 12/31/08</b>			
66	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08			
67	<b>Qa/Other Horizons Groundwater CAMU Area</b>	<b>1 day</b>	<b>Wed 12/31/08</b>	<b>Wed 12/31/08</b>			
68	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08			
69							
70	<b>RTCs For NDEP Comments</b>	<b>275 days</b>	<b>Wed 2/15/06</b>	<b>Thu 11/16/06</b>			
71	Submit BRC RTCs for Specified Older NDEP Comments	46 days	Wed 2/15/06	Sat 4/1/06			
72	Submit BRC RTC for NDEP July 11, 2005 Comments	46 days	Wed 2/15/06	Sat 4/1/06			
73	Notice That No NDEP Comments Will Be Issued	1 day	Thu 11/16/06	Thu 11/16/06			
74							
75	<b>Eastside Groundwater Investigation</b>	<b>1041 days</b>	<b>Fri 2/17/06</b>	<b>Tue 12/23/08</b>			
76	Workplan - FINAL	1 day	Fri 2/17/06	Fri 2/17/06			
77	<b>First Quarter // Second Quarter // Third Quarter // Fourth Quarter</b>	<b>1 day</b>	<b>Fri 11/9/07</b>	<b>Fri 11/9/07</b>			
78	Reports - FINAL	1 day	Fri 11/9/07	Fri 11/9/07			
79	<b>Fifth Quarterly Event</b>	<b>200 days</b>	<b>Sat 6/7/08</b>	<b>Tue 12/23/08</b>			
80	Collect Field Data	45 days	Sat 6/7/08	Mon 7/21/08	124,134,62,139		
81	Lab Analysis of Data	45 days	Tue 7/22/08	Thu 9/4/08	80		
82	Data Validation	35 days	Fri 9/5/08	Thu 10/9/08	81		
83	Submit Report and DVSR to NDEP	15 days	Fri 10/10/08	Fri 10/24/08	82		
84	NDEP Review	30 days	Sat 10/25/08	Sun 11/23/08	83		
85	Incorporate NDEP Comments and Finalize Report	30 days	Mon 11/24/08	Tue 12/23/08	84		
86							
87	<b>Screening Investigations for PCBs</b>	<b>32 days</b>	<b>Mon 6/12/06</b>	<b>Thu 7/13/06</b>			
88	Submit Workplan	1 day	Mon 6/12/06	Mon 6/12/06			



# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
89	NDEP Comments Received	1 day	Tue 7/11/06	Tue 7/11/06			
90	BRC Response/Defer Workplan	1 day	Thu 7/13/06	Thu 7/13/06			
91							
92	<b>Off-Site Dust Sampling</b>	<b>487 days</b>	<b>Thu 11/30/06</b>	<b>Sun 3/30/08</b>			
93	Report Submitted to NDEP	1 day	Thu 11/30/06	Thu 11/30/06			
94	Submitted Revised Report Per Most Recent NDEP Comments	1 day	Mon 4/30/07	Mon 4/30/07			
95	NDEP Response Letter	1 day	Thu 5/31/07	Thu 5/31/07			
96	Obtained Bids for Data Collection	1 day	Sat 9/1/07	Sat 9/1/07			
97	Collect Baseline Data	45 days	Fri 2/15/08	Sun 3/30/08			
98							
99	<b>Removal of Recent IDW</b>	<b>31 days</b>	<b>Tue 1/15/08</b>	<b>Thu 2/14/08</b>			
100	Complete NDEP Discussions Re. Profiling	1 day	Tue 1/15/08	Tue 1/15/08			
101	Remove IDW	30 days	Wed 1/16/08	Thu 2/14/08	100		
102							
103	<b>Radionuclide Secular Equilibrium Verification</b>	<b>107 days</b>	<b>Thu 11/1/07</b>	<b>Fri 2/15/08</b>			
104	Submitted Calculations to NDEP for Review	1 day	Thu 11/1/07	Thu 11/1/07			
105	Expected Completion of NDEP Review	1 day	Fri 2/15/08	Fri 2/15/08			
106							
107	<b>EASTSIDE SOILS (IMPLEMENTATION OF SOILS ROD)</b>	<b>1741 days</b>	<b>Fri 9/1/06</b>	<b>Tue 6/7/11</b>			
108							
109	<b>CLOSURE PLAN (Inc. Site-Wide DQOs)</b>	<b>1 day</b>	<b>Mon 7/16/07</b>	<b>Mon 7/16/07</b>			
110	<i>FINAL</i>	1 day	Mon 7/16/07	Mon 7/16/07			
111							
112	<b>STATISTICAL CLOSURE Report</b>	<b>1 day</b>	<b>Fri 9/1/06</b>	<b>Fri 9/1/06</b>			
113	<i>FINAL</i>	1 day	Fri 9/1/06	Fri 9/1/06			
114							
115	<b>EASTSIDE CSM REPORT</b>	<b>817 days</b>	<b>Tue 2/27/07</b>	<b>Sat 5/23/09</b>			
116	Legacy Data Validation Reports Finalized	1 day	Tue 2/27/07	Tue 2/27/07	371FS-1 day		
117	Begin Preparation of Draft CSM Report	1 day	Wed 12/24/08	Wed 12/24/08	116,124,134,142,85		
118	Submit Draft CSM Report to NDEP	60 days	Thu 12/25/08	Sun 2/22/09	117		
119	NDEP Review	30 days	Mon 2/23/09	Tue 3/24/09	118		
120	Submit Final CSM to NDEP	30 days	Wed 3/25/09	Thu 4/23/09	119		
121	OBTAIN Eastside CSM NDEP "Approval" (Living Doc)	30 days	Fri 4/24/09	Sat 5/23/09	120		
122							
123	<b>Eastside - Northeast Area Shallow Groundwater</b>	<b>151 days</b>	<b>Tue 7/24/07</b>	<b>Fri 12/21/07</b>			
124	Complete field implementation / well installation	1 day	Tue 7/24/07	Tue 7/24/07			
125	Complete Soil Boring Data Analysis and Submit Data Report to NDEP	1 day	Fri 12/21/07	Fri 12/21/07			
126							
127	<b>Eastside Aquifer Testing/Slug Testing and Groundwater Modeling</b>	<b>497 days</b>	<b>Wed 12/13/06</b>	<b>Tue 4/22/08</b>			
128	Modeling Workplan - FINAL	1 day	Wed 12/13/06	Wed 12/13/06			
129	Aquifer Testing Report - FINAL	1 day	Mon 12/3/07	Mon 12/3/07			
130	Slug Testing Report - FINAL	1 day	Wed 12/12/07	Wed 12/12/07			
131	Submit Modeling Technical Memo to NDEP	1 day	Thu 1/31/08	Thu 1/31/08			
132	Meet with NDEP for Kick Off Meeting [Suggested "window" for Meeting]	7 days	Fri 2/1/08	Thu 2/7/08	131		

## BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
133	Obtain NDEP Approval of Results (for GW Modeling)	30 days	Fri 2/8/08	Sat 3/8/08	132			
134	Complete Preliminary Modeling	45 days	Sun 3/9/08	Tue 4/22/08	133			
135								
136	<b>Eastside Deep Groundwater Investigation</b>	<b>522 days</b>	<b>Mon 4/2/07</b>	<b>Thu 9/4/08</b>				
137	Submit RTC for NDEP Comments Dated March 1, 2007	1 day	Mon 4/2/07	Mon 4/2/07				
138	BRC Workplan to NDEP	30 days	Mon 3/24/08	Tue 4/22/08	134FF			
139	Field Implementation Planning and Field Implementation	45 days	Wed 4/23/08	Fri 6/6/08	138			
140	Submit Draft Report	30 days	Sat 6/7/08	Sun 7/6/08	139			
141	Obtain NDEP Comments	30 days	Mon 7/7/08	Tue 8/5/08	140			
142	Finalize Report	30 days	Wed 8/6/08	Thu 9/4/08	141			
143								
144	<b>EASTSIDE CLEANUP ACTIVITIES</b>	<b>1385 days</b>	<b>Thu 8/23/07</b>	<b>Tue 6/7/11</b>				
145								
146	<b>4A AREA</b>	<b>53 days</b>	<b>Fri 12/28/07</b>	<b>Mon 2/18/08</b>				
147	NDEP Approval of Supplemental Sampling Workplan	1 day	Fri 12/28/07	Fri 12/28/07				
148	Collect Samples	2 days	Tue 1/8/08	Wed 1/9/08				
149	Complete Sample Analysis and Validation	21 days	Thu 1/10/08	Wed 1/30/08	148			
150	Update Risk Calculations and submit to NDEP	3 days	Thu 1/31/08	Sat 2/2/08	149			
151	Discuss with NDEP	15 days	Sun 2/3/08	Sun 2/17/08	150			
152	Reaffirm NFA	1 day	Mon 2/18/08	Mon 2/18/08	151			
153								
154	<b>4B AREA</b>	<b>94 days</b>	<b>Tue 1/15/08</b>	<b>Thu 4/17/08</b>				
155	Discuss Supplemental Sampling Workplan with NDEP	15 days	Tue 1/15/08	Tue 1/29/08				
156	Obtain NDEP Approval of Workplan	15 days	Wed 1/30/08	Wed 2/13/08	155			
157	Complete Additional Limited Scraping	15 days	Fri 2/15/08	Fri 2/29/08	156			
158	Obtain Confirmation Samples	1 day	Sat 3/1/08	Sat 3/1/08	157			
159	Complete Sample Analysis	15 days	Sun 3/2/08	Sun 3/16/08	158			
160	Update Risk Calculations and submit to NDEP	1 day	Mon 3/17/08	Mon 3/17/08	159			
161	Discuss with NDEP	30 days	Tue 3/18/08	Wed 4/16/08	160			
162	Reaffirm NFA	1 day	Thu 4/17/08	Thu 4/17/08	161			
163								
164	<b>CoH UTILITY CORRIDOR SUB-AREA</b>	<b>277 days</b>	<b>Sat 3/1/08</b>	<b>Tue 12/2/08</b>				
165	Demarcate Subarea	7 days	Sat 3/1/08	Fri 3/7/08				
166	Submit Sub-area Specific Workplan	1 day	Sat 3/1/08	Sat 3/1/08				
167	NDEP Review	30 days	Sun 3/2/08	Mon 3/31/08	166			
168	Incorporate Comments and Finalize Workplan	15 days	Tue 4/1/08	Tue 4/15/08	167			
169	Complete Impacted Soils Removal from Subarea	30 days	Sun 6/1/08	Mon 6/30/08	285			
170	Obtain Confirmation Samples	7 days	Tue 7/1/08	Mon 7/7/08	169			
171	Complete Lab Analysis	35 days	Tue 7/8/08	Mon 8/11/08	170			
172	Complete DVSR	30 days	Tue 8/12/08	Wed 9/10/08	171			
173	Complete Data Useability and Risk Assessment	30 days	Tue 8/12/08	Wed 9/10/08	171			
174	Submit Draft Closure Report to NDEP	1 day	Thu 9/11/08	Thu 9/11/08	173			
175	NDEP Review	30 days	Fri 9/12/08	Sat 10/11/08	174			
176	INCORPORATE NDEP Comments	21 days	Sun 10/12/08	Sat 11/1/08	175			

## BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
177	SUBMIT FINAL to NDEP	1 day	Sun 11/2/08	Sun 11/2/08	176			
178	OBTAIN Utility Corridor NFAD	30 days	Mon 11/3/08	Tue 12/2/08	177			
179								
180	<b>MOHAWK SUB-AREA</b>	<b>369 days</b>	<b>Thu 8/23/07</b>	<b>Mon 8/25/08</b>				
181	Submit Sub-area Specific Workplan	1 day	Thu 8/23/07	Thu 8/23/07	113,260,110			
182	NDEP Review	1 day	Thu 1/31/08	Thu 1/31/08				
183	Incorporate Comments and Finalize Workplan	15 days	Fri 2/1/08	Fri 2/15/08	182			
184	Field Preparations	15 days	Sat 2/16/08	Sat 3/1/08	183			
185	Field Sampling	7 days	Sun 3/2/08	Sat 3/8/08	184			
186	Laboratory Data Analysis	35 days	Sun 3/9/08	Sat 4/12/08	185			
187	Data Validation Complete	21 days	Sun 3/30/08	Sat 4/19/08	186SS+21 days			
188	Data Useability and Risk Assessment Draft Complete	30 days	Sun 4/20/08	Mon 5/19/08	187			
189	Prepare Draft Closure Report	15 days	Tue 5/20/08	Tue 6/3/08	188			
190	SUBMIT Draft Closure Report to NDEP	1 day	Wed 6/4/08	Wed 6/4/08	189			
191	NDEP Review	30 days	Thu 6/5/08	Fri 7/4/08	190			
192	INCORPORATE NDEP Comments	21 days	Sat 7/5/08	Fri 7/25/08	191			
193	SUBMIT FINAL to NDEP	1 day	Sat 7/26/08	Sat 7/26/08	192			
194	OBTAIN Mohawk NFAD	30 days	Sun 7/27/08	Mon 8/25/08	193			
195								
196	<b>WESTERN HOOK SUB-AREA</b>	<b>308 days</b>	<b>Fri 2/1/08</b>	<b>Thu 12/4/08</b>				
197	Submit Sub-area Specific Workplan	30 days	Fri 2/1/08	Sat 3/1/08	260,113,182			
198	NDEP Review	30 days	Sun 3/2/08	Mon 3/31/08	197			
199	Incorporate Comments and Finalize Workplan	15 days	Tue 4/1/08	Tue 4/15/08	198			
200	Field Preparations	15 days	Wed 4/16/08	Wed 4/30/08	199			
201	Field Sampling	30 days	Thu 5/1/08	Fri 5/30/08	200			
202	Laboratory Data Analysis	45 days	Sat 5/31/08	Mon 7/14/08	201			
203	Data Validation Complete	30 days	Mon 6/30/08	Tue 7/29/08	202SS+30 days			
204	Data Useability and Risk Assessment Draft Complete	30 days	Wed 7/30/08	Thu 8/28/08	203			
205	Prepare Draft Closure Report	15 days	Fri 8/29/08	Fri 9/12/08	204			
206	SUBMIT Draft Closure Report to NDEP	1 day	Sat 9/13/08	Sat 9/13/08	205			
207	NDEP Review	30 days	Sun 9/14/08	Mon 10/13/08	206			
208	INCORPORATE NDEP Comments	21 days	Tue 10/14/08	Mon 11/3/08	207			
209	SUBMIT FINAL to NDEP	1 day	Tue 11/4/08	Tue 11/4/08	208			
210	OBTAIN Sunset North NFAD	30 days	Wed 11/5/08	Thu 12/4/08	209			
211								
212	<b>GALLERIA NORTH SUB-AREA</b>	<b>412 days</b>	<b>Sun 6/1/08</b>	<b>Fri 7/17/09</b>				
213	Conduct First Round of Remediation	30 days	Sun 6/1/08	Mon 6/30/08	260,113,285			
214	Submit Sub-area Specific Workplan	1 day	Tue 7/1/08	Tue 7/1/08	213			
215	NDEP Review	30 days	Wed 7/2/08	Thu 7/31/08	214			
216	Incorporate Comments and Finalize Workplan	15 days	Fri 8/1/08	Fri 8/15/08	215			
217	Field Preparations for Confirmation Sampling	15 days	Sat 8/16/08	Sat 8/30/08	216			
218	Confirmation Sampling	15 days	Sun 8/31/08	Sun 9/14/08	217			
219	Laboratory Data Analysis	45 days	Mon 9/15/08	Wed 10/29/08	218			
220	Data Validation	30 days	Thu 10/30/08	Fri 11/28/08	219			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
221	Data Useability and Initial Risk Assessment	30 days	Sat 11/29/08	Sun 12/28/08	220		
222	Second Round of Remediation	21 days	Mon 12/29/08	Sun 1/18/09	221		
223	Confirmation Sampling	7 days	Mon 1/19/09	Sun 1/25/09	222		
224	Laboratory Data Analysis	45 days	Mon 1/26/09	Wed 3/11/09	223		
225	Data Validation	15 days	Thu 3/12/09	Thu 3/26/09	224		
226	Data Useability and Initial Risk Assessment	15 days	Fri 3/27/09	Fri 4/10/09	225		
227	Prepare Draft Closure Report	15 days	Sat 4/11/09	Sat 4/25/09	226		
228	SUBMIT Draft Closure Report to NDEP	1 day	Sun 4/26/09	Sun 4/26/09	227		
229	NDEP Review	30 days	Mon 4/27/09	Tue 5/26/09	228		
230	INCORPORATE NDEP Comments	21 days	Wed 5/27/09	Tue 6/16/09	229		
231	SUBMIT FINAL to NDEP	1 day	Wed 6/17/09	Wed 6/17/09	230		
232	OBTAIN Galleria North NFAD	30 days	Thu 6/18/09	Fri 7/17/09	231		
233							
234	<b>SUNSET NORTH COMMERCIAL SUB-AREA</b>	<b>352 days</b>	<b>Fri 8/15/08</b>	<b>Sat 8/1/09</b>			
235	Activities Similar To Galleria North	352 days	Fri 8/15/08	Sat 8/1/09	260,113,213FS+45 days		
236							
237	<b>UPPER PONDS SUB-AREA</b>	<b>352 days</b>	<b>Sun 4/5/09</b>	<b>Mon 3/22/10</b>			
238	Activities Similar To Galleria North	352 days	Sun 4/5/09	Mon 3/22/10	288,235SS+45 days		
239							
240	<b>SPRAY WHEEL SUB-AREA</b>	<b>352 days</b>	<b>Wed 5/20/09</b>	<b>Thu 5/6/10</b>			
241	Activities Similar To Galleria North	352 days	Wed 5/20/09	Thu 5/6/10	288,238SS+45 days		
242							
243	<b>FIRST EIGHT ROWS SUB-AREA</b>	<b>352 days</b>	<b>Sat 7/4/09</b>	<b>Sun 6/20/10</b>			
244	Activities Similar To Galleria North	352 days	Sat 7/4/09	Sun 6/20/10	288,241SS+45 days		
245							
246	<b>TIMET PONDS SUB-AREA</b>	<b>1072 days</b>	<b>Tue 7/1/08</b>	<b>Tue 6/7/11</b>			
247	Begin Excavation	1 day	Tue 7/1/08	Tue 7/1/08	213		
248	End Excavation	1 day	Sun 6/20/10	Sun 6/20/10	244FF		
249	Activities Similar to Galleria North	352 days	Mon 6/21/10	Tue 6/7/11	248		
250							
251	<b>SOUTHERN RIBS SUB-AREA</b>	<b>352 days</b>	<b>Tue 8/18/09</b>	<b>Wed 8/4/10</b>			
252	Activities Similar To Galleria North	352 days	Tue 8/18/09	Wed 8/4/10	288,243SS+45 days		
253							
254	<b>RECREATIONAL SUB-AREA</b>	<b>280 days</b>	<b>Tue 8/18/09</b>	<b>Mon 5/24/10</b>			
255	Activities Similar To Galleria North	280 days	Tue 8/18/09	Mon 5/24/10	288,243SS+45 days		
256							
257							
258	<b>CAMU AREA - CAP, RAP, BORROW AREA, SLIT TRENCHES</b>	<b>1593 days</b>	<b>Fri 9/22/06</b>	<b>Mon 1/31/11</b>			
259	<b>CAP</b>	<b>1 day</b>	<b>Mon 9/25/06</b>	<b>Mon 9/25/06</b>			
260	<b>FINAL</b>	<b>1 day</b>	<b>Mon 9/25/06</b>	<b>Mon 9/25/06</b>			
261							
262	<b>RAP</b>	<b>573 days</b>	<b>Tue 11/7/06</b>	<b>Sun 6/1/08</b>			
263	<b>FINAL</b>	<b>1 day</b>	<b>Mon 9/24/07</b>	<b>Mon 9/24/07</b>			
264	Received NDEP Comment Letter #1	1 day	Thu 12/20/07	Thu 12/20/07			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
265	RTC for Comment Letter #1 Submitted to NDEP	1 day	Wed 1/9/08	Wed 1/9/08			
266	Expected NDEP Comment Letter #2	1 day	Fri 1/11/08	Fri 1/11/08			
267	Expected RTC to Comment Letter #2	7 days	Sat 1/12/08	Fri 1/18/08	266		
268	Expected NDEP Comment Letter #3 (last)	1 day	Fri 1/18/08	Fri 1/18/08			
269	Expected RTC to Comment Letter #3	1 day	Sat 1/19/08	Sat 1/19/08	268		
270							
271	<b>TRI Inapplicability Letter</b>	<b>573 days</b>	<b>Tue 11/7/06</b>	<b>Sun 6/1/08</b>			
272	Letter Submitted By BRC to NDEP	1 day	Tue 11/7/06	Tue 11/7/06			
273	BRC To Request Direct Written Confirmation By EPA	1 day	Sun 6/1/08	Sun 6/1/08			
274							
275	<b>Slit Trench RAS</b>	<b>1 day</b>	<b>Mon 9/17/07</b>	<b>Mon 9/17/07</b>			
276	<b>FINAL - RAS and ROD Issued</b>	<b>1 day</b>	<b>Mon 9/17/07</b>	<b>Mon 9/17/07</b>			
277							
278	<b>CAMU CSM</b>	<b>1 day</b>	<b>Wed 8/8/07</b>	<b>Wed 8/8/07</b>			
279	<b>FINAL - (Living Doc)</b>	<b>1 day</b>	<b>Wed 8/8/07</b>	<b>Wed 8/8/07</b>			
280							
281	<b>CAMU Construction (Material Placement)</b>	<b>1097 days</b>	<b>Thu 1/31/08</b>	<b>Mon 1/31/11</b>			
282	Complete Contractor Selection	60 days	Thu 1/31/08	Sun 3/30/08			
283	Begin Construction Activities - South Mesa	1 day	Mon 3/31/08	Mon 3/31/08	282		
284	Complete Pre-Waste Placement Activities - South Mesa	60 days	Tue 4/1/08	Fri 5/30/08	283		
285	Begin Waste Placement - South Mesa	1 day	Sat 5/31/08	Sat 5/31/08	284		
286	Begin Construction Activities - North Mesa	1 day	Sat 11/29/08	Sat 11/29/08	298		
287	Complete Pre-Waste Placement Activities - North Mesa	125 days	Sun 11/30/08	Fri 4/3/09	286		
288	Begin Waste Placement - North Mesa	1 day	Sat 4/4/09	Sat 4/4/09	287		
289	End Waste Placement, install CAMU Cap	1 day	Wed 8/4/10	Wed 8/4/10	252FF		
290	Complete Cap for BMI Landfills	180 days	Thu 8/5/10	Mon 1/31/11	289		
291							
292	<b>Borrow Pit</b>	<b>16 days</b>	<b>Tue 1/15/08</b>	<b>Wed 1/30/08</b>			
293	Complete Rough Excavation	1 day	Tue 1/15/08	Tue 1/15/08			
294	Complete Survey of Rough Excavation	15 days	Wed 1/16/08	Wed 1/30/08	293		
295							
296	<b>Slit Trench Excavation</b>	<b>181 days</b>	<b>Sun 6/1/08</b>	<b>Fri 11/28/08</b>			
297	Initiate Excavation	1 day	Sun 6/1/08	Sun 6/1/08	285		
298	Complete Excavation	180 days	Mon 6/2/08	Fri 11/28/08	297		
299							
300	<b>CAMU Area Groundwater Monitoring</b>	<b>178 days</b>	<b>Thu 9/20/07</b>	<b>Sat 3/15/08</b>			
301	Workplan Approved	1 day	Thu 9/20/07	Thu 9/20/07			
302	Collect Baseline Round Field Samples	18 days	Mon 10/15/07	Thu 11/1/07			
303	Complete Data Analysis	90 days	Fri 11/2/07	Wed 1/30/08	302		
304	Submit Draft Report to NDEP	30 days	Thu 1/31/08	Fri 2/29/08	303		
305	Discuss long term monitoring with NDEP	15 days	Sat 3/1/08	Sat 3/15/08	304		
306							
307	Received NDEP Comments on RTC	1 day	Wed 1/9/08	Wed 1/9/08			
308	Submit Revised Cross Sections	1 day	Fri 2/8/08	Fri 2/8/08			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
309							
310	Complete Slug Testing To Assess Tracer Test Viability	39 days	Fri 12/21/07	Mon 1/28/08			
311	Scope of Work Sent to NDEP for Approval	1 day	Fri 12/21/07	Fri 12/21/07			
312	NDEP Approval Received (e-mail)	1 day	Mon 12/24/07	Mon 12/24/07			
313	Complete Field Investigation	6 days	Wed 1/2/08	Mon 1/7/08			
314	Complete Data Analysis and Recommend Viability of Tracer Tests	21 days	Tue 1/8/08	Mon 1/28/08	313		
315							
316	Discuss well network (including deeper wells) with NDEP	1 day	Thu 1/17/08	Thu 1/17/08			
317							
318	Safety Equipment For NDEP	29 days	Fri 9/22/06	Fri 10/20/06			
319	Procurement Requested	1 day	Fri 9/22/06	Fri 9/22/06			
320	Equipment Obtained and Received By NDEP	1 day	Fri 10/20/06	Fri 10/20/06			
321							
322	<b>OTHER POTENTIAL ACTIONS (BEYOND SOILS ROD)</b>	<b>663 days</b>	<b>Thu 8/9/07</b>	<b>Mon 6/1/09</b>			
323							
324	Eastside Groundwater RAS Development	1 day	Fri 9/5/08	Fri 9/5/08			
325	To Be Determined	1 day	Fri 9/5/08	Fri 9/5/08	142		
326							
327	Investigations of Western Ditch Between CAMU and Lower Ponds	1 day	Mon 6/1/09	Mon 6/1/09			
328	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
329							
330	Investigations of North Western Ditch Between CAMU and Lower Ponds	1 day	Mon 6/1/09	Mon 6/1/09			
331	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
332							
333	Investigations of BMI Siphon	1 day	Mon 6/1/09	Mon 6/1/09			
334	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
335							
336	Non-Intrusive Investigation of Trade Effluent Ponds in Common Areas	1 day	Thu 8/9/07	Thu 8/9/07			
337	Being Done As Part of CAMU Area Investigations	1 day	Thu 8/9/07	Thu 8/9/07	279		
338							
339	Non-Intrusive Investigation of Closed BMI Landfills	1 day	Thu 8/9/07	Thu 8/9/07			
340	Being Done As Part of CAMU Area Investigations	1 day	Thu 8/9/07	Thu 8/9/07	279		
341							
342	Other Media RAS Development	1 day	Mon 6/1/09	Mon 6/1/09			
343	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
344							
345							
346	<b>DATA VALIDATION SUMMARY REPORTS</b>	<b>746 days</b>	<b>Wed 2/15/06</b>	<b>Sat 3/1/08</b>			
347	<b>CAMU-Area Data-Sets</b>	<b>87 days</b>	<b>Tue 6/13/06</b>	<b>Thu 9/7/06</b>			
348	Set #3 Landfill Monitoring (GW) - FINAL	22 days	Wed 6/14/06	Wed 7/5/06			
349	a) Quarter 1 Landfill Monitoring - FINAL	1 day	Wed 7/5/06	Wed 7/5/06			
350	b) Quarter 2 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06			
351	c) Quarter 3 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06			
352	d) Quarter 4 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
353	Set #10 Borrow Area Investigation - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
354	Set #11 Slit Trench Investigation - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
355	a) May 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
356	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
357	Set #13 CAMU Investigations - FINAL	23 days	Tue 6/13/06	Wed 7/5/06			
358	a) April 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
359	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
360	c) Nov 2000 field event (WDE locs) - FINAL	1 day	Wed 7/5/06	Wed 7/5/06			
361	d) March 2001 field event (follow on WDE) - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
362	Set #15 Power Pole Excavation Investigation - FINAL	1 day	Fri 9/1/06	Fri 9/1/06			
363	Set #26 Borrow Area Investigation - FINAL	22 days	Tue 8/8/06	Tue 8/29/06			
364	a) Initial Investigation - FINAL	1 day	Tue 8/8/06	Tue 8/8/06			
365	b) Supplemental investigation - FINAL	1 day	Tue 8/29/06	Tue 8/29/06			
366	Set #28 Slit Trench Soil Investigation - FINAL	1 day	Wed 8/16/06	Wed 8/16/06			
367	Set #29 Slit Trench Soil Vapor Investigation - FINAL	1 day	Wed 7/26/06	Wed 7/26/06			
368	Set #30 CAMU Hydro Investigation - FINAL	1 day	Tue 8/29/06	Tue 8/29/06			
369	Set #36 2006 Borrow Area Investigation - FINAL	1 day	Thu 9/7/06	Thu 9/7/06			
370							
371	<b>Eastside Area Data-Sets</b>	<b>378 days</b>	<b>Wed 2/15/06</b>	<b>Tue 2/27/07</b>			
372	Set #1 Environmental Conditions Investigation	1 day	Tue 9/12/06	Tue 9/12/06			
373	a) Upper & Lower Ponds and Ditches - FINAL	1 day	Tue 9/12/06	Tue 9/12/06			
374	Set #4 Preliminary GW Investigation (DM wells) - FINAL	1 day	Tue 12/5/06	Tue 12/5/06			
375	Set #6 1999 Ponds Supplemental Soil Investigations	16 days	Tue 10/10/06	Wed 10/25/06			
376	a) Berm Samples - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
377	b) At-Depth Samples (to 15 ft bgs) - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
378	c) New SRC sampling - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
379	d) Miscellaneous (At-Depth Samples, expanded rads & pesticides, addit. SF	1 day	Tue 10/10/06	Tue 10/10/06			
380	Set #7 Upper & Lower Ponds IRM Sampling	52 days	Wed 9/13/06	Fri 11/3/06			
381	a) Mohawk - FINAL	1 day	Tue 10/17/06	Tue 10/17/06			
382	b) Sunset - FINAL	1 day	Wed 9/13/06	Wed 9/13/06			
383	c) Sunset pit sampling for asbestos - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			
384	d) Blackened soil area - FINAL	1 day	Thu 9/14/06	Thu 9/14/06			
385	e) PLF-05 fill sampling - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
386	Set #8 ERM Ponds Supplemental Investigation	43 days	Thu 9/14/06	Thu 10/26/06			
387	a) Discrete/composite sampling event - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
388	b) Sunset North Area - FINAL	1 day	Thu 9/14/06	Thu 9/14/06			
389	c) Sunset North Area - October PR samples - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			
390	Set #9 TIMET Ponds Investigation - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
391	Set #12 Spray Wheel Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
392	Set #14 "College Site" Investigation - FINAL	1 day	Wed 11/8/06	Wed 11/8/06			
393	Set #16 Tuscany Hills Pipeline Vault investigation - FINAL	1 day	Thu 8/31/06	Thu 8/31/06			
394	Set #18 WRF Investigation By CoH - FINAL	1 day	Mon 5/1/06	Mon 5/1/06			
395	Set #19 Mohawk Supplemental Investigation (PR samples) - FINAL	1 day	Fri 12/8/06	Fri 12/8/06			
396	Set #20 Sunset North Investigations	131 days	Fri 10/20/06	Tue 2/27/07			

## BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
397	a) PLG-05 GW Characterization - FINAL	1 day	Fri 1/5/07	Fri 1/5/07				
398	b) Sampling of "unimpacted" areas - FINAL	1 day	Fri 10/20/06	Fri 10/20/06				
399	c) Supp. Invest. (PR samples) - FINAL	1 day	Tue 2/27/07	Tue 2/27/07				
400	Set #21 Southern RIBs Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06				
401	Set #22 Pre-GW Policy Upper Ponds GW Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06				
402	Set #23 Spray Wheel Investigation [M] - Geotechnical Only. No DVSR	1 day	Wed 2/15/06	Wed 2/15/06				
403	Set #25 Pittman Lateral Bypass Pipeline Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06				
404	Set #27 2004 Eastside Hydro Investigation (Revised) - FINAL	1 day	Thu 8/31/06	Thu 8/31/06				
405	Set #32 Alpha Ditch Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06				
406	Set #33 Spray Wheel Salt Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06				
407	Set #37 First Quarterly GW Monitoring - FINAL	1 day	Tue 1/2/07	Tue 1/2/07				
408	Set #38 Second Quarterly GW Monitoring - FINAL	1 day	Tue 1/2/07	Tue 1/2/07				
409	Set #39 Waste Sampling - FINAL	1 day	Fri 11/3/06	Fri 11/3/06				
410								
411								
412	<b>Other Current/Old Data Sets</b>	<b>456 days</b>	<b>Mon 4/3/06</b>	<b>Mon 7/2/07</b>				
413	Set #1 Environmental Conditions Investigation	17 days	Tue 10/10/06	Thu 10/26/06				
414	b) Exclusion Areas - FINAL	1 day	Tue 10/10/06	Tue 10/10/06				
415	c) Parcel 5/6 confirmation sampling - FINAL	1 day	Thu 10/26/06	Thu 10/26/06				
416	Set #2 Warm Springs Rd Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06				
417	Set #5 Pittman Lateral GW Monitoring	10 days	Wed 11/29/06	Fri 12/8/06				
418	a) Initial Monitoring Event - FINAL	1 day	Wed 11/29/06	Wed 11/29/06				
419	b) Follow-Up Monitoring Event - FINAL	1 day	Fri 12/8/06	Fri 12/8/06				
420	Set #17 Conveyer Alignment Investigation - FINAL	1 day	Thu 11/2/06	Thu 11/2/06				
421	Set #24 Environ Background Investigation (By NDEP) - FINAL	1 day	Mon 5/1/06	Mon 5/1/06				
422	Set #31 TRECO investigation - FINAL	1 day	Mon 4/3/06	Mon 4/3/06				
423	Set #34 BRC/TIMET Shallow Soil Background Investigation - FINAL	1 day	Mon 7/2/07	Mon 7/2/07				
424	Set #40 OffSite Dust Sampling - FINAL	1 day	Mon 11/20/06	Mon 11/20/06				
425								
426								
427	<b>New Data Sets (Others, as generated)</b>	<b>419 days</b>	<b>Mon 1/8/07</b>	<b>Sat 3/1/08</b>				
428	Set #41 Slit Trench Step-Out Sampling - FINAL	1 day	Mon 1/8/07	Mon 1/8/07				
429	Set #42 Third Quarterly GW Monitoring - FINAL	1 day	Wed 4/25/07	Wed 4/25/07				
430	Set #43 Parcel 4A-4B - FINAL	1 day	Tue 8/21/07	Tue 8/21/07				
431	Set #44 Fourth Quarterly GW Monitoring - FINAL	1 day	Tue 7/10/07	Tue 7/10/07				
432	Set #45 Orphan and Accumulated Small Data Sets - FINAL	1 day	Mon 10/22/07	Mon 10/22/07				
433	Set #46 North-East Area Well Boring Soils - FINAL	1 day	Thu 12/6/07	Thu 12/6/07				
434	Set #47 Upgradient Qa Groundwater and Soils Along Borings	13 days	Thu 1/3/08	Tue 1/15/08				
435	E-mail comment received from NDEP	1 day	Thu 1/3/08	Thu 1/3/08				
436	Expected Clarification Submittal Date to NDEP	1 day	Tue 1/15/08	Tue 1/15/08				
437	Set #48 Deep Background Soils	1 day	Sat 3/1/08	Sat 3/1/08				
438	Expected Submittal Date to NDEP	1 day	Sat 3/1/08	Sat 3/1/08				