

BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION
WEEKLY PROGRESS STATUS REPORT
July 30, 2010

1. Safety Issue Highlights

- None.

2. Quality Issue Highlights

- Geosyntec monitored concrete preparation and placement.
- Geosyntec performed concrete testing.
- Geosyntec monitored waste placement.

3. Last Week's Accomplishment Highlights

- Eastside, continued rescape. Loaded and hauled material to CAMU Phase V. Began final scrape on haul Road.
- Eastside, continued loadout of stockpile and hauling to CAMU, Phase V.
- Western Hook, began rescape. Loading and hauling material to CAMU, Phase V.
- Eastside rescape operation, GES continued performing soil sampling of polygons that are completed.
- CAMU, GES collected leachate samples from Phase II and Phase V sumps.
- Eastside, continued flux testing by Chuck Schmidt.
- CAMU, continued waste placement in Phase V.
- CAMU, continued west channel poured and finished concrete in sections 20, 21 and 22.
- CAMU West channel, continued on subgrade preparation for concrete placement.
- CAMU, Entact monitored sumps.

4. Schedule Highlights for Next Week and Next Three Weeks

- West channel, complete concrete installation.
- Northwest basin, complete concrete installation.
- Northeast Retention Basin, complete fine grading and install concrete overflow structure.
- Eastside, complete remediation of polygons.
- Eastside, complete loadout of stockpiles.
- Eastside, Chuck Schmidt complete flux testing.
- Eastside rescape, GES continue soil sampling polygons that are completed.
- CAMU, Phase V, continue waste placement.

1. Submittal Log Issues:

- No Issues.

2. RFI Issues:

- **No Issues.**

3. Action Items:

- **None.**



Eastside: Western Hook, Rescrape.



CAMU: Phase V, waste placement.



CAMU: West channel, concrete pouring and finishing.



CAMU: West channel, concrete finishing.

ENTACT Waste Movement Log

	Single Loads from Eastside to			Double Loads from Eastside to			Total Into CAMU	Total Night Shift Loads	Total Day Shift Loads	Total Trucks Running	end dumps	
	CAMU Phase V (Day)			CAMU Phase V (Day)								
Date	# Loads	yd ³ /load	yd ³	# Loads	yd ³ /load	yd ³	yd ³					
6/14/2010	50	15	750				750	0	50	7	7	
6/15/2010	119	15	1,785				1,785	0	119	11	11	
6/16/2010	97	15	1,455				1,455	0	97	12	12	
6/17/2010	99	15	1,485				1,485	0	99	12	12	
6/18/2010	102	15	1,530				1,530	0	102	12	12	
6/19/2010	96	15	1,440				1,440	0	96	12	12	
6/21/2010	99	15	1,485				1,485	0	99	12	12	
6/22/2010	129	15	1,935				1,935	0	129	16	16	
6/23/2010	147	15	2,205				2,205	0	147	18	18	
6/24/2010	138	15	2,070				2,070	0	138	17	17	
6/25/2010	149	15	2,235				2,235	0	149	19	19	
6/26/2010	142	15	2,130				2,130	0	142	18	18	
6/28/2010	136	15	2,040				2,040	0	136	20	20	
6/29/2010	158	15	2,370				2,370	0	158	20	20	
6/30/2010	114	15	1,710				1,710	0	114	14	14	
7/1/2010	119	15	1,785				1,785	0	119	14	14	
7/2/2010	162	15	2,430				2,430	0	162	20	20	
7/5/2010	149	15	2,235				2,235	0	149	18	18	
7/6/2010	271	15	4,065				4,065	0	271	28	28	
7/7/2010	267	15	4,005				4,005	0	267	28	28	
7/8/2010	277	15	4,155				4,155	0	277	28	28	
7/9/2010	280	15	4,200				4,200	0	280	28	28	
7/10/2010	285	15	4,275				4,275	0	285	28	28	
7/12/2010	285	15	4,275				4,275	0	285	28	28	
7/13/2010	245	15	3,675	39	24	936	4,611	0	284	26	22	4
7/14/2010	109	15	1,635	41	24	984	2,619	0	150	14	10	4
7/15/2010	71	15	1,065	82	24	1,968	3,033	0	153	15	7	8
7/16/2010	72	15	1,080	86	24	2,064	3,144	0	158	15	7	8
7/17/2010	57	15	855	64	24	1,536	2,391	0	121	15	7	8
7/19/2010	141	15	2,115	79	24	1,896	4,011	0	220	23	15	8
7/20/2010	154	15	2,310	77	24	1,848	4,158	0	231	25	17	8
7/21/2010	274	15	4,110	0	24	0	4,110	0	274	28	28	0
7/22/2010	301	15	4,515	0	24	0	4,515	0	301	29	29	0
7/23/2010	319	15	4,785	0	24	0	4,785	0	319	31	31	0
7/24/2010	199	15	2,985	103	24	2,472	5,457	0	302	27	20	7
7/26/2010	195	15	2,925	111	24	2,664	5,589	0	306	27	20	7
7/27/2010	161	15	2,415	117	24	2,808	5,223	0	278	28	20	8
7/28/2010	172	15	2,580	135	24	3,240	5,820	0	307	27	19	8
7/29/2010	163	15	2,445	142	24	3,408	5,853	0	305	24	16	8
7/30/2010		15	0		24	0	0	0	0	0		
7/31/2010		15	0		24	0	0	0	0	0		
TOTALS	20,014		327,218	1,076		25,824	3,420,822	114,704	40,583			