

QUARTERLY PROGRESS REPORT

AS REQUIRED BY

**SETTLEMENT AGREEMENT AND
ADMINISTRATIVE ORDER ON CONSENT
(AOC3)**

SECTION XIII, PARAGRAPHS 1 and 2.

SUBMITTED BY

BASIC REMEDIATION COMPANY

DATED OCTOBER 15, 2007

1. Introduction

This Quarterly Progress Report is being submitted to the Nevada Division of Environmental Protection (NDEP) pursuant to the requirements of Paragraphs 1 and 2 of Section XIII of the AOC3 executed between the Parties and NDEP on February 15, 2006. The format of this report is based on the requirements stated in Paragraph 1 of Section XIII. This report covers activities between July 1 and September 30, 2007.

2. Actions Taken Towards Achieving Compliance

In addition to the various documents submitted to the NDEP discussed below, BRC and NDEP held numerous meetings and telephone calls in order to achieve progress on project activities. In-person or telephone meetings were held between the BRC Project Manager and the NDEP Project Manager (occasionally along with representatives from the City of Henderson as well as consultants representing the prospective property buyer) roughly every two weeks. Minutes of these meetings are maintained separately. Additional issue-specific meetings were also held either in person or via telephone between BRC and NDEP Project Managers. Minutes of these meetings are also maintained separately.

BRC resubmitted the Closure Plan to the NDEP. This was approved by the NDEP. In addition, based on NDEP comments, BRC provided additional materials for the CAMU area Conceptual Site Model. This was later approved by the NDEP. The Borrow Pit Risk Assessment was approved and excavation work in the Borrow Pit has commenced. BRC received minor comments on the Remedial Action Plan (RAP) and provided additional clarifications to the NDEP. The RAP was approved by the NDEP. The NDEP also approved the Slit Trench RAS and accompanying ROD. NDEP approved the the Deep Soils Background/Qa Upgradient Groundwater workplan as well as the North-East area shallow wells workplan. The North-East area workplan implementation was completed to the extent possible – access issues limited the ability to install a few wells. The Qa Upgradient workplan was also implemented. BRC submitted the revised Off-Site Dust Report; NDEP comments were received but a resubmittal is not required. BRC will collect baseline dust monitoring data prior to initiation of remediation activities. BRC completed the Aquifer Testing field work and a report has been submitted to the NDEP for review and approval. Finally, BRC prepared the CAMU area groundwater monitoring workplan, which was approved by the NDEP.

BRC submitted the revised 4rd Quarterly/Annual Groundwater Monitoring Report.

All Data Validation Summary Reports for the legacy data sets have now been approved by the NDEP. Henceforth, data validation reports will accompany field data reports concurrently.

BRC made substantial progress towards prequalification of remediation contractors as well as preparation of the bid for implementation of the remediation itself.

BRC has restarted the groundwater modeling effort.

Several “All Companies” conference calls were held in order to discuss the issue of vapor intrusion.

3. Sampling Conducted

BRC completed the Aquifer Testing workplan, barring two locations for which access could not be obtained.

BRC completed implementation of the shallow North-East area workplan, barring a few locations for which access could not be obtained.

BRC completed implementation of the Upgradient Qa workplan and installed 6 wells.

BRC initiated and is in the midst of implementation of the Deep Soils Background workplan.

The excavation activities at the Borrow Pit also continued in this period.

4. Work Plans and Other Deliverables Submitted Including Modifications

Attachment A shows a list of all documents that were submitted to NDEP in this period. Attachment B shows a list of all NDEP documents received during this period.

5. Actions Scheduled for Next Quarter

Field activities planned include completion of the Deep soil background workplan. Additional field activities planned include the implementation of slug testing at several North-East boundary wells in order to supplement the Aquifer Testing effort; collection of confirmatory samples in the Mohawk area, after approval of the Sampling and Analysis Plan for this sub-area; as well as continued excavation of the Borrow Pit.

The bidding process for contractor selection is expected to be completed in the next period.

BRC expects to substantially complete the groundwater modeling effort.

The following Work Plans and Other Deliverables are planned to be submitted to the NDEP in the next period:

- (i) Revised Project Schedule (periodically updated) (latest version attached)

(ii) Sub-area workplans (or revised workplans) for Mohawk, and Sunset Hook, Galleria North, Utility Corridor, as well as other areas where waste materials are generally not present.

(iii) Various Data Validation Summary Reports, as needed.

Additional documents may also be submitted depending on project progress.

6. Completions, Delays and Mitigations

There continues to be some delay in completing laboratory analysis, and data validation. This is due to the large sampling efforts involved.

7. Planned Modifications to Remedial Actions

Not applicable at this time.

8. Community Relations Plan Actions Taken

The project website was operational as of late November 2006. Parts of the website will continue to be modified as needed. Almost all final project documents are posted on the website.

The project information kiosk area near Mohawk and Lake Mead was opened in late November 2006. No changes were made to the kiosk panels.

Discussions for the Documents Repository is now underway at a different site (at the proposed Target center, not the Henderson Public Library, as previously expected). This is expected to be implemented in late 2008.

A Restoration Advisory Committee (RAC) meeting was held on July 12, 2007.

9. Community Relations Plan Actions for Next Quarter

A (RAC) meeting will be held on October 11, 2007.

The project website is expected to be updated periodically.

Planning for the Documents Repository will continue.

Appendix A - DOCUMENTS SUBMITTED TO NDEP

TO	FROM	DATE	SUBJECT
Brian Rakvica	Ron Sahu	7/12/2007	Quarterly Progress Report dated July 15, 2007 (1 hard copy, 1 e-copy)
Brian Rakvica	Ron Sahu	7/12/2007	BRC Response to NDEP's Latest Comments Dated May 31, 2007 on the 1st, 2nd, and 3rd Quarterly GW Monitoring Reports (1 hard copy, 1 e-copy)
Brian Rakvica	Ron Sahu	7/12/2007	Attached Figure in the BRC RAP application submitted in March 2007
Brian Rakvica	Ron Sahu	7/13/2007	Revised Environmental NFA Schedule Exhibit (4 hard copies)
Brian Rakvica	Ron Sahu	7/20/2007	Upwind Downwind Baseline Dust Monitoring BRC
Brian Rakvica	Ron Sahu	7/26/2007	BRC SOP-40, BEC Tronox Work Plan for Parcels A&B
Brian Rakvica	Ron Sahu	7/30/2007	Remedial Alternative Study - Slit Trench Area July 2007 (1 hard copy)
Brian Rakvica	Ron Sahu	8/8/2007	BRC RTC to NDEP's Comments Dated July 6, 2007 on the CAMU CSM August 2007 Revision - 1 hard Copy & 1 e-copy
Brian Rakvica	Ron Sahu	8/8/2007	1 e-copy of the Mohawk Rd. Information Panels
Brian Rakvica	Mark Paris	8/8/2007	Letter Re: MW-6, Weston Hills Property - Beazer Homes not allowing access to Well
Brian Rakvica	Ron Sahu	8/9/2007	BRC Detection Limit Tech Memo 8.9.07, 1 hard copy and 1 e-copy & 1 copy of Disk 2 of the Mohawk Rd. Information Center Panels
Brian Rakvica	Ron Sahu	8/14/2007	1 hard copy & 1 e-copy of Tronox Parcels A & B Site Plan August 2007
Brian Rakvica	Ron Sahu	8/21/2007	1 hard copy & 1 e-copy, BRC CAMU Groundwater Monitoring Plan August 2007
Brian Rakvica	Ron Sahu	8/29/2007	1 hard copy & 1 e-copy, Tronox - BEC Parcel F SAP August 2007
Brian Rakvica	Ron Sahu	8/29/2007	Letter to Mr. John Stuto, Re: Resource Conservation and Recovery Act (RCRA), Hazardous Waste Compliance Inspection (June 7, 2007)
Brian Rakvica	Ron Sahu	8/31/2007	1 e-copy, Draft - Aquifer Testing Plan Results
Brian Rakvica	Ron Sahu	9/5/2007	1 hard copy & 1 e-copy, Tronox - BEC Parcel G SAP September 2007
Brian Rakvica	Ron Sahu	9/19/2007	CAMU GW Monitoring Plan RTC 9.18.07, 1 hard copy & 1 electronic copy
Brian Rakvica	Ron Sahu	9/26/2007	BRC Aquifer Testing Report (Eastside), 1 hard copy & 1 electronic copy
Brian Rakvica	Ron Sahu	9/27/2007	BRC AA-27 Borelog Interpretation September 19, 2007, 1 hard copy & 1 electronic copy

Appendix B - CORRESPONDENCE FROM NDEP

TO	FROM	DATE	SUBJECT
Mark Paris, Craig Wilkinson	Brian Rakvica	7/3/2007	NDEP's Letter Regarding: Errata Page and Replacement Pages for the Background Technical Memorandum Data Validation Summary report Dated June 28, 2007
Mark Paris	Brian Rakvica	7/6/2007	NDEP's Response to: CAMU CSM RTC dated June 14, 2007
Mark Paris	Brian Rakvica	7/10/2007	NDEP's Response to: Data Validation Summary Report - Fourth Quarterly Groundwater Monitoring January - March 2007 (Dataset 44) dated July 2007 (received July 9, 2007)
Mark Paris	Brian Rakvica	7/12/2007	NDEP's Response to: BRC response to NDEP's Latest Comments Dated May 31, 2007 on the 1st, 2nd, and 3rd Quarterly Groundwater Monitoring Reports dated July 12, 2007
Mark Paris	Brian Rakvica	7/16/2007	NDEP's Response to: Standard Operating Procedure (SOP) - 40 - Data Review/Validation dated July 5, 2007
Mark Paris	Brian Rakvica	7/16/2007	NDEP's Response to: Closure Plan dated May 10, 2007
Mark Paris	Brian Rakvica	7/19/2007	BMI Plant Sites and Common Areas Projects, Henderson, Nevada Request for Accelerated Work to Evaluate the Potential Vapor Intrusion Pathway
Mark Paris	Brian Rakvica	7/24/2007	NDEP's Response to: Upwind Downwind Baseline Dust Monitoring dated July 20, 2007
Mark Paris	Brian Rakvica	7/26/2007	NDEP's Response to: Standard Operating Procedure (SOP) - 40 - Data Review/Validation dated July 26, 2007
Mark Paris, Craig Wilkinson	Brian Rakvica	7/26/2007	NDEP's Letter Regarding: Addendum to the Final Shallow Soils Background Report
Mark Paris	Brian Rakvica	8/8/2007	NDEP's Response to: BRC TRC to NDEP's Comments dated July 6, 2007 on the CAMU CSM dated August 8, 2007
Ranajit Sahu	John M. Stuto	8/13/2007	Resource Conservation and Recovery Act (RCRA), Hazardous Waste Compliance Inspection (June 7, 2007)
Mark Paris	Brian Rakvica	8/14/2007	NDEP's Response to: Fourth Quarterly/Annual Groundwater Monitoring Report dated June 2007 (received June 25, 2007)
Mark Paris	Brian Rakvica	8/21/2007	NDEP's Response to: Data Validation Summary Report (Dataset 43) dated August 2007 (received August 15, 2007)
Mark Paris	Brian Rakvica	8/23/2007	NDEP's Response to: BRC Corrective Action Management Unit (CAMU) Groundwater Monitoring Plan dated August 20, 2007
Mark Paris	Brian Rakvica	8/24/2007	NDEP's Response to: Technical Memorandum - Analytical Program Adequacy for Risk Assessment dated August 10, 2007
Mark Paris	Brian Rakvica	9/17/2007	NDEP's Record of Decision - Remediation of Soil in the Slit Trench Area of the BMI Common Areas

Mark Paris	Brian Rakvica	9/18/2007	NDEP's Response to: BRC Quality Assurance Project Plan dated August 2007 (received September 4, 2007)
Mark Paris	Brian Rakvica	9/19/2007	NDEP's Response to: Sampling and Analysis Plan for the Mohawk Sub-Area dated August 2007 (received August 24, 2007)
Mark Paris	Brian Rakvica	9/20/2007	NDEP's Response to: Response to NDEP Comments Dated August 23, 2007 on the BRC Corrective Action Management Unit (CAMU) Groundwater Monitoring Plan dated August 20, 2007 dated September 19, 2007

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
1	BRC SITE CLEANUP	1846 days	Wed 2/15/06	Sun 3/6/11			
2							
3	SUPPORTING DOCUMENTS AND ACTIVITIES	1051 days	Wed 2/15/06	Wed 12/31/08			
4							
5	AOC III	700 days	Wed 2/15/06	Tue 1/15/08			
6	<i>FINAL</i>	1 day	Wed 2/15/06	Wed 2/15/06			
7	New Appendix (Previous NFAs) Submitted to NDEP. NDEP Review Ongoing	1 day	Thu 10/19/06	Thu 10/19/06			
8	Insert/Replace Revised Project Flow Diagram	1 day	Wed 8/15/07	Wed 8/15/07			
9	Initial Required Actions	320 days	Wed 2/15/06	Sun 12/31/06			
10	Notice to Successors in Title - Under NDEP Review	1 day	Thu 4/13/06	Thu 4/13/06			
11	Submit Revised Key Personnel Notice - FINAL	1 day	Wed 5/3/06	Wed 5/3/06			
12	Institutional Control Instrument - Under NDEP Review	1 day	Thu 4/13/06	Thu 4/13/06			
13	QAPP - FINAL	1 day	Wed 2/15/06	Wed 2/15/06			
14	Advance Payment - FINAL	1 day	Thu 4/13/06	Thu 4/13/06			
15	Certificates of Insurance	1 day	Sun 12/31/06	Sun 12/31/06			
16	Ongoing Required Actions	639 days	Mon 4/17/06	Tue 1/15/08			
17	Annual Certificates of Insurance	1 day	Thu 2/15/07	Thu 2/15/07			
18	Quarterly Progress Report Q1 2006 - FINAL	1 day	Mon 4/17/06	Mon 4/17/06			
19	Quarterly Progress Report Q2 2006 - FINAL	1 day	Mon 7/17/06	Mon 7/17/06			
20	Quarterly Progress Report Q3 2006 - FINAL	1 day	Mon 10/16/06	Mon 10/16/06			
21	Quarterly Progress Report Q4 2006 - FINAL	1 day	Mon 1/15/07	Mon 1/15/07			
22	Annual Certification - FINAL	1 day	Wed 1/31/07	Wed 1/31/07			
23	Quarterly Progress Report Q1 2007 - FINAL	1 day	Sun 4/15/07	Sun 4/15/07			
24	Quarterly Progress Report Q2 2007 - FINAL	1 day	Mon 7/16/07	Mon 7/16/07			
25	Quarterly Progress Report Q3 2007	1 day	Mon 10/15/07	Mon 10/15/07			
26	Quarterly Progress Report Q4 2007	1 day	Tue 1/15/08	Tue 1/15/08			
27	Annual Summary of Payments	1 day	Mon 4/30/07	Mon 4/30/07			
28	Submit Revised Key Personnel Notice to NDEP	1 day	Tue 5/15/07	Tue 5/15/07			
29							
30	Public Involvement Plan (PIP)	840 days	Tue 3/14/06	Mon 6/30/08			
31	<i>FINAL (with revised Notification Area)</i>	1 day	Wed 9/20/06	Wed 9/20/06			
32	Implementation Activities	840 days	Tue 3/14/06	Mon 6/30/08			
33	Project Factsheet 2006 - FINAL	1 day	Tue 3/14/06	Tue 3/14/06			
34	Project Factsheet 2006 Distribution - FINAL	1 day	Mon 5/15/06	Mon 5/15/06			
35	Project Factsheet 2007 - FINAL	1 day	Tue 5/15/07	Tue 5/15/07			
36	Project Informational Kiosk Opened	200 days	Tue 11/28/06	Fri 6/15/07			
37	Opened	1 day	Tue 11/28/06	Tue 11/28/06			
38	Panels Updated	1 day	Fri 6/15/07	Fri 6/15/07			
39	Project Website	1 day	Thu 11/30/06	Thu 11/30/06			
40	Project Document Repository Location Decision	1 day	Mon 6/30/08	Mon 6/30/08			
41							
42	Site Related Chemicals (SRCs)	366 days	Mon 7/31/06	Tue 7/31/07			
43	<i>FINAL (with completed MDL Studies)</i>	1 day	Thu 9/14/06	Thu 9/14/06			
44	Project Laboratories Complete Certification	366 days	Mon 7/31/06	Tue 7/31/07			

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
45	STL	1 day	Mon 7/31/06	Mon 7/31/06				
46	Alpha	1 day	Mon 7/31/06	Mon 7/31/06				
47	TestAmerica/DelMar	1 day	Mon 7/31/06	Mon 7/31/06				
48	Southwest Analytical	1 day	Mon 7/31/06	Mon 7/31/06				
49	EMS/EMSL Labs	1 day	Mon 7/31/06	Mon 7/31/06				
50	Confirm that labs are maintaining certifications	1 day	Tue 7/31/07	Tue 7/31/07				
51								
52	FSP/SOPs	306 days	Mon 10/30/06	Fri 8/31/07				
53	FINAL	1 day	Mon 10/30/06	Mon 10/30/06				
54	Updated (Revised SOP-5, SOP-16, Add SOP-40)	1 day	Fri 8/31/07	Fri 8/31/07				
55								
56	Background Investigations	569 days	Tue 6/12/07	Wed 12/31/08				
57	Shallow Soils Background (Metals/Rads)	1 day	Mon 7/2/07	Mon 7/2/07				
58	FINAL	1 day	Mon 7/2/07	Mon 7/2/07				
59	Surface Soils Background (Other Compounds)	1 day	Thu 10/11/07	Thu 10/11/07				
60	OC Pesticides	1 day	Thu 10/11/07	Thu 10/11/07	64			
61	Deep Soil Horizons and Qa Groundwater (Upgradient) Eastside	121 days	Tue 6/12/07	Wed 10/10/07				
62	NDEP Approval	1 day	Tue 6/12/07	Tue 6/12/07				
63	Complete well installation	60 days	Wed 6/13/07	Sat 8/11/07	62			
64	Implement Plan in the Field	120 days	Wed 6/13/07	Wed 10/10/07	62			
65	Other Horizons Groundwater Eastside	1 day	Wed 12/31/08	Wed 12/31/08				
66	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08				
67	Qa/Other Horizons Groundwater CAMU Area	1 day	Wed 12/31/08	Wed 12/31/08				
68	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08				
69								
70	RTCs For NDEP Comments	275 days	Wed 2/15/06	Thu 11/16/06				
71	Submit BRC RTCs for Specified Older NDEP Comments	46 days	Wed 2/15/06	Sat 4/1/06				
72	Submit BRC RTC for NDEP July 11, 2005 Comments	46 days	Wed 2/15/06	Sat 4/1/06				
73	Notice That No NDEP Comments Will Be Issued	1 day	Thu 11/16/06	Thu 11/16/06				
74								
75	Eastside Groundwater Investigation	902 days	Fri 2/17/06	Wed 8/6/08				
76	Workplan - FINAL	1 day	Fri 2/17/06	Fri 2/17/06				
77	First Quarter // Second Quarter // Third Quarter	1 day	Thu 7/12/07	Thu 7/12/07				
78	Reports - FINAL	1 day	Thu 7/12/07	Thu 7/12/07				
79	Fourth Quarter // Annual Report	75 days	Mon 7/9/07	Fri 9/21/07				
80	Quarterly and Annual Report and DVSR Prepared and Submitted	1 day	Mon 7/9/07	Mon 7/9/07				
81	DVSR 44 Approved	1 day	Tue 7/10/07	Tue 7/10/07				
82	NDEP Comments Received	1 day	Tue 8/14/07	Tue 8/14/07				
83	Incorporate NDEP Comments and Resubmit Report	38 days	Wed 8/15/07	Fri 9/21/07	82			
84	Fifth Quarterly Event	245 days	Thu 12/6/07	Wed 8/6/08				
85	Collect Field Data	90 days	Thu 12/6/07	Tue 3/4/08	130,135,63,138			
86	Lab Analysis of Data	45 days	Wed 3/5/08	Fri 4/18/08	85			
87	Data Validation	35 days	Sat 4/19/08	Fri 5/23/08	86			
88	Submit Report and DVSR to NDEP	15 days	Sat 5/24/08	Sat 6/7/08	87			

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
89	NDEP Review	30 days	Sun 6/8/08	Mon 7/7/08	88		
90	Incorporate NDEP Comments and Finalize Report	30 days	Tue 7/8/08	Wed 8/6/08	89		
91							
92	Screening Investigations for PCBs	32 days	Mon 6/12/06	Thu 7/13/06			
93	Submit Workplan	1 day	Mon 6/12/06	Mon 6/12/06			
94	NDEP Comments Received	1 day	Tue 7/11/06	Tue 7/11/06			
95	BRC Response/Defer Workplan	1 day	Thu 7/13/06	Thu 7/13/06			
96							
97	Off-Site Dust Sampling	455 days	Thu 11/30/06	Thu 2/28/08			
98	Report Submitted to NDEP	1 day	Thu 11/30/06	Thu 11/30/06			
99	Submitted Revised Report Per Most Recent NDEP Comments	1 day	Mon 4/30/07	Mon 4/30/07			
100	NDEP Response Letter	1 day	Thu 5/31/07	Thu 5/31/07			
101	Obtained Bids for Data Collection	1 day	Sat 9/1/07	Sat 9/1/07			
102	Collect Baseline Data	90 days	Fri 11/30/07	Thu 2/28/08	278SF		
103							
104	Removal of Historic IDW	169 days	Sun 4/15/07	Sun 9/30/07			
105	Select Contractor	1 day	Sun 4/15/07	Sun 4/15/07			
106	Obtain EPA ID Number	1 day	Fri 5/11/07	Fri 5/11/07			
107	Remove IDW	45 days	Sat 5/12/07	Mon 6/25/07	106		
108	Resolve Regulatory Status of IDW (NDEP Discussions)	1 day	Sun 9/30/07	Sun 9/30/07			
109							
110	EASTSIDE SOILS (IMPLEMENTATION OF SOILS ROD)	1670 days	Thu 8/10/06	Sun 3/6/11			
111							
112	CLOSURE PLAN (Inc. Site-Wide DQOs)	1 day	Mon 7/16/07	Mon 7/16/07			
113	<i>FINAL</i>	1 day	Mon 7/16/07	Mon 7/16/07			
114							
115	STATISTICAL CLOSURE Report	1 day	Fri 9/1/06	Fri 9/1/06			
116	<i>FINAL</i>	1 day	Fri 9/1/06	Fri 9/1/06			
117							
118	EASTSIDE CSM REPORT	708 days	Tue 2/27/07	Tue 2/3/09			
119	Legacy Data Validation Reports Finalized	1 day	Tue 2/27/07	Tue 2/27/07	352FS-1 day		
120	Begin Preparation of Draft CSM Report	1 day	Thu 8/7/08	Thu 8/7/08	119,130,138,146,90		
121	Submit Draft CSM Report to NDEP	90 days	Fri 8/8/08	Wed 11/5/08	120		
122	NDEP Review	30 days	Thu 11/6/08	Fri 12/5/08	121		
123	Submit Final CSM to NDEP	30 days	Sat 12/6/08	Sun 1/4/09	122		
124	OBTAIN Eastside CSM NDEP "Approval" (Living Doc)	30 days	Mon 1/5/09	Tue 2/3/09	123		
125							
126	Eastside - Northeast Area Shallow Groundwater	136 days	Mon 4/30/07	Wed 9/12/07			
127	Most Recent NDEP Comments Rec'd	1 day	Mon 4/30/07	Mon 4/30/07			
128	Submit Revised BRC Workplan to NDEP	30 days	Tue 5/1/07	Wed 5/30/07	127		
129	NDEP Approval of Workplan	15 days	Thu 5/31/07	Thu 6/14/07	128		
130	Complete field implementation / well installation	90 days	Fri 6/15/07	Wed 9/12/07	129,133		
131							
132	Eastside Aquifer Testing and Groundwater Modeling	358 days	Wed 12/13/06	Wed 12/5/07			

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
133	Modeling Workplan - FINAL	1 day	Wed 12/13/06	Wed 12/13/06				
134	NDEP Approval for Aquifer Testing WP Obtained (inc. BRC final submittal)	1 day	Tue 2/27/07	Tue 2/27/07				
135	Complete Aquifer Testing in the Field	120 days	Fri 4/20/07	Fri 8/17/07				
136	Submit Report to NDEP	35 days	Sat 8/18/07	Fri 9/21/07	135			
137	Obtain NDEP Approval of Results (for GW Modeling)	30 days	Sat 9/22/07	Sun 10/21/07	136			
138	Complete Preliminary Modeling	45 days	Mon 10/22/07	Wed 12/5/07	137			
139								
140	Eastside Deep Groundwater Investigation	428 days	Mon 4/2/07	Mon 6/2/08				
141	Submit RTC for NDEP Comments Dated March 1, 2007	1 day	Mon 4/2/07	Mon 4/2/07				
142	BRC Workplan to NDEP	30 days	Tue 11/6/07	Wed 12/5/07	138FF			
143	Field Implementation Planning and Field Implementation	90 days	Thu 12/6/07	Tue 3/4/08	142			
144	Submit Draft Report	30 days	Wed 3/5/08	Thu 4/3/08	143			
145	Obtain NDEP Comments	30 days	Fri 4/4/08	Sat 5/3/08	144			
146	Finalize Report	30 days	Sun 5/4/08	Mon 6/2/08	145			
147								
148	EASTSIDE CLEANUP ACTIVITIES	1292 days	Thu 8/23/07	Sun 3/6/11				
149								
150	4A-4B AREA	44 days	Fri 8/31/07	Sat 10/13/07				
151	Complete Limited Scraping	1 day	Fri 8/31/07	Fri 8/31/07				
152	Obtain Confirmation Samples	1 day	Sat 9/1/07	Sat 9/1/07	151			
153	Complete Sample Analysis	15 days	Sun 9/2/07	Sun 9/16/07	152			
154	Update Risk Calculations and submit to NDEP	1 day	Wed 9/12/07	Wed 9/12/07				
155	Discuss with NDEP	30 days	Thu 9/13/07	Fri 10/12/07	154			
156	Reaffirm NFA	1 day	Sat 10/13/07	Sat 10/13/07	155			
157								
158	CoH UTILITY CORRIDOR SUB-AREA	244 days	Tue 1/1/08	Sun 8/31/08				
159	Demarcate Subarea	7 days	Tue 1/1/08	Mon 1/7/08				
160	Complete Impacted Soils Removal from Subarea	30 days	Fri 2/29/08	Sat 3/29/08	278			
161	Obtain Confirmation Samples	7 days	Sun 3/30/08	Sat 4/5/08	160			
162	Complete Lab Analysis	35 days	Sun 4/6/08	Sat 5/10/08	161			
163	Complete DVSR	30 days	Sun 5/11/08	Mon 6/9/08	162			
164	Complete Data Useability and Risk Assessment	30 days	Sun 5/11/08	Mon 6/9/08	162			
165	Submit Draft Closure Report to NDEP	1 day	Tue 6/10/08	Tue 6/10/08	164			
166	NDEP Review	30 days	Wed 6/11/08	Thu 7/10/08	165			
167	INCORPORATE NDEP Comments	21 days	Fri 7/11/08	Thu 7/31/08	166			
168	SUBMIT FINAL to NDEP	1 day	Fri 8/1/08	Fri 8/1/08	167			
169	OBTAIN Utility Corridor NFAD	30 days	Sat 8/2/08	Sun 8/31/08	168			
170								
171	MOHAWK SUB-AREA	238 days	Thu 8/23/07	Wed 4/16/08				
172	Submit Sub-area Specific Workplan	1 day	Thu 8/23/07	Thu 8/23/07	116,251,113			
173	NDEP Review	30 days	Fri 8/24/07	Sat 9/22/07	172			
174	Incorporate Comments and Finalize Workplan	15 days	Sun 9/23/07	Sun 10/7/07	173			
175	Field Preparations	15 days	Mon 10/8/07	Mon 10/22/07	174			
176	Field Sampling	7 days	Tue 10/23/07	Mon 10/29/07	175			

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
177	Laboratory Data Analysis	35 days	Tue 10/30/07	Mon 12/3/07	176		
178	Data Validation Complete	21 days	Tue 11/20/07	Mon 12/10/07	177SS+21 days		
179	Data Useability and Risk Assessment Draft Complete	30 days	Tue 12/11/07	Wed 1/9/08	178		
180	Prepare Draft Closure Report	15 days	Thu 1/10/08	Thu 1/24/08	179		
181	SUBMIT Draft Closure Report to NDEP	1 day	Fri 1/25/08	Fri 1/25/08	180		
182	NDEP Review	30 days	Sat 1/26/08	Sun 2/24/08	181		
183	INCORPORATE NDEP Comments	21 days	Mon 2/25/08	Sun 3/16/08	182		
184	SUBMIT FINAL to NDEP	1 day	Mon 3/17/08	Mon 3/17/08	183		
185	OBTAIN Mohawk NFAD	30 days	Tue 3/18/08	Wed 4/16/08	184		
186							
187	WESTERN HOOK SUB-AREA	293 days	Sun 9/23/07	Fri 7/11/08			
188	Submit Sub-area Specific Workplan	15 days	Sun 9/23/07	Sun 10/7/07	251,116,173		
189	NDEP Review	30 days	Mon 10/8/07	Tue 11/6/07	188		
190	Incorporate Comments and Finalize Workplan	15 days	Wed 11/7/07	Wed 11/21/07	189		
191	Field Preparations	15 days	Thu 11/22/07	Thu 12/6/07	190		
192	Field Sampling	30 days	Fri 12/7/07	Sat 1/5/08	191		
193	Laboratory Data Analysis	45 days	Sun 1/6/08	Tue 2/19/08	192		
194	Data Validation Complete	30 days	Tue 2/5/08	Wed 3/5/08	193SS+30 days		
195	Data Useability and Risk Assessment Draft Complete	30 days	Thu 3/6/08	Fri 4/4/08	194		
196	Prepare Draft Closure Report	15 days	Sat 4/5/08	Sat 4/19/08	195		
197	SUBMIT Draft Closure Report to NDEP	1 day	Sun 4/20/08	Sun 4/20/08	196		
198	NDEP Review	30 days	Mon 4/21/08	Tue 5/20/08	197		
199	INCORPORATE NDEP Comments	21 days	Wed 5/21/08	Tue 6/10/08	198		
200	SUBMIT FINAL to NDEP	1 day	Wed 6/11/08	Wed 6/11/08	199		
201	OBTAIN Sunset North NFAD	30 days	Thu 6/12/08	Fri 7/11/08	200		
202							
203	GALLERIA NORTH SUB-AREA	412 days	Fri 2/29/08	Wed 4/15/09			
204	Conduct First Round of Remediation	30 days	Fri 2/29/08	Sat 3/29/08	251,116,278		
205	Submit Sub-area Specific Workplan	1 day	Sun 3/30/08	Sun 3/30/08	204		
206	NDEP Review	30 days	Mon 3/31/08	Tue 4/29/08	205		
207	Incorporate Comments and Finalize Workplan	15 days	Wed 4/30/08	Wed 5/14/08	206		
208	Field Preparations for Confirmation Sampling	15 days	Thu 5/15/08	Thu 5/29/08	207		
209	Confirmation Sampling	15 days	Fri 5/30/08	Fri 6/13/08	208		
210	Laboratory Data Analysis	45 days	Sat 6/14/08	Mon 7/28/08	209		
211	Data Validation	30 days	Tue 7/29/08	Wed 8/27/08	210		
212	Data Useability and Initial Risk Assessment	30 days	Thu 8/28/08	Fri 9/26/08	211		
213	Second Round of Remediation	21 days	Sat 9/27/08	Fri 10/17/08	212		
214	Confirmation Sampling	7 days	Sat 10/18/08	Fri 10/24/08	213		
215	Laboratory Data Analysis	45 days	Sat 10/25/08	Mon 12/8/08	214		
216	Data Validation	15 days	Tue 12/9/08	Tue 12/23/08	215		
217	Data Useability and Initial Risk Assessment	15 days	Wed 12/24/08	Wed 1/7/09	216		
218	Prepare Draft Closure Report	15 days	Thu 1/8/09	Thu 1/22/09	217		
219	SUBMIT Draft Closure Report to NDEP	1 day	Fri 1/23/09	Fri 1/23/09	218		
220	NDEP Review	30 days	Sat 1/24/09	Sun 2/22/09	219		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
221	INCORPORATE NDEP Comments	21 days	Mon 2/23/09	Sun 3/15/09	220			
222	SUBMIT FINAL to NDEP	1 day	Mon 3/16/09	Mon 3/16/09	221			
223	OBTAIN Galleria North NFAD	30 days	Tue 3/17/09	Wed 4/15/09	222			
224								
225	SUNSET NORTH COMMERCIAL SUB-AREA	352 days	Wed 5/14/08	Thu 4/30/09				
226	Activities Similar To Galleria North	352 days	Wed 5/14/08	Thu 4/30/09	251,116,204FS+45 day			
227								
228	UPPER PONDS SUB-AREA	352 days	Fri 1/2/09	Sat 12/19/09				
229	Activities Similar To Galleria North	352 days	Fri 1/2/09	Sat 12/19/09	281,226SS+45 days			
230								
231	SPRAY WHEEL SUB-AREA	352 days	Mon 2/16/09	Tue 2/2/10				
232	Activities Similar To Galleria North	352 days	Mon 2/16/09	Tue 2/2/10	281,229SS+45 days			
233								
234	FIRST EIGHT ROWS SUB-AREA	352 days	Thu 4/2/09	Fri 3/19/10				
235	Activities Similar To Galleria North	352 days	Thu 4/2/09	Fri 3/19/10	281,232SS+45 days			
236								
237	TIMET PONDS SUB-AREA	1072 days	Sun 3/30/08	Sun 3/6/11				
238	Begin Excavation	1 day	Sun 3/30/08	Sun 3/30/08	204			
239	End Excavation	1 day	Fri 3/19/10	Fri 3/19/10	235FF			
240	Activities Similar to Galleria North	352 days	Sat 3/20/10	Sun 3/6/11	239			
241								
242	SOUTHERN RIBS SUB-AREA	352 days	Sun 5/17/09	Mon 5/3/10				
243	Activities Similar To Galleria North	352 days	Sun 5/17/09	Mon 5/3/10	281,234SS+45 days			
244								
245	RECREATIONAL SUB-AREA	280 days	Sun 5/17/09	Sat 2/20/10				
246	Activities Similar To Galleria North	280 days	Sun 5/17/09	Sat 2/20/10	281,234SS+45 days			
247								
248								
249	CAMU AREA - CAP, RAP, BORROW AREA, SLIT TRENCHES	1543 days	Thu 8/10/06	Sat 10/30/10				
250	CAP	1 day	Mon 9/25/06	Mon 9/25/06				
251	FINAL	1 day	Mon 9/25/06	Mon 9/25/06				
252								
253	RAP	509 days	Thu 8/10/06	Mon 12/31/07				
254	Revised RAP Submitted Per NDEP NOD	1 day	Fri 3/9/07	Fri 3/9/07				
255	NDEP Review of Revised Draft RAP	30 days	Sat 3/10/07	Sun 4/8/07	254			
256	NOI to Issue RAP (Start of Public Comment)	1 day	Wed 8/1/07	Wed 8/1/07				
257	Public Comment Period (Inc. Hearing)	1 day	Fri 9/21/07	Fri 9/21/07	256			
258	OBTAIN NDEP RAP Approval	15 days	Sat 9/22/07	Sat 10/6/07	267,257			
259								
260	Conducted Waste Sampling Per NDEP Approved Workplan	1 day	Thu 8/10/06	Thu 8/10/06				
261								
262	TRI Inapplicability Letter	420 days	Tue 11/7/06	Mon 12/31/07				
263	Letter Submitted By BRC to NDEP	1 day	Tue 11/7/06	Tue 11/7/06				
264	BRC To Request Direct Written Confirmation By EPA	1 day	Mon 12/31/07	Mon 12/31/07				

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
265							
266	Slit Trench RAS	1 day	Mon 9/17/07	Mon 9/17/07			
267	<i>FINAL - RAS and ROD Issued</i>	1 day	Mon 9/17/07	Mon 9/17/07			
268							
269	CAMU CSM	1 day	Wed 8/8/07	Wed 8/8/07			
270	<i>FINAL - (Living Doc)</i>	1 day	Wed 8/8/07	Wed 8/8/07			
271							
272	CAMU Construction (Material Placement)	1173 days	Wed 8/15/07	Sat 10/30/10			
273	Complete Contractor Prequalification	1 day	Wed 8/15/07	Wed 8/15/07			
274	Invite Bids	1 day	Sun 9/30/07	Sun 9/30/07			
275	Complete Contractor Selection	60 days	Mon 10/1/07	Thu 11/29/07	274		
276	Begin Construction Activities - South Mesa	1 day	Sat 12/29/07	Sat 12/29/07	289,258,275		
277	Complete Pre-Waste Placement Activities - South Mesa	60 days	Sun 12/30/07	Wed 2/27/08	276		
278	Begin Waste Placement - South Mesa	1 day	Thu 2/28/08	Thu 2/28/08	277		
279	Begin Construction Activities - North Mesa	1 day	Thu 8/28/08	Thu 8/28/08	258,293		
280	Complete Pre-Waste Placement Activities - North Mesa	125 days	Fri 8/29/08	Wed 12/31/08	279		
281	Begin Waste Placement - North Mesa	1 day	Thu 1/1/09	Thu 1/1/09	280		
282	End Waste Placement, Install CAMU Cap	1 day	Mon 5/3/10	Mon 5/3/10	243FF		
283	Complete Cap for BMI Landfills	180 days	Tue 5/4/10	Sat 10/30/10	282		
284							
285	Borrow Pit	243 days	Mon 4/30/07	Fri 12/28/07			
286	NDEP NFAD Obtained	1 day	Mon 4/30/07	Mon 4/30/07			
287	Begin Contractor Selection	1 day	Tue 5/1/07	Tue 5/1/07	286		
288	Initiate Excavation	1 day	Fri 6/1/07	Fri 6/1/07			
289	Complete Excavation	210 days	Sat 6/2/07	Fri 12/28/07	288		
290							
291	Slit Trench Excavation	181 days	Fri 2/29/08	Wed 8/27/08			
292	Initiate Excavation	1 day	Fri 2/29/08	Fri 2/29/08	278		
293	Complete Excavation	180 days	Sat 3/1/08	Wed 8/27/08	292		
294							
295	CAMU Area Groundwater Monitoring	40 days	Thu 9/20/07	Mon 10/29/07			
296	Workplan Approved	1 day	Thu 9/20/07	Thu 9/20/07			
297	Collect Baseline Round Field Samples	15 days	Mon 10/15/07	Mon 10/29/07			
298							
299	Safety Equipment For NDEP	29 days	Fri 9/22/06	Fri 10/20/06			
300	Procurement Requested	1 day	Fri 9/22/06	Fri 9/22/06			
301	Equipment Obtained and Received By NDEP	1 day	Fri 10/20/06	Fri 10/20/06			
302							
303	OTHER POTENTIAL ACTIONS (BEYOND SOILS ROD)	663 days	Thu 8/9/07	Mon 6/1/09			
304							
305	Eastside Groundwater RAS Development	1 day	Tue 6/3/08	Tue 6/3/08			
306	To Be Determined	1 day	Tue 6/3/08	Tue 6/3/08	146		
307							
308	Investigations of Western Ditch Between CAMU and Lower Ponds	1 day	Mon 6/1/09	Mon 6/1/09			

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
309	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09				
310								
311	Investigations of North Western Ditch Between CAMU and Lower Ponds	1 day	Mon 6/1/09	Mon 6/1/09				
312	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09				
313								
314	Investigations of BMI Siphon	1 day	Mon 6/1/09	Mon 6/1/09				
315	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09				
316								
317	Non-Intrusive Investigation of Trade Effluent Ponds in Common Areas	1 day	Thu 8/9/07	Thu 8/9/07				
318	Being Done As Part of CAMU Area Investigations	1 day	Thu 8/9/07	Thu 8/9/07	270			
319								
320	Non-Intrusive Investigation of Closed BMI Landfills	1 day	Thu 8/9/07	Thu 8/9/07				
321	Being Done As Part of CAMU Area Investigations	1 day	Thu 8/9/07	Thu 8/9/07	270			
322								
323	Other Media RAS Development	1 day	Mon 6/1/09	Mon 6/1/09				
324	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09				
325								
326								
327	DATA VALIDATION SUMMARY REPORTS	708 days	Wed 2/15/06	Wed 1/23/08				
328	CAMU-Area Data-Sets	87 days	Tue 6/13/06	Thu 9/7/06				
329	Set #3 Landfill Monitoring (GW) - FINAL	22 days	Wed 6/14/06	Wed 7/5/06				
330	a) Quarter 1 Landfill Monitoring - FINAL	1 day	Wed 7/5/06	Wed 7/5/06				
331	b) Quarter 2 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06				
332	c) Quarter 3 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06				
333	d) Quarter 4 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06				
334	Set #10 Borrow Area Investigation - FINAL	1 day	Tue 6/13/06	Tue 6/13/06				
335	Set #11 Slit Trench Investigation - FINAL	1 day	Tue 6/13/06	Tue 6/13/06				
336	a) May 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06				
337	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06				
338	Set #13 CAMU Investigations - FINAL	23 days	Tue 6/13/06	Wed 7/5/06				
339	a) April 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06				
340	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06				
341	c) Nov 2000 field event (WDE locs) - FINAL	1 day	Wed 7/5/06	Wed 7/5/06				
342	d) March 2001 field event (follow on WDE) - FINAL	1 day	Tue 6/13/06	Tue 6/13/06				
343	Set #15 Power Pole Excavation Investigation - FINAL	1 day	Fri 9/1/06	Fri 9/1/06				
344	Set #26 Borrow Area Investigation - FINAL	22 days	Tue 8/8/06	Tue 8/29/06				
345	a) Initial Investigation - FINAL	1 day	Tue 8/8/06	Tue 8/8/06				
346	b) Supplemental investigation - FINAL	1 day	Tue 8/29/06	Tue 8/29/06				
347	Set #28 Slit Trench Soil Investigation - FINAL	1 day	Wed 8/16/06	Wed 8/16/06				
348	Set #29 Slit Trench Soil Vapor Investigation - FINAL	1 day	Wed 7/26/06	Wed 7/26/06				
349	Set #30 CAMU Hydro Investigation - FINAL	1 day	Tue 8/29/06	Tue 8/29/06				
350	Set #36 2006 Borrow Area Investigation - FINAL	1 day	Thu 9/7/06	Thu 9/7/06				
351								
352	Eastside Area Data-Sets	378 days	Wed 2/15/06	Tue 2/27/07				

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February	
						2/5	2/12
353	Set #1 Environmental Conditions Investigation	1 day	Tue 9/12/06	Tue 9/12/06			
354	a) Upper & Lower Ponds and Ditches - FINAL	1 day	Tue 9/12/06	Tue 9/12/06			
355	Set #4 Preliminary GW Investigation (DM wells) - FINAL	1 day	Tue 12/5/06	Tue 12/5/06			
356	Set #6 1999 Ponds Supplemental Soil Investigations	16 days	Tue 10/10/06	Wed 10/25/06			
357	a) Berm Samples - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
358	b) At-Depth Samples (to 15 ft bgs) - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
359	c) New SRC sampling - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
360	d) Miscellaneous (At-Depth Samples, expanded rads & pesticides, addit. SF	1 day	Tue 10/10/06	Tue 10/10/06			
361	Set #7 Upper & Lower Ponds IRM Sampling	52 days	Wed 9/13/06	Fri 11/3/06			
362	a) Mohawk - FINAL	1 day	Tue 10/17/06	Tue 10/17/06			
363	b) Sunset - FINAL	1 day	Wed 9/13/06	Wed 9/13/06			
364	c) Sunset pit sampling for asbestos - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			
365	d) Blackened soil area - FINAL	1 day	Thu 9/14/06	Thu 9/14/06			
366	e) PLF-05 fill sampling - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
367	Set #8 ERM Ponds Supplemental Investigation	43 days	Thu 9/14/06	Thu 10/26/06			
368	a) Discrete/composite sampling event - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
369	b) Sunset North Area - FINAL	1 day	Thu 9/14/06	Thu 9/14/06			
370	c) Sunset North Area – October PR samples - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			
371	Set #9 TIMET Ponds Investigation - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
372	Set #12 Spray Wheel Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
373	Set #14 "College Site" Investigation - FINAL	1 day	Wed 11/8/06	Wed 11/8/06			
374	Set #16 Tuscan Hills Pipeline Vault investigation - FINAL	1 day	Thu 8/31/06	Thu 8/31/06			
375	Set #18 WRF Investigation By CoH - FINAL	1 day	Mon 5/1/06	Mon 5/1/06			
376	Set #19 Mohawk Supplemental Investigation (PR samples) - FINAL	1 day	Fri 12/8/06	Fri 12/8/06			
377	Set #20 Sunset North Investigations	131 days	Fri 10/20/06	Tue 2/27/07			
378	a) PLG-05 GW Characterization - FINAL	1 day	Fri 1/5/07	Fri 1/5/07			
379	b) Sampling of "unimpacted" areas - FINAL	1 day	Fri 10/20/06	Fri 10/20/06			
380	c) Supp. Invest. (PR samples) - FINAL	1 day	Tue 2/27/07	Tue 2/27/07			
381	Set #21 Southern RIBs Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
382	Set #22 Pre-GW Policy Upper Ponds GW Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06			
383	Set #23 Spray Wheel Investigation [M] - Geotechnical Only. No DVSR	1 day	Wed 2/15/06	Wed 2/15/06			
384	Set #25 Pittman Lateral Bypass Pipeline Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
385	Set #27 2004 Eastside Hydro Investigation (Revised) - FINAL	1 day	Thu 8/31/06	Thu 8/31/06			
386	Set #32 Alpha Ditch Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06			
387	Set #33 Spray Wheel Salt Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06			
388	Set #37 First Quarterly GW Monitoring - FINAL	1 day	Tue 1/2/07	Tue 1/2/07			
389	Set #38 Second Quarterly GW Monitoring - FINAL	1 day	Tue 1/2/07	Tue 1/2/07			
390	Set #39 Waste Sampling - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
391							
392							
393	Other Current/Old Data Sets	456 days	Mon 4/3/06	Mon 7/2/07			
394	Set #1 Environmental Conditions Investigation	17 days	Tue 10/10/06	Thu 10/26/06			
395	b) Exclusion Areas - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
396	c) Parcel 5/6 confirmation sampling - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	February		
						2/5	2/12	
397	Set #2 Warm Springs Rd Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06				
398	Set #5 Pittman Lateral GW Monitoring	10 days	Wed 11/29/06	Fri 12/8/06				
399	a) Initial Monitoring Event - FINAL	1 day	Wed 11/29/06	Wed 11/29/06				
400	b) Follow-Up Monitoring Event - FINAL	1 day	Fri 12/8/06	Fri 12/8/06				
401	Set #17 Conveyer Alignment Investigation - FINAL	1 day	Thu 11/2/06	Thu 11/2/06				
402	Set #24 Environ Background Investigation (By NDEP) - FINAL	1 day	Mon 5/1/06	Mon 5/1/06				
403	Set #31 TRECO Investigation - FINAL	1 day	Mon 4/3/06	Mon 4/3/06				
404	Set #34 BRC/TIMET Shallow Soil Background Investigation - FINAL	1 day	Mon 7/2/07	Mon 7/2/07				
405	Set #40 OffSite Dust Sampling - FINAL	1 day	Mon 11/20/06	Mon 11/20/06				
406								
407								
408	New Data Sets (Others, as generated)	381 days	Mon 1/8/07	Wed 1/23/08				
409	Set #41 Slit Trench Step-Out Sampling - FINAL	1 day	Mon 1/8/07	Mon 1/8/07				
410	Set #42 Third Quarterly GW Monitoring - FINAL	1 day	Wed 4/25/07	Wed 4/25/07				
411	Set #43 Parcel 4A-4B - FINAL	1 day	Tue 8/21/07	Tue 8/21/07				
412	Set #44 Fourth Quarterly GW Monitoring - FINAL	1 day	Tue 7/10/07	Tue 7/10/07				
413	Set #45 Orphan and Accumulated Small Data Sets	76 days	Wed 8/15/07	Mon 10/29/07				
414	Submitted to NDEP	1 day	Wed 8/15/07	Wed 8/15/07				
415	NDEP Comments Received	30 days	Thu 8/16/07	Fri 9/14/07	414			
416	Revised DVSR to NDEP	30 days	Sat 9/15/07	Sun 10/14/07	415			
417	NDEP Approval	15 days	Mon 10/15/07	Mon 10/29/07	416			
418	Set #46 North-East Area Well Boring Soils	105 days	Thu 9/13/07	Wed 12/26/07				
419	Expected Submittal Date to NDEP	105 days	Thu 9/13/07	Wed 12/26/07	130			
420	Set #47 Deep Background Soils	105 days	Thu 10/11/07	Wed 1/23/08				
421	Expected Submittal Date to NDEP	105 days	Thu 10/11/07	Wed 1/23/08	64			
422	Set #48 Upgradient Qa Groundwater and Soils Along Borings	105 days	Thu 10/11/07	Wed 1/23/08				
423	Expected Submittal Date to NDEP	105 days	Thu 10/11/07	Wed 1/23/08	64			