

BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION
WEEKLY PROGRESS STATUS REPORT
June 25, 2010

1. Safety Issue Highlights

- No Issues.

2. Quality Issue Highlights

- Geosyntec monitored concrete preparation and placement.
- Geosyntec performed concrete testing.
- Geosyntec monitored waste placement.

3. Last Week's Accomplishment Highlights

- Eastside, continued rescape. Loaded and hauled material to CAMU Phase V.
- Eastside rescape operation, GES began performing soil sampling of polygons that are completed.
- CAMU, continued waste placement in Phase V.
- CAMU, GES on site to sample sumps.
- CAMU, South west channel poured and finished concrete in the 5th section.
- CAMU West channel, continued on subgrade preparation for concrete placement, 6th, 7th sections.
- Entact monitored and pumped sumps.

4. Schedule Highlights for Next Week and Next Three Weeks

- West channel, continue concrete installation.
- Northwest basin, complete concrete installation.
- Northeast Retention Basin, complete fine grading and install concrete overflow structure.
- Eastside, continue remediation of polygons.
- Eastside, begin loadout of stockpiles and excavation of Beta ditch, including sewer line.
- Phase V, continue waste placement.

1. Submittal Log Issues:

- No Issues.

2. RFI Issues:

- No Issues.

3. Action Items:

- **None.**



CAMU: West channel, concrete preparation.



Eastside: Rescrape.



CAMU: South west channel, concrete finishing.



CAMU: Phase V.